TMP DOCUMENTATION AND REQUEST FOR APPROVAL

We are requesting approval of the Transportation Management Plan (TMP) for the project detailed below. This project is categorized as TMP type 2. Impacts resulting from project activities meet the current work zone policies of the Wisconsin Department of Transportation.

| TMP/Project Type | Action | | | | | | | | | |
|---|--|--|--|--|--|--|--|--|--|--|
| A. Project that requires a DSR and is TMP Type 1, | Complete and submit this document and any | | | | | | | | | |
| 2 or 3. | attachments to BPD project services liaison. | | | | | | | | | |
| B. Project that requires a DSR and is TMP Type 4. | Complete this document as the TMP Executive | | | | | | | | | |
| | Summary and submit along with separate TMP | | | | | | | | | |
| | report to BPD project services liaison. | | | | | | | | | |
| C. Project does not require DSR and is TMP Type | Complete and submit this document and any | | | | | | | | | |
| 1, 2 or 3. | attachments to BPD project services liaison. | | | | | | | | | |
| For Federal Oversight projects, coordinate early in TMP development with BPD & FHWA project liaisons. | | | | | | | | | | |

1. Project Information

| Design ID: | 1146-75-00 | PS&E Date: | February 1, 2018 |
|-----------------|--------------------|------------------|----------------------------|
| Project Title: | STH 76 – New | Let Date: | July 2018 |
| - | London | | - |
| Project Limits: | Lily of the Valley | Project Length | 10.5 Miles |
| | Drive – USH 45 | | |
| Highway: | STH 15 | Project Duration | 1000 Days |
| <i>. .</i> | | <u>2</u> Year(s) | 10 Month(s) |
| County: | Outagamie | AADT | 9,400 - 16,500 AADT (2007) |
| , | 5 | | |

Project type (recst., recondition, SHRM, etc.): <u>Reconstruction/Expansion</u> Engineer's Estimate: <a> < \$1 Million <a> \$1M-3M <a> \$3M-10M <a>>\$10M Is the project a National Highway System (NHS) route? <a> Yes <a> No Is the project Federal Oversight? <a> Yes <a> No OSOW Route? <a> Yes <a> No

2. Brief description of work activities:

The proposed improvement consists of the reconstruction and expansion of approximately 10.5 miles of STH 15 from USH 45 in the City of New London to Lily of the Valley Drive in the Town of Greenville in Outagamie County (see Attachment 1 – Project Location Map). The project will expand STH 15 to a 4-lane divided highway, including a bypass of the Village of Hortonville. Roundabouts are proposed on both ends of the bypass at the STH 15 intersections with CTH T/Givens Road and CTH JJ/Manley Road, separating the project into three segments (see Attachments 2.1-2.3 – Project Overview):

- Western Section (USH 45 CTH T/Givens Road)
- Bypass Section (CTH T/Givens Road CTH JJ/Manley Road)
- Eastern Section (CTH JJ/Manley Road Lily of the Valley Drive)

Western Section (USH 45 - CTH T/Givens Road)

This 3.5 mile segment will include four at-grade intersections (not including the roundabout at CTH T/ Givens Road). Minor realignment of two side roads is required to improve the intersection angle. Construction will be included along USH 45 to add a left turn lane for USH 45 SB. The vast majority of existing business and residential driveways along this section of STH 15 will remain.

Bypass Section (CTH T/Givens Road – CTH JJ/Manley Road)

This 3.7 mile segment will include the roundabout at CTH T/Givens Road but will not include the roundabout at CTH JJ/Manley Road. Bridges will be constructed for STH 15 to overpass the Wisconsin Central LTD railroad, Black Otter Creek, CTH M and Nash Street. CTH MM will be re-

located on new alignment intersecting with CTH M on the east side of the existing Lone Hickory Lane T-intersection. A limited number of restricted entrances to agricultural land will be provided but there will not be connections to any local intersecting roads in-between the roundabouts.

East Section (CTH JJ/Manley Road - Lily of the Valley Drive)

This 3.3 mile segment will include six at-grade intersections (including the roundabout at CTH JJ/Manley Road). Minor realignment of three side roads is required to improve the intersection angle. An at-grade crossing with the Wisconsin Central LTD railroad is planned. A multi-use trail is planned along the south side of STH 15 between Greendale Road (eastern edge of Hortonville) and Julius Drive (Town of Greenville). The vast majority of existing business and residential driveways along the section of STH 15 will remain.

3. Briefly describe the staging planned for maintaining traffic:

The overall project is divided into three separate construction contracts/lettings scheduled over a 2.5 to 3 year time period. The three construction contracts and their overall current estimated durations are summarized below:

<u>Project I.D. – 1146-75-71 Bypass Section (CTH T/Givens Road – CTH JJ/Manley Road)</u> PS&E – February 1, 2018 Letting – July 12, 2018 Approximate Duration – September 2018 to November 2019

Project I.D. – 1146-75-72 East Section (CTH JJ/Manley Road – Lily of the Valley Drive) PS&E – February 1, 2018 Letting – July 12, 2018 Approximate Duration – September 2018 to November 2019

Project I.D. – 1146-75-73 West Section (USH 45 – CTH T/Givens Road) PS&E – August 1, 2019 Letting – December 12, 2019 Approximate Duration – March 2020 to November 2020

It is assumed STH 15 will remain open to through traffic (one lane in each direction) for the vast majority of construction. A short term (+/- 2 weeks) full closure of STH 15 is planned for the East Section Project I.D. 1146-75-72, to adjust the Wisconsin Central Limited railroad profile at the STH 15 at-grade crossing. STH 15 traffic will be detoured during this closure. A short term (+/- 1-2 weeks) full closure of STH 15 is planned for the West Section Project I.D. 1146-75-73, for the blasting and excavation of rock material closest to the existing roadway. Subsequent 30 minute closures of STH 15 will be permitted for removal of rock material not removed during the initial 1-2 week closure. STH 15 traffic will be detoured during this closure. In addition single lane (one direction) closures of STH 15 using flaggers will be allowed.

USH 45 north of STH 15 will have a short term (+/- 1 week) full closure to replace the at-grade railroad crossing. USH 45 traffic will be detoured during this closure.

A summary of the construction staging and maintenance of traffic for each construction contract is included below:

Project I.D. - 1146-75-71 Bypass Section (CTH T/Givens Road - CTH JJ/Manley Road)

Construction will begin in September of 2018 and continue through November of 2019. Construction will be completed in one stage with three sub-stages as described below (See Attachments 3.1-3.6 – Bypass Project Staging Overviews)

Stage 1 (broken into three sub-stages)

Stage 1A (+/- 1 year)

- Maintenance of Traffic:
 - o STH 15 traffic remains on the existing roadway
 - All side roads remain open to traffic with only short term lane closures on CTH M and Nash Street for bridge construction activities
- Construction Activities:
 - o Construct all off existing roadway sections of work including
 - ➢ STH 15 EB and WB (Sta. 256+00 to 465+00)
 - Gap between 378+00 and 379+00 to maintain CTH MM traffic access
 - > Construct Old STH 15 West (Sta. 50+00 to 53+50)
 - Construct CTH MM (Sta. 11+00 to 21+00)
 - Work near the railroad will need to be coordinated with the Wisconsin Central Limited railroad
 - Construct temporary widening on south side of existing STH 15 on both sides of the CTH T/Givens Road intersections at the Old STH 15 West connection

Stage 1B (+/- 1-2 months)

- Maintenance of Traffic:
 - STH 15 traffic remains on existing roadway and moves to temporary widening south of Old STH 15 West
 - CTH MM and Givens Road (east) closed (+/- 1month)
 - Short term single lane closures with flaggers on STH 15 to construct temporary connection from Sta. 245+00 to 255+00 and on CTH M to construct CTH MM intersection
 - Nash Street shall not be closed during the time CTH MM is closed.
 - All other side roads remain open
- Construction Activities:
 - Construct connections from west roundabout to Old STH 15 West and temporary connection between the newly constructed STH 15 bypass and the west segment of STH 15
 - Construct connections from existing CTH MM to relocated CTH MM and from CTH M to relocated CTH MM
 - Construct CTH MM cul-de-sac
 - Construct STH 15 gap between 378+00 and 379+00

Stage 1C (+/- 1-2 weeks)

- Maintenance of Traffic:
 - STH 15 traffic on proposed roadway from Lily of the Valley Drive (East Section) to temporary connection between the bypass and the existing STH 15, with all side roads except for CTH T/Givens West fully open
 - o CTH T/Givens West closed
- Construction Activities:
 - \circ Construct CTH T/Givens West intersection with Old STH 15 West
 - Remove temporary pavement on south side of Old STH 15 West
 - Complete finishing items in various areas where temporary pavement is removed

Project I.D. - 1146-75-72 East Section (CTH JJ/Manley Road - Lily of the Valley Drive)

Construction will begin in September 2018 and continue through November of 2019. Construction will be completed in three stages with some stages having sub-stages as described below (See Attachments 4.1-4.5 – East Project Staging Overviews):

Stage 1 (broken into three sub-stages)

Stage 1A (+/- 2 weeks)

- Maintenance of Traffic:
 - STH 15 traffic remains on the existing roadway with single lane closures in the vicinity of the Lily of the Valley Drive intersection to construct temporary widening
 - All intersections open to traffic except Manley Road north of STH 15
- Construction Activities:
 - o Construct temporary widening in vicinity of Lily of the Valley Drive
 - Cannot work on left and right side of STH 15 at the same time
 - Construct permanent right turn lanes on Lily of the Valley Drive to widen intersection to allow for better traffic flow through subsequent stages
 - o Resurface Manley Road from STH 15 to CTH JJ
 - > Temporary resurfacing for increased traffic volume throughout construction

Stage 1B (+/- 3 months)

- Maintenance of Traffic:
 - STH 15 traffic remains on existing roadway and moves to temporary widening near Lily of the Valley Drive
 - o CTH JJ diverted to Manley Road
 - Alternating, short term closures (2-4 weeks) for side roads North Road (to south) & Julius Drive (to south)
 - Permanently close access to Hillview Road with cul-de-sac construction
 - All other side roads remain open
- Construction Activities:
 - Construct new WB lanes of STH 15 (Sta. 465+00 to 482+00; Sta. 485+00 to 524+00 with a gap in construction at Manley Road and the railroad (RR) crossing)
 - Construct new EB lanes of STH 15 (Sta. 524+00 to 653+00)
 - Construct portion of Old STH 15 East (Sta. 269+00 to 298+00)
 - Construct portion of CTH JJ (Sta. 300+00 to 307+00)
 - Construct North Road (to south), Hillview Road cul-de-sac and Julius Drive (to south)
 - Construct temporary widening on the west side of the Manley Road (north) intersection with STH 15

Stage 1C (+/- 1-2 weeks)

- Maintenance of Traffic:
 - STH 15 closed to through traffic (to raise RR tracks and complete STH WB Sta. 514+00 to 516+00 and STH 15 EB Sta. 513+00 to 515+00)
 - STH 15 detoured to CTH JJ via Manley Road and temporary widening west of Manley Road/STH 15 intersection
- Construction Activities:
 - Construct gap in WB lanes of STH 15 at RR (Sta. 514+00 to 516+00), EB lanes at RR (Sta. 513+00 to 515+00) and at Manley Road Sta. 492+00

- Work near the railroad will need to be coordinated with the Wisconsin Central Limited railroad
- Construct temporary crossover (Sta. 517+00 to 537+00)
- o Construct temporary connection between Old STH 15 East and new STH 15 WB
- Construct temporary widening along Old STH 15 East (Sta. 250+00 to 270+00)

Stage 2 (broken into two sub-stages)

Stage 2A (+/- 3 months)

- Maintenance of Traffic:
 - o STH 15 traffic open and shifted to:
 - > Temporary widening and Old STH 15 East
 - New STH 15 WB Lanes (Sta. 490+00 to 520+00)
 - > Temporary crossover (Sta. 520+00 to 535+00)
 - > New STH 15 EB lanes (Sta. 535+00 to 653+00)
 - o CTH JJ diverted to Manley Road
 - Alternating short term closures (2-4 weeks) for side roads North (north) & Julius (north)
 - o Bennett Circle must be kept open to local traffic
 - All other side roads remain open
- Construction Activities:
 - o Construct new EB lanes of STH 15 (Sta. 465+00 to 485+00, Sta. 488+00 to 524+00)
 - Construct new WB lanes of STH 15 (Sta. 524+00 to 653+00)
 - Construct portion of Old STH 15 East (Sta. 258+00 to 268+00; and CTH JJ roundabout with STH 15)
 - Construct Manley Road (to south), multi-use trail, North Road (to north), Bennett Circle and Julius Drive (to north)
 - Construct new temporary connection from temporary road along Old STH 15 East to new STH 15 EB between Sta. 485+00 and 490+00

Stage 2B (1 week)

- Maintenance of Traffic:
 - STH 15 traffic open with one lane in either direction on proposed STH 15 EB
 - Traffic from Old 15 East bypasses CTH JJ roundabout and connects to EB lanes along new temporary pavement connection
 - > CTH JJ still diverted along Manley Rd
- Construction Activities:
 - Construct gap in EB lanes of STH 15 immediately east of CTH JJ roundabout (Sta. 485+80 to 487+35)

Stage 3 (+/- 2 weeks) (no graphic provided)

- Maintenance of Traffic:
 - STH 15 4-lane divided section open to traffic for length of project (including bypass), single lane, short term lane closures necessary to complete miscellaneous work
- Construction Activities:
 - Repave and construct Manley cul-de-sac
 - \circ $\,$ Remove temporary widening and construct multi-use trail along Old STH 15 East $\,$
 - Remove temporary crossover (Sta. 520+00 to 535+00)
 - o Remove temporary pavement east and west of Lily of the Valley Drive intersection
 - Construct finishing items in various areas where temporary pavement is removed

Construction will begin in March of 2020 and continue through November of 2020. Construction will be completed in 3 stages with some stages having sub-stages as described below (See Attachments 5.1 - 5.3 – West Project Staging Overviews):

Stage 1 (broken into two sub-stages)

Stage 1A (+/- 4 weeks)

- Maintenance of Traffic:
 - STH 15 traffic remains on the existing roadway with single lane closures in the vicinity of the USH 45 intersection and from Sta. 220+00 to 230+00 to construct temporary widening
 - o All intersections open to traffic
 - Utilize temporary crossover at Sta. 250+00 remaining from Bypass Project
- Construction Activities:
 - Construct temporary widening in vicinity of USH 45
 - > Cannot work on left and right side of STH 15 at the same time
 - > Widen south side of existing STH 15 Sta. 102+00 to 114+00 EB
 - Construct temporary widening Sta. 220+00 to 230+00

Stage 1B (+/- 3 months)

- Maintenance of Traffic:
 - STH 15 traffic remains on existing roadway and temporary roadway near USH 45 and from Sta. 220+00 to 230+00 except for short term full closures to complete rock blasting between Sta. 200+00 to 225+00
 - STH 15 traffic uses the southern two lanes through the USH 45 intersection (formerly the STH 15 EB lanes and temporary pavement placed in Stage 1A)
 - STH 15 will be closed to through traffic during rock blasting
 - USH 45 north of STH 15 closed for (+/- 1 week) to replace existing at-grade railroad crossing
 - Work near the railroad will need to be coordinated with the Wisconsin Central Limited railroad
 - All side roads shall remain open
 - o Utilize temporary crossover at Sta. 250+00 remaining from Bypass Project
- Construction Activities:
 - Construct new WB lanes of STH 15 (Sta. 100+00 to 206+00)
 - Construct new EB lanes of STH 15 (Sta. 205+00 to 256+00)
 - Construct temporary widening/crossovers from Sta. 198+00 to 210+00
 - Construct River Road
 - o Construct Kelly Drive

Stage 2 (+/- 3 months)

- Maintenance of Traffic:
 - \circ $\,$ STH 15 traffic open and shifted to:
 - > New STH 15 WB Lanes (Sta. 100+00 to 206+00)
 - > Temporary crossover (Sta. 198+00 to 210+00)
 - > New STH 15 EB lanes (Sta. 210+00 to 256+00)
 - > STH 15 traffic reverts to existing lanes/directions west of USH 45
 - Cross Road and Ledge Hill Road closed
 - o River Road and Kelly Drive must be kept open to local traffic

- Construction Activities:
 - Construct new EB lanes of STH 15 (Sta. 100+00 to 205+00)
 - Construct new WB lanes of STH 15 (Sta. 206+00 to 256+00)
 - o Construct Cross Road and Ledge Hill Road
 - Change crossovers at Sta. 205+00 and Sta. 250+00 to work with opposite lanes of STH 15
 - o Remove temporary pavement from Sta. 220+00 to 230+00

Stage 3 (+/- 2 weeks) (no graphic provided)

- Maintenance of Traffic:
 - STH 15 4-lane divided section open to traffic for length of project, single lane, short term lane closures necessary to complete miscellaneous work
- Construction Activities:
 - Remove temporary crossover (Sta. 198+00 to 210+00)
 - o Remove temporary pavement east and west of USH 45 intersection
 - o Remove temporary crossover at Sta. 250+00
 - o Construct finishing items in various areas where temporary pavement is removed

4. Will there be restrictions on pedestrian/bicycle access? Yes - There is existing sidewalk/multi-use trail in two locations on the project. 1) Along the east side of Nash Street there is a 5-ft wide sidewalk 2) Along the east side of the Lily of the Valley intersection there is a 10-ft wide multi-use trail that crosses STH 15.

If Yes:

- a) Will sidewalk/multiuse path be closed? \square Yes \square No
- b) Describe how pedestrian and bicyclists will be accommodated (e.g., temporary paths, surface material, separation and protection from construction activities and drop-offs, etc.) The existing sidewalk along Nash Street will likely need to be replaced under the proposed bridges during construction. Placing temporary asphaltic sidewalk should be considered to keep the sidewalk open at all times except for short term (+/-hours long) closures required during specific bridge construction operations. Sidewalk cannot be closed immediately before and after school. The multi-use trail on the east side of the Lily of the Valley intersection will remain open at all times.
- c) Will crosswalks be provided? ∑ Yes ∑ No
 What is the spacing of crosswalks (measured in blocks or feet)? Consideration should be made for adequate spacing (measured in blocks or feet)
 No crosswalks are impacted on Nash Street. The existing crosswalk for the multi-use trail east of Lily of the Valley will not be impacted by the project. A new crosswalk will be added across Julius Drive to connect the new trail on the west side of Julius Drive to the existing trail on the east side of Julius Drive.
- d) Describe how the strategies are in compliance with ADA? No physical changes to the existing sidewalk and trail are proposed with the project. A new section of multi-use trail will be constructed as part of the East Section from Greendale Road to Julius Drive connecting with an existing trail on the east side Julius Drive.
- 5. Briefly describe how access to traffic generators, businesses, school buses, garbage trucks, and postal services will be mitigated (alternate routes, etc.): Outside of two short term full closure/detours (+/- 2 weeks) and subsequent 30 minute closures for rock blasting on the West Section, STH 15 will remain open to traffic. Extensive coordination will be provided to inform the public when the full closure/detours will be in effect. Access to the properties along STH 15 during the closures will still be provided. The following alternate route will be posted for the duration of the project: STH 15 to STH 76 to STH 96 to USH 45. The detour for

the full closures of STH 15 on the East Section to reconstruct the existing at-grade railroad crossing is: STH 15 to STH 76 to CTH JJ to STH 15. The detour for the full closure of STH 15 on the West Section to blast and remove rock excavation is: STH 15 to STH 76 to STH 96 to USH 45 to STH 15. A detour is also required to make improvements to the USH 45 Railroad crossings just north of STH 15. The detour is: USH 45 to Bus 45 (Mill St) to East Wolf River Ave to Bus 45 (N. Pearl St) to Hwy 54 to Hwy 45. This is the truck route through the City of New London.

- **6.** Will the project have lane closures? \square Yes \square No
 - If Yes:
 - a. Are there restrictions on when lane closures are allowed? \Box Yes \boxtimes No
 - b. What hours/days are lane closures permitted? Anytime during working hours
 - c. How were traffic counts used in determining permitted lane closure times? (For multi-lane road, indicate typical peak hour volume per direction of travel. For two-lane, two-way road indicate AADT) 9,400 16,500 AADT (2007) The NER Traffic Section determined single lane closures that will reduce STH 15 to one lane for both directions using flaggers will be allowed for short durations (hours) anytime during working hours.
- 7. Please provide the following:
 - a. Minimum lane width to be maintained. <u>12-ft</u>
 - b. Minimum height (if less than typically available) N/A
 - c. Available roadway width (lanes + shoulder) minimum 12-ft lane, 3-ft shoulder
 - d. Total number of lanes maintained 1-lane in each direction except for short term (hours) lane closures using flaggers
- **8.** Will the project be detoured? \boxtimes Yes \square No

If yes:

a. Explain length of detour, travel times, improvements required for signal timing, surface and shoulder conditions, capacity, etc.:

There will be three different detours for this project, two for STH 15 and one for USH 45. East Section (I.D. 1146-75-72) - There will be a short term (+/- 2 week) detour of STH 15 for the reconstruction of the at-grade railroad crossing: STH 15 to STH 76 to CTH JJ to STH 15 West Section (I.D. 1146-75-73) – There will be a short term (+/- 4 week) detour of STH 15 for the blasting and excavation of rock material: STH 15 to STH 76 to STH 96 to USH 45 to STH 15. In addition there will be a short term (+/- 1 week) detour of USH 45 for the replacement of the at-grade railroad crossing: USH 45 to Bus 45 (Mill St) to East Wolf River Ave to Bus 45 (N. Pearl St) to Hwy 54 to Hwy 45. The NER Traffic Section will prepare the Detour Plans for the Final PS&E's.

b. Are there width and height restrictions on the detour? \Box Yes \boxtimes No

9. List major special events and holidays, and how traffic disruptions will be minimized: Detour will not be allowed during any of the normal holiday restrictions time periods. No impacts to STH 76, STH 96, STH 15, or USH 45 will occur for the weekend of the Greenville Catfish Event usually held in mid-July.

10. Describe the method(s) (LCAT, Quadro, FDM 11-50-30, Synchro, etc.) used to estimate motorist delays or queue length? (Applicable only for freeways, expressways, and signalized corridors). STH 15 route between STH 76 and STH 15/USH 45 intersection – 11.0 miles, approximate travel time is 15 minutes. The most significant detour noted above is for the West Section: STH 15 to STH 76 to STH 96 to USH 45 to STH 15 – 19.0 miles, approximate travel time is 24 minutes. Estimated delay during full closure/detour = 9 minutes.

11. What is the anticipated travel delay during peak travel periods for freeways and expressways (also indicate frequency, e.g. daily and duration).

Please compare the peak hour volumes per lane with the work zone capacity criteria in 11-50-30. If it exceeds the estimated capacity, a delay calculation is required. If the delay is more than 15

minutes, the TMP will be a type 3 and if less than 15 minutes, it generally will be a type 2. The Regional Work Zone Engineer can assist you in determining your delay. <u>Due to construction</u> <u>operations along the route, traffic may experience 5 minutes added to their normal commute time.</u>

12. Identify alternate routes anticipated, and any alternate route improvements or signing planned. Local traffic may divert to various local routes to avoid any perceived construction delays. The following alternative route will be posted for the duration of the project: STH 15 to STH 76 to STH 96 to USH 45 to STH 15. No physical improvements are planned along this route.

13. Are any intersection traffic control changes proposed such as temporary signals, temporary changes to an all way stop, etc? Signal re-timing at the intersection of STH 76 & STH 96 may be needed while the detour for the eastern at-grade railroad crossing is in effect.

14. Are there anticipated traffic impacts from the proposed project on other roads/routes in the region/corridor? Identify other projects in the corridor (only if delay anticipated on this project) N/A

15. Does the project affect other regions/states? ⊠ Yes □ No If yes, explain coordination and mitigation strategies: Work along USH 45 will be coordinated with the NCR.

16. Check mitigation strategies planned

STRATEGY



Other (identify):

17. Describe public information strategies planned (coordinate this activity with your Regional Communications Manager):

A public information meeting is planned for October 2013 to communicate initial contract breakout and staging plans for public comment. An additional public information meeting is planned prior to the start of construction. WisDOT will utilize the STH 15 project site on the WisDOT website and the (511) Wisconsin Lane Closure System to provide information relating to construction operations and traffic impacts. Media releases and changeable message signs will also be used to provide advanced notice of lane closures and detours.

COMMENTS

18. Describe incident management strategies planned:

Law enforcement agencies including the Wisconsin State Patrol, local police, local fire departments/EMS, county sheriff, State Traffic Operations Center (STOC), public works departments, schools and post offices will be updated during construction operations.

19. Describe how transit impacts will be mitigated:

a) Is access to bus stops affected? 🗍 Yes 🛛 No. If yes, explain

Attachment(s) \boxtimes Yes \square No

- 1) Project Location Map
- 2) Project Overview
- 3) Bypass Project Staging Overviews
- 4) East Project Staging Overviews
- 5) West Project Staging Overviews
- 6) Preliminary Contract Time For Completion for 1146-75-71, 1146-75-72 & 1146-75-73

Project ID: 1146-75-00

| | Preparer of TMP: Jeff Bauer Title/Compa | any: Project Manager/CH2M HILL |
|-----|---|--------------------------------|
| | ⊠60% JAB (initials) | |
| | Approval Project Manager: <u>Bill Bertrand</u> Date: 11-19-2013 | Telephone: <u>920-492-5708</u> |
| | Reviewer (Regional Traffic or Local Prog. Mgmt. Consultant) | Date |
| | Bally (initials) 90% (initials) | 11/20/B |
| | Region Project Development Chief or Local Program Manager | Daté / |
| For | Concurrence: Bun avella BPD Project Services Chief 60% (initials) 90% (initials) | <u> 13 4</u> Date |
| | FHWA (Federal Oversight Projects Only) | Date |





WISDOT/CADDS SHEET 42















STAGE 1A

ATTACHMENT 3.5



STAGE 1B

ATTACHMENT 3.6











ATTACHMENT 4.2















ATTACHMENT 5.1







ATTACHMENT 5.2







CONTRACT TIME FOR COMPLETION



ITEM ANALYSIS

| ltom | | Contract Qu | antity per S | Stage | | Total | Unit | Production | Working Days | Stage | 1A(16) | Stage 1/ | A-C(17) | | | | | | |
|-------------------------------|--------------|----------------|--------------|-------|---|----------|------|-------------------|----------------|-------|--------|----------|---------|-------|-----|-------|-----|-------|-----|
| ltem | Stage 1A(16) | Stage 1A-C(17) | | | 0 | Quantity | Unit | Rate | (per Stage) | Begin | End | Begin | End | Begin | End | Begin | End | Begin | End |
| 1. Traffic Control | 2 | 3 | | | | 5 | Days | 1 | 2 / 3 / / / | 140 | 142 | 180 | 183 | | | | | | |
| 2. Temporary Pavement | | 17,650 | | | | 17,650 | TON | 2000 | / 9 / / / | | | 185 | 194 | | | | | | |
| 3. Removing Pavement | 0 | | | | | 0 | SF | 2000 | 0 / / / / | 22 | 22 | | | | | | | | |
| 4. Cross Culverts | 11 | | | | | 11 | EACH | 0.5 | 22 / / / / | 28 | 50 | | | | | | | | |
| 5. Box Culverts | 6 | 1 | | | | 7 | EACH | 0.1 | 60 / 10 / / / | 28 | 88 | 155 | 165 | | | | | | |
| 6. Storm Sewer | 0 | 1,000 | | | | 1,000 | LF | 200 | 0 / 5 / / / | 22 | 22 | 150 | 155 | | | | | | |
| 7. Structure B-44-289/290 | 7,000 | 18,112 | | | | 25,112 | SF | 150 | 47 / 121 / / / | 32 | 79 | 79 | 200 | | | | | | |
| 8. Structure B-44-295/296 | 7,310 | | | | | 7,310 | SF | 150 | 49 / / / / | 32 | 81 | | | | | | | | |
| 9. Structure B-44-291/292 | 0 | 13,416 | | | | 13,416 | SF | 150 | 0 / 90 / / / | | | 81 | 171 | | | | | | |
| 10. Structure B-44-293/294 | 0 | 11,481 | | | | 11,481 | SF | 150 | 0 / 77 / / / | | | 120 | 197 | | | | | | |
| 11. Marsh Excavation (Rural) | 80,000 | | | | | 80,000 | CY | 2000 | 40 / / / / | 22 | 62 | | | | | | | | |
| 12. Common Excavation (Rural) | 320,000 | 458,000 | | | | 778,000 | CY | 8000 | 40 / 58 / / / | 22 | 62 | 107 | 165 | | | | | | |
| 13. Borrow (Rural) | 365,000 | 707,000 | | | 1 | ,072,000 | CY | 8000 | 46 / 89 / / / | 22 | 68 | 107 | 196 | | | | | | |
| 14. Breaker Run (Rural) | 103,250 | 143,800 | | | | 247,050 | TON | 4000 | 26 / 36 / / / | 40 | 66 | 130 | 166 | | | | | | |
| 15. CABC (Rural) | | 151,300 | | | | 151,300 | TON | 4000 | / 38 / / / | | | 145 | 183 | | | | | | |
| 16. Concrete Pavement (Rural) | | 120,660 | | | | 120,660 | SY | 10000 | / 13 / / / | | | 190 | 203 | | | | | | |
| 17. Asphalt Pavement (Rural) | | 13,350 | | | | 13,350 | TON | 3000 | / 5 / / / | | | 205 | 210 | | | | | | |
| 18. Concrete Curb and Gutter | | 5,100 | | | | 5,100 | LF | 1000 | / 6 / / / | | | 210 | 216 | | | | | | |
| 19. Chain Link Fence | | 42,000 | | | | 42,000 | LF | 1500 | / 28 / / / | | | 190 | 218 | | | | | | |
| 20. Seeding and Finishing | 80,000 | 200,000 | | | : | 280,000 | SY | 15000 | 6 / 14 / / / | 68 | 74 | 210 | 224 | | | | | | |
| ů ů | | | | | | | | | | | | | | | | | | | |

| | [| Date | $\begin{array}{c ccccccccccccccccccccccccccccccccccc$ | | | | | | Days |
|-----------|-----------|------------|---|-------|---------|-----------|----|-------|-------|
| Month | Begin | End | Month | Total | Holiday | Work Days | % | Month | Total |
| August | 8/1/2018 | 8/31/2018 | 31 | 31 | | 23 | 85 | 20 | 20 |
| September | 9/1/2018 | 9/30/2018 | 30 | 61 | | 20 | 76 | 15 | 35 |
| October | 10/1/2018 | 10/31/2018 | 31 | 92 | | 23 | 77 | 18 | 53 |
| November | 11/1/2018 | 11/30/2018 | 30 | 122 | | 22 | 70 | 15 | 68 |
| December | 12/1/2018 | 12/31/2018 | 31 | 153 | | 21 | 58 | 12 | 80 |
| January | 1/1/2019 | 1/31/2019 | 31 | 184 | | 23 | 61 | 14 | 94 |
| February | 2/1/2019 | 2/28/2019 | 28 | 212 | | 20 | 65 | 13 | 107 |
| March | 3/1/2019 | 3/31/2019 | 31 | 243 | | 23 | 65 | 18 | 125 |
| April | 4/1/2019 | 4/30/2019 | 30 | 273 | | 22 | 58 | 15 | 140 |
| May | 5/1/2019 | 5/31/2019 | 31 | 304 | | 21 | 80 | 12 | 152 |
| June | 6/1/2019 | 6/30/2019 | 30 | 334 | | 23 | 80 | 14 | 166 |
| July | 7/1/2019 | 7/31/2019 | 31 | 365 | | 20 | 85 | 13 | 179 |
| August | 8/1/2019 | 8/31/2019 | 31 | 396 | | 21 | 85 | 15 | 194 |
| September | 9/1/2019 | 9/30/2019 | | 426 | | 22 | 72 | 13 | 207 |
| October | 10/1/2019 | 10/31/2019 | 31 | 457 | | 23 | 72 | 17 | 224 |
| November | 11/1/2019 | 11/30/2019 | 30 | 487 | | 21 | 70 | 15 | 239 |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |

| CONSTRUCTION YEAR: | 2018 | REMAR | (S |
|--------------------|------|--------------------------------|--------------------------------|
| | | Calendar Days Working Days | 458 224 |
| CONSTRUCTION YEAR: | 2019 | Completion Date Prepared By | November 1, 2019 Jeff Bauer |
| | | | |

CONSTRUCTION YEAR: 2020

Attachment 6.1

Deer Hunting Season 2018 Begins Friday, Nov. 16





ITEM ANALYSIS

| ltem | | Contract Q | uantity per | r Stage | Total | Unit | Production | Working Days | Stage | 1 (16) | Stage | 1 (17) | Stag | je 2 | Stag | je 3 | | |
|-------------------------------|--------------|--------------|-------------|---------|----------|------|------------|-----------------|-------|--------|-------|--------|-------|------|-------|------|-------|-----|
| item | Stage 1 (16) | Stage 1 (17) | Stage 2 | Stage 3 | Quantity | Unit | Rate | (per Stage) | Begin | End | Begin | End | Begin | End | Begin | End | Begin | End |
| 1. Traffic Control | 3 | | 5 | 2 | 10 | Days | 1 | 3 / / 5 / 2 / | 20 | 23 | | | 140 | 145 | 220 | 222 | | |
| 2. Temporary Pavement | 14,100 | | 28,400 | | 42,500 | TON | 2000 | 8 / / 15 / / | 23 | 31 | | | 130 | 145 | | | | |
| 3. Removals | 5,000 | | 5,000 | | 10,000 | LF | 2000 | 3 / / 3 / / | 23 | 26 | | | 145 | 148 | | | | |
| 4. Removing Pavement | | | 9,050 | | 9,050 | SF | 2000 | / / 5 / / | | | | | 145 | 150 | | | | |
| 5. Cross Culverts | 5.5 | | 5.5 | | 11 | EACH | 0.5 | 11 / / 11 / / | 30 | 41 | | | 166 | 177 | | | | |
| 6. Box Culverts | 1.0 | | 1.0 | | 2 | EACH | 0.1 | 10 / / 10 / / | 30 | 40 | | | 166 | 176 | | | | |
| 7. Storm Sewer | 1,500 | | 1,500 | | 3,000 | LF | 200 | 8 / / 8 / / | 45 | 53 | | | 170 | 178 | | | | |
| 8. Marsh Excavation (Rural) | | | | | | CY | 1000 | / / / / | | | | | | | | | | |
| 9. Common Excavation (Rural) | 210,000 | | 210,000 | | 420,000 | CY | 6000 | 35 / / 35 / / | 22 | 57 | | | 150 | 185 | | | | |
| 10. Borrow (Rural) | 0 | | | | 0 | CY | 2000 | 0 / / / / | | | | | | | | | | |
| 11. Breaker Run (Rural) | 95,375 | | 95,375 | | 190,750 | TON | 4000 | 24 / / 24 / / | 45 | 69 | | | 160 | 184 | | | | |
| 12. CABC Base (Rural) | 65,000 | 45,000 | 110,000 | | 220,000 | TON | 5000 | 13 / 9 / 22 / / | 58 | 71 | 107 | 116 | 165 | 187 | | | | |
| 13. CABC Shoulders (Rural) | | 3,450 | 3,450 | | 6,900 | TON | 2000 | / 2 / 2 / / | | | 128 | 130 | 203 | 205 | | | | |
| 14. Concrete Pavement (Rural) | | 54,550 | 55,010 | | 109,560 | SY | 6000 | / 10 / 10 / / | | | 115 | 125 | 190 | 200 | | | | |
| 15. Asphalt Pavement (Rural) | | 12,850 | 16,050 | | 28,900 | TON | 2000 | /7/9/// | | | 125 | 132 | 200 | 209 | | | | |
| 16. Concrete Curb and Gutter | | 7,500 | 7,500 | 7,300 | 22,300 | LF | 1500 | / 5 / 5 / 5 / | | | 130 | 135 | 205 | 210 | 210 | 215 | | |
| 17. Concrete Sidewalk | | | 5,725 | 5,725 | 11,450 | LF | 1000 | / / 6 / 6 / | | | | | 210 | 216 | 215 | 221 | | |
| 18. Seeding and Finishing | 100,000 | | 300,000 | 100,000 | 500,000 | SY | 15000 | 7 / / 20 / 7 / | 65 | 72 | | | 200 | 220 | 215 | 222 | | |
| | | | | | | | | / / / / | | | | | | | | | | 1 |

| | D | ate | | Days | | Possible | Probable | Working | Days |
|-----------|-----------|------------|-------|-------|---------|-----------|----------|---------|-------|
| Month | Begin | End | Month | Total | Holiday | Work Days | % | Month | Total |
| August | 8/1/2018 | 8/31/2018 | 31 | 31 | | 23 | 85 | 20 | 20 |
| September | 9/1/2018 | 9/30/2018 | 30 | 61 | | 20 | 76 | 15 | 35 |
| October | 10/1/2018 | 10/31/2018 | 31 | 92 | | 23 | 77 | 18 | 53 |
| November | 11/1/2018 | 11/30/2018 | 30 | 122 | | 22 | 70 | 15 | 68 |
| December | 12/1/2018 | 12/31/2018 | 31 | 153 | | 21 | 58 | 12 | 80 |
| January | 1/1/2019 | 1/31/2019 | 31 | 184 | | 23 | 61 | 14 | 94 |
| February | 2/1/2019 | 2/28/2019 | 28 | 212 | | 20 | 65 | 13 | 107 |
| March | 3/1/2019 | 3/31/2019 | 31 | 243 | | 23 | 65 | 18 | 125 |
| April | 4/1/2019 | 4/30/2019 | 30 | 273 | | 22 | 58 | 15 | 140 |
| May | 5/1/2019 | 5/31/2019 | 31 | 304 | | 21 | 80 | 12 | 152 |
| June | 6/1/2019 | 6/30/2019 | 30 | 334 | | 23 | 80 | 14 | 166 |
| July | 7/1/2019 | 7/31/2019 | 31 | 365 | | 20 | 85 | 13 | 179 |
| August | 8/1/2019 | 8/31/2019 | 31 | 396 | | 21 | 85 | 15 | 194 |
| September | 9/1/2019 | 9/30/2019 | 30 | 426 | | 22 | 72 | 13 | 207 |
| October | 10/1/2019 | 10/31/2019 | 31 | 457 | | 23 | 72 | 17 | 224 |
| November | 11/1/2019 | 11/30/2019 | 30 | 487 | | 21 | 70 | 15 | 239 |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |

| | REMAR | KS |
|-------------------------|--------------------------------|--------------------------------|
| CONSTRUCTION YEAR: 2018 | | |
| | Calendar Days Working Days | 458 224 |
| CONSTRUCTION YEAR: 2019 | Completion Date Prepared By | November 1, 2019 Jeff Bauer |
| CONSTRUCTION YEAR: 2020 | | |

Attachment 6.2



Deer Hunting Season 2018 Begins Friday, Nov. 17

CONTRACT TIME FOR COMPLETION



| | | | | | | | NAL 1 313 | | | | | | | | | | | |
|-------------------------------|----------|------------|--------------|--------------------|----------|------|-------------|-------------------|-------|------|-------|------|-------|------|-------|------|-------|---|
| Item | | Contract C | Quantity per | ^r Stage | Total | Unit | Production | Working Days | Stag | e 1A | Stag | e 1B | Sta | ge 2 | Stag | ge 3 | | |
| nem | Stage 1A | Stage 1B | Stage 2 | Stage 3 | Quantity | Unit | <u>Rate</u> | (per Stage) | Begin | End | Begin | End | Begin | End | Begin | End | Begin | E |
| 1. Traffic Control | 3 | 3 | 3 | 2 | 11 | Days | 1 | 3 / 3 / 3 / 2 / | 0 | 3 | 18 | 21 | 75 | 78 | 134 | 136 | | |
| 2. Temporary Pavement | 1,350 | 650 | | | 2,000 | TON | 1000 | 2 / 1 / / / | 14 | 16 | 21 | 22 | | | | | | |
| 3. Removals | 3 | 7 | 8 | 2 | 20 | Days | 1 | 3 / 7 / 8 / 2 / | 3 | 6 | 21 | 28 | 78 | 86 | 136 | 138 | | |
| 4. Removing Pavement | | 4,300 | 19,250 | 750 | 24,300 | SY | 2000 | / 3 / 10 / 1 / | | | 22 | 25 | 85 | 95 | 138 | 139 | | |
| 5. Cross Culverts | | 2.0 | 2.0 | | 4 | EACH | 0.5 | / 4 / 4 / / | | | 22 | 26 | 95 | 99 | | | | |
| 6. Box Culverts | | 285.0 | 285.0 | | 570 | LF | 50 | / 6 / 6 / / | | | 26 | 32 | 99 | 105 | | | | |
| 7. Storm Sewer | | 5 | 3 | | 8 | Days | 1 | / 5 / 3 / / | | | 32 | 37 | 95 | 98 | | | | |
| 8. Marsh Excavation (Rural) | | 10,000 | 10,000 | | 20,000 | CY | 1000 | / 10 / 10 / / | | | 25 | 35 | 80 | 90 | | | | |
| 9. Common Excavation (Rural) | 2,500 | 137,500 | 137,500 | 2,500 | 280,000 | CY | 6000 | 1 / 23 / 23 / 1 / | 6 | 7 | 35 | 58 | 80 | 103 | 139 | 140 | | |
| 10. Rock Excavation | | 90,000 | 60,000 | | 150,000 | CY | 2500 | / 36 / 24 / / | | | 24 | 60 | 80 | 104 | | | | |
| 11. Borrow (Rural) | 5,000 | 75,000 | 70,000 | | 150,000 | CY | 2000 | 3 / 38 / 35 / / | 6 | 9 | 22 | 60 | 80 | 115 | | | | |
| 12. Breaker Run (Rural) | 1,000 | 59,000 | 59,000 | | 119,000 | TON | 4000 | 1 / 15 / 15 / / | 9 | 10 | 45 | 60 | 99 | 114 | | | | |
| 13. CABC Base (Rural) | 10,000 | 60,000 | 58,500 | | 128,500 | TON | 5000 | 2 / 12 / 12 / / | 10 | 12 | 45 | 57 | 104 | 116 | | | | |
| 14. CABC Shoulders (Rural) | 1,000 | 3,000 | 3,550 | | 7,550 | TON | 2000 | 1 / 2 / 2 / / | 16 | 17 | 73 | 75 | 135 | 137 | | | | |
| 15. Concrete Pavement (Rural) | | 45,000 | 46,550 | | 91,550 | SY | 6000 | / 8 / 8 / / | | | 62 | 70 | 116 | 124 | | | | |
| 16. Asphalt Pavement (Rural) | | 7,000 | 7,880 | | 14,880 | TON | 2000 | / 4 / 4 / / | | | 70 | 74 | 124 | 128 | | | | |
| 17. Concrete Curb and Gutter | | 3,000 | 2,740 | 750 | 6,490 | LF | 1500 | / 2 / 2 / 1 / | | | 70 | 72 | 124 | 126 | 138 | 139 | | |
| 18. Concrete Sidewalk | | 2,500 | 1,850 | 750 | 5,100 | LF | 1000 | / 3 / 2 / 1 / | | | 70 | 73 | 124 | 126 | 139 | 140 | | |
| 19. Seeding and Finishing | 1 | 5 | 5 | 3 | 14 | Days | 1 | 1 / 5 / 5 / 3 / | 17 | 18 | 70 | 75 | 126 | 131 | 140 | 143 | | |

| | D | ate | | Days | | Possible | Probable Working Days | | | | |
|-----------|-----------|------------|-------|-------|---------|-----------|-----------------------|-------|-------|--|--|
| Month | Begin | End | Month | Total | Holiday | Work Days | % | Month | Total | | |
| March | 3/1/2020 | 3/31/2020 | 31 | 31 | 0 | 22 | 70 | 15 | 15 | | |
| April | 4/1/2020 | 4/30/2020 | 30 | 61 | 0 | 22 | 75 | 17 | 32 | | |
| May | 5/1/2020 | 5/31/2020 | 31 | 92 | 1 | 20 | 80 | 16 | 48 | | |
| June | 6/1/2020 | 6/30/2020 | 30 | 122 | 0 | 22 | 85 | 19 | 67 | | |
| July | 7/1/2020 | 7/31/2020 | 31 | 153 | 1 | 22 | 85 | 19 | 86 | | |
| August | 8/1/2020 | 8/31/2020 | 31 | 184 | 0 | 21 | 85 | 18 | 104 | | |
| September | 9/1/2020 | 9/30/2020 | 30 | 214 | 1 | 21 | 80 | 17 | 121 | | |
| October | 10/1/2020 | 10/31/2020 | 31 | 245 | 0 | 22 | 75 | 17 | 138 | | |
| November | 11/1/2020 | 11/20/2020 | 20 | 265 | 1 | 14 | 70 | 10 | 148 | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | 1 | | | | | | | | | |





Attachment 6.3



Deer Hunting Season 2020 Begins Friday Nov. 20, 2020