YEAR 1 (2022) CONSTRUCTION STAGING TIME CHART



ITEM ANALYSIS Contract Quantity per Stage Stage X Stage X Stage X Stage X Stage 1 Stage 3 Production Working Days Stage 2 Stage X Total ltem Unit Stage 2 Stage 3 Stage X Stage X Stage X Stage X Stage X Rate (per Stage) Stage 1 Quantity Begin End Fraffic Control 3/2/2 North Crossover Construction 2,310 2,310 14 11 Shoulder/Crossover Paving 1,341 1,341 2 16 Gravel Shoulders 500 500 TON 18 Stage 1 Asphalt Removal/Milling 3.500 3.500 SY 3 14 Stage 1 BG End Treatment Grading 13 7 -ACF 7 Stage 2 & 3 Asphalt Removal/Milling 39.816 80,332 TON / 10 / 10 31 74 427 64 Stage 2 & 3 Base Patching 21,800 43 66 84 11,500 10,300 SY 600 / 20 / 18 Stage 2 & 3 Mainline Paving 36,500 35,300 71.800 49 91 TON / 16 / 15 Ramp Paving 1 4 1 4 1 42 85 4 ò Drainage Structure/Pipe Repairs 25 22 -ACF / 19 / 6 42 45 72 86 Stage 2 & 3 BG End Treatment Grading / 12 / 10 Stage 2 & 3 Gravel Shoulders 7,000 / 6 / 7 / 52 95 3,900 TON opsoiling and Restoration 38,300 18,900 51 93 103 20,000 / 7 / 7 44 Ream Guard 12 000 / 12 / 14 / 17 59 00 75 000 105 150,000 Pavement Marking 13/3/ 61 Finishing Roadway 3 13,002 106 DAY 1/1/1/ 19 62 Deck Overlays - B-64-31 & 39 13,002 / 27 / 53 Misc. Box Culvert Repairs 10 0.2 / 20 / 20 / 26 46 89 4 Bridge Painting - B-64-31 & B-64-39 51 64 84 / 20 / 20 /

REMARKS

YEAR 1 (2022) CONSTRUCTION STAGING (SOUTH TRAFFIC CROSSOVER THROUGH NORTH TRAFFIC CROSSOVER AREA ONLY)

Stage 1 - Rehabilitate the inside shoulders along EB and WB USH 12 in the vicinity of the existing southern traffic crossover. Construct the northern traffic crossover. Stage 2 - Complete milling, base patching, paving all HMA layers, gravel shoulders, guardrail, and drainage improvements along WB USH 12 between the two traffic crossovers. Complete milling,

base patching, paving all HMA layers, gravel shoulders, and guardrail work on STH 120 Ramp D. Complete structure work along WB USH 12 at B-64-34, 38, 61 & C-64-09. Begin Sheridan Springs Road and Springfield Road bridge and roadway work. Complete painting of eastern span of B-64-31.

Stage 3 - Complete milling, base patching, paving all HMA layers, gravel shoulders, guardrail, and drainage improvements along EB USH 12 between traffic crossovers. Complete milling, base patching, paving all HMA layers, and gravel shoulders on STH 120 Ramp B. Complete structure work along EB USH 12 at B-64-34, 37, 61 & C-64-09. Complete Sheridan Springs Road and Springfield Road bridge and roadway work. Complete temporary pavement markings along EB and WB USH 12 for winter shutdown. Complete painting of western span of B-64-31.

SHOULDER RECONSTRUCTION PRODUCTION RATES

Inside Shld Reconst (w/o barrier) - Without barrier wall, one work crew can complete 500 LF of 6-foot wide inside shoulder reconstruction, not including asphalt paving, in a single work day. Outside Shld Reconst (w/o barrier) - Without barrier wall, one work crew can complete 400 LF of 10-foot wide outside shoulder reconstruction, not including asphalt paving, in a single work day.

nst (w/o barrier) - Without barrier wai	I, one work	crew can complete 400 LF of 10-foot wi	ide outside shoulder reco
		Calendar Days	194
		Working Days	108
		Interim Completion Date	October 14, 2022
CONSTRUCTION YEAR:	2022	Prepared By	Andy Smieja

Page 1 of 2

	Da	ate		Days		Possible	Prob	Days					
Month	Begin	End	Month	Total	Holiday	Work Days	%	Month	Total				
			0	0		0	0	0	0				
			0	0		0	0	0	0				
			0	0		0	0	0	0				
April	4/4/2022	4/30/2022	27	27		20	60 👞	12	12				
May	5/1/2022	5/31/2022	31	58	1	21	80	17	29				
June	6/1/2022	6/30/2022	30	88		22	-80	18	47				
July	7/1/2022	7/31/2022	31	119	1	20	85	17	64				
August	8/1/2022	8/31/2022	31	150		23	85	20	84				
September	9/1/2022	9/30/2022	30	180	1	21	75	16	100				
October	10/1/2022	10/14/2022	14	194		10	75	8	108				
			0	194		0		0	108				
			0	194		0		0	108				



TIEM ANALISIS																												
láo mo	Contract Quantity per Stage					Total	Unit	Production	Working	lays		Stage	e 4	Stag	e 5	Stag	le 6	Stag	je 7	Stage X	Stage	еX	Stage	X	Stage X			
Item	Stage 4	Stage 5	Stage 6	Stage 7	Stage X	Stage X	Stage X	Stage X	Quantity	Unit	Rate	(per Sta	e)	ſ	Begin	End	Begin	End	Begin	End	Begin	End	Begin End	Begin	End	Begin I	nd Br	agin End
Traffic Control	3	2	2	2					9	DAY	1	3 / 2 / 2 / 2 /		/	0	3	22	24	63	65	87	89						
Asphalt Removal/Milling	4,300	55,500	13,500						73,300	TON	4000	2 / 14 / 4 / /	7 1 1	/	3	5	24	38	65	69								
Inside Shld Reconst (w/o barrier)	4,100								4,100	LF	500	9//////	/ / /	/	5	14												
Outside Shld Reconst (w/o barrier)		4,100							4,100	LF	400	/ 11 / 7 7	/ / /	/			26	37										
Mainline Base Patching		5,700	4,200						9,900	SY	325	/ 18 / 13 / /	/ / /	/			26	44	67	80								
Ramp Base Patching		3,100							3,100	SY	175	/ 18 / / /	/ / /	/			26	44										
Mainline Paving	4,900	48,600	15,100	4,500					73,100	TON	1500	4 / 17 / 11 / 3 /	/ / /	/	14	18	29	46	72	83	89	92						
Ramp Milling & Paving		21							21	EACH	1	/ 21 / / /	/ / /	/			29	50										
Drainage Structure/Pipe Repairs		8	8						16	EACH	1	/ 8 / 8 / /	/ / /	/			44	52	67	75								
Beam Guard End Treatment Grading		10	10	2					22	EACH	1		/ / /	/			44	54	67	77	91	93						
Topsoiling and Restoration		18,000	18,000						36,000	SY	3000	6/6///	/ / /	/			49	55	72	78								
Gravel Shoulders	1,200	3,000	3,000	800					8,000	TON	500	3/6/6/2/	/ / /	/	18	21	51	57	74	80	92	94						
Beam Guard		26,500	400	500					27,400	LF 1	600	/ 23 / 1 / 1 /	/ / /	/			39	62	80	81	93	94						
Pavement Marking			85,000	85,000					170,000	LF	20000	/ / 5 / 5 /	/ / /	/					81	86	93	98						
Finishing Roadway	1	1	1	2					5	DAY	1	1 / 1 / 1 / 2 /	/ / /	/	21	22	62	63	86	87	97	99						
· · ·					1								/ / /	/														
		1											1 1 1	/														
		1											1 1 1	/														
					1								/ / /	/														
		1											1 1 1	/														

D	-	84	IA		v	c	
ĸ	ᄃ	IV	IA	л	n	J	

YEAR 2 (2023) CONSTRUCTION STAGING (SOUTHOF SOUTH TRAFFIC CROSSOVER AND NORTH OF NORTH TRAFFIC CROSSOVER AREAS ONLY)

Stage 4 - Rehabilitate inside shids along EB & WB USH 12 from north crossover to southern CD road connections and from northern CD road connections to north end of project.

Stage 5 - Milling, patching, lower HMA layers, etc. in outside lanes in vicinity of southern crossover, from northerm crossover to south CD road connections, and from north CD road connections to north end of project. Within footprint of CD roads, complete milling, patching, paving all HMA layers, etc., along EB/WB USH 12. Base patching, milling, all HMA layers, and shouldering on STH 120 Ramps A and C, and STH 67 Ramps A, B, and E. Milling, base patching, all HMA layers, shouldering, guardrail, etc., along EB/WB CD roads. Stage 6 - Complete milling, base patching, paving all HMA layers, gravel shoulders, guardrail, and drainage improvements in the inside lanes in the vicinity of the southern traffic crossover, from

the northern traffic crossover to the southern CD road connections, and from the northern CD road connections to the north end of the project.

Stage 7 - Paving of upper HMA layer & shouldering in outside lanes by south X-over, from north X-over to south CD road connections, and from north CD road connections to north end of project SHOULDER RECONSTRUCTION PRODUCTION RATES

nost (w/o barrier) - Without barrier wall, one work crew can complete 500 LF of 6-foot wide inside shoulder reconstruction, not including asphalt paving, in a single work day. econst (w/o barrier) - Without barrier wall, one work crew can complete 400 LF of 10-foot wide outside shoulder reconstruction, not including asphalt paving, in a single work day

nist (w/o barrier) = without barrier war	II, OHE WORK	ciew can complete 400 Li Ol	10-1001 WI	de outside shoulder recon	ISUUC
		Calendar Days		180	
		Working Days		100	
		Completion Date		September 29, 2023	
CONSTRUCTION YEAR:	2023	Prepared By		Andy Smieja	

June	6/1/2023	6/30/2023	30	89		22	80	18	48	SHOULDER RECO
July	7/1/2023	7/31/2023	31	120	1	20	85	17	65	Inside Shid Recons
August	8/1/2023	8/31/2023	31	151		23	85	20	85	Outside Shld Reco
September	9/1/2023	9/29/2023	29	180	1	20	75	15	100]
			0	180		0	0	0	100]
			0	180		0	0	0	100]
			0	180		0		0	100	1
			4	6	28		•			Page 2 of 2

Holiday

Possible

Work Days

0

0 0

22

Days

0

Total

Date

End

Month

0

Begin

Month

Probable Working Days Month Total

0

0 4