

## TMP DOCUMENTATION AND REQUEST FOR APPROVAL

We are requesting approval of the Transportation Management Plan (TMP) for the project detailed below. This project is categorized as TMP type 2. Impacts resulting from project activities meet the current work zone policies of the Wisconsin Department of Transportation.

TMP/Project Type	Action
A. Project that requires a DSR and is TMP Type 1, 2 or 3.	Complete and submit this document and any attachments to BPD project services liaison.
B. Project that requires a DSR and is TMP Type 4.	Complete this document as the TMP Executive Summary and submit along with separate TMP report to BPD project services liaison.
C. Project does not require DSR and is TMP Type 1, 2 or 3.	Complete and submit this document and any attachments to BPD project services liaison.
For Federal Oversight projects, coordinate early in TMP development with BPD & FHWA project liaisons.	

### 1. Project Information

Design ID:	1146-75-00	PS&E Date:	February 1, 2021 through May 1, 2024
Project Title:	STH 76 – New London	Let Date:	May 2021 through November 2024
Project Limits:	Lily of the Valley Drive – USH 45	Project Length	10.5 Miles
Highway:	STH 15	Project Duration	1150 Days
		<u>3</u> Year(s)	2 Month(s)
County:	Outagamie	AADT	9,800 - 16,400 AADT (2019)

Project type (recst., recondition, SHRM, etc.): Reconstruction/Expansion

Engineer's Estimate: ☐ < \$1 Million ☐ \$1M-3M ☐ \$3M-10M ☒ >\$10M

Is the project a National Highway System (NHS) route? ☒ Yes ☐ No

Is the project Federal Oversight? ☒ Yes ☐ No

OSOW Route? ☐ Yes ☒ No

### 2. Brief description of work activities:

The proposed improvement consists of the reconstruction and expansion of approximately 10.5 miles of STH 15 from USH 45 in the City of New London to Lily of the Valley Drive in the Town of Greenville in Outagamie County (see Attachment 1 – Project Location Map). The project will expand STH 15 to a 4-lane divided highway, including a bypass of the Village of Hortonville. Roundabouts are proposed on both ends of the bypass at the STH 15 intersections with CTH T/Givens Road and CTH JJ/Manley Road, separating the project into three segments (see Attachment 2 – Project Overview):

- Western Section (USH 45 – CTH T/Givens Road) (ID 1146-75-73)
- Bypass Section (CTH T/Givens Road – CTH JJ/Manley Road) (IDs 1146-75-71, 76, & 77)
- Eastern Section (CTH JJ – Lily of the Valley Drive) (ID 1146-75-72)

#### Western Section (USH 45 – CTH T/Givens Road)

This 3.5-mile segment will include four at-grade intersections (not including the roundabout at CTH T/Givens Road). Minor realignment of two side roads is required to improve the intersection angle. Construction will be included along USH 45 to add a left turn lane for USH 45 SB. The vast majority of existing business and residential driveways along this section of STH 15 will remain.

#### Bypass Section (CTH T/Givens Road – CTH JJ/Manley Road)

This 3.7-mile segment will include the roundabout at CTH T/Givens Road but will not include the roundabout at CTH JJ/Manley Road. Bridges will be constructed for STH 15 to overpass the Wisconsin Central LTD railroad, Black Otter Creek, CTH M and Nash Street. CTH MM will be re-located on new alignment intersecting with CTH M on the east side of the existing Lone Hickory Lane T-intersection. A limited number of restricted entrances to agricultural land will be provided but there will not be connections to any local intersecting roads in-between the roundabouts.

#### East Section (CTH JJ – Lily of the Valley Drive)

This 3.3-mile segment will include six at-grade intersections (including the roundabout at CTH JJ/Manley Road). Minor realignment of three side roads is required to improve the intersection angle. An at-grade crossing with the Wisconsin Central LTD railroad is planned. A multi-use trail is planned along the south side of STH 15 between Greendale Road (eastern edge of Hortonville) and Julius Drive (Town of Greenville). The vast majority of existing business and residential driveways along the section of STH 15 will remain.

### **3. Briefly describe the staging planned for maintaining traffic:**

The overall project is divided into five separate construction contracts/lettings scheduled over a 3-year time period. The five construction contracts and their overall current estimated durations are summarized below by section of the project in the following order, Bypass, East, and West:

#### Project I.D. – 1146-75-71 Bypass Section (WI Central RR – CTH JJ)

(Grading, Base and Structures)

PS&E – February 1, 2021

Letting – May 11, 2021

Approximate Duration – July 2021 – November 2022

#### Project I.D. – 1146-75-76 Bypass Section (CTH T – WI Central RR)

PS&E – August 1, 2022

Letting – November 8, 2022

Approximate Duration – April 2023 to October 2023

#### Project I.D. – 1146-75-77 Bypass Section (WI Central RR – CTH JJ) – Tied to 1146-75-76

(Paving)

PS&E – August 1, 2022

Letting – November 8, 2022

Approximate Duration – July 2023 to October 2023

#### Project I.D. – 1146-75-72 East Section (WI Central RR – Lily of the Valley Drive)

PS&E – August 1, 2021

Letting – November 9, 2021

Approximate Duration – April 2022 to October 2023

#### Project I.D. – 1146-75-73 West Section (USH 45 – CTH T)

PS&E – August 1, 2023

Letting – November 14, 2023

Approximate Duration – March 2024 to November 2024



For the Bypass Section (around north side of Hortonville) STH 15 will remain open to traffic for the vast majority of construction. A 2 month full closure of STH 15 is planned for the Bypass Section under Project I.D. 1146-75-76, to make the road connection from existing STH 15 to the new STH 15 bypass west of Hortonville. STH 15 will be detoured during this closure. The detour route will be USH 45 – USH 10 – IH 41.

For the East Section (east of Hortonville) STH 15 will remain open to through traffic (one lane in each direction) for the vast majority of construction. A 1 month full closure of STH 15 is planned for the East Section, to adjust the Wisconsin Central Limited railroad profile at the STH 15 at-grade crossing. STH 15 traffic will be detoured during this closure. The 15/JJ RAB project will not be started prior to the 1 month full closure or the nightly full closures for culverts are completed. The detour route will be STH 76 – CTH JJ. Single lane (one direction) closures of STH 15 using flaggers will be allowed during daytime working hours. Night time closures will be allowed to install 4 culverts along STH 15. Traffic will follow the detour described above during the night time closures. Allowable night time closures will be as follows:

Monday-Thursday 7pm-6am

Friday 7pm-Saturday 9am

Saturday 5pm-Sunday 10am

Sunday 4pm-Monday 6am

The existing path crossing at Lily of the Valley Drive and STH 15 will be maintained during construction.

For the West Section (west of Hortonville) a long term (7 to 8 months) full closure of STH 15 is planned under Project I.D. 1146-75-73. STH 15 traffic will be detoured during this closure. The detour route will be CTH T – CTH TT – USH 45. USH 45 north of STH 15 will have a 1 month full closure to replace the at-grade railroad crossing. USH 45 traffic will be detoured during this closure. The detour route will be USH 45 to Bus 45 (Mill St) to West Wolf River Ave to Bus 45 (N. Pearl St) to Hwy 54 to USH 45.

A summary of the construction staging and maintenance of traffic for each construction contract is included below. The projects are listed for the three Bypass Section projects first, followed by the East Section project, and the West Section Project.

Project I.D. – 1146-75-71 Bypass Section (WI Central RR – CTH JJ) (Grading, Base and Structures)

Construction will begin in July 2021 and continue through November 2022. The majority of the construction does not conflict with any existing roadways and will be completed in Stage 1.

Construction will be done along CTH M, CTH MM, and Nash Street and will be completed over two stages. (See Attachment 5 – 1146-75-71 Project Staging Plans)

Stage 1 (+/- 1 year)

- Maintenance of Traffic:
  - STH 15 traffic remains on the existing roadway (through Hortonville)
  - All side roads remain open to traffic with only short-term lane closures on CTH M and Nash Street for bridge construction activities
- Construction Activities:
  - Construct all off existing roadway sections of work including
    - STH 15 EB and WB (Sta. 275+00 to 465+00)
      - Gap between 378+00 and 379+00 to maintain CTH MM traffic access
  - Construction along existing side roads
    - CTH MM (Sta. 11+00 to 20+50)
    - Construct asphalt surface sidewalk to maintain pedestrian access on Nash St.
    - Remove and replace storm sewer on CTH M
    - Construct storm sewer on Nash St.
    - Construct bridges and walls at CTH M and Nash St.

#### Stage 2 (+/- 2 months)

- Maintenance of Traffic:
  - STH 15 traffic remains on existing roadway (through Hortonville)
  - CTH MM closed (+/- 1 month)
  - Short term single lane closures with flaggers on CTH M to construct CTH MM intersection
  - Nash Street shall not be closed during the time CTH MM is closed.
  - All other side roads remain open
- Construction Activities:
  - Construct connections from existing CTH MM to relocated CTH MM and from CTH M to relocated CTH MM
  - Construct N. Crest St. cul-de-sac
  - Construct STH 15 gap between 378+00 and 379+00

#### Project I.D. – 1146-75-76/77 Bypass Section (CTH T – CTH JJ)

Construction will begin in April of 2023 and continue through October of 2023. The Majority of the construction is along the new bypass and does not conflict with any existing roadways and will be completed in Stage 1. Construction along Old STH 15 West and the temporary connection to the STH 15 West Section will be constructed in Stage 2 and STH 15 will be closed to traffic and detoured. The detour route will be USH 45 – USH 10 – IH 41, See Attachments 4 & 5. Traffic will not be placed on the new bypass until November of 2023 in conjunction with the completion of I.D. 1146-75-72 on the East Section.

#### Stage 1 (+/- 4 months)

- Maintenance of Traffic:
  - STH 15 traffic remains on the existing roadway
  - All side roads remain open to traffic
- Construction Activities:
  - Construct STH 15 EB and WB from Sta. 256+00 to 275+00
  - Construct box culvert C-44-124 and temporary channel
  - Construct OLD STH 15 from Sta. 50+00 to 52+85

#### Stage 2 (+/- 2 months)

- Maintenance of Traffic:
  - STH 15 is closed and moved to the detour
  - Givens Road East and West closed to through traffic for 1 month
- Construction Activities:
  - Construct connection from roundabout to Old STH 15 West and temporary connection between the newly constructed STH 15 Bypass Section and the West Section of STH 15
  - Construct Box Culvert C-44-126 and permanent channel
  - Construct Givens Road East and West intersections with Old STH 15
  - Obliterate remaining portion of existing STH 15

Project I.D. – 1146-75-72 East Section (CTH JJ – Lily of the Valley Drive)

Construction will begin in April 2022 and continue through November of 2023. Construction will be completed in two stages as described below (See Attachment 6 – 1146-75-72 Project Staging Plans):

Stage 1A (+/- 8 weeks)

- Maintenance of Traffic:
  - Traffic remains on existing STH 15.
  - Off peak short term lane closures may be required to build temporary pavement.
- Construction Activities:
  - Temporary Widening on STH 15 westbound from Julius Drive to Hyacinth Lane.
  - Temporary crossover in the median east of Lily of the Valley Drive.
  - Early grading of STH 15.

Stage 1B (+/- 5 months)

- Maintenance of Traffic:
  - Traffic remains on existing STH 15 and shifts to the temporary widening east of Julius Drive.
  - Alternate short-term closures to North Road (south) and Julius Road (south).
  - Hillview Road access to STH 15 permanently closed.
  - Manley Road access to STH 15 closed to north.
  - 4 night time closures. Traffic will be detoured following STH 76 – CTH JJ. Closures will be allowed during times described earlier in document.
  - Pedestrian crossing at Lily of the Valley Drive and STH 15 will be maintained during construction.
- Construction Activities:
  - Construct portion of old STH 15 east from Sta 269'MNE'+00 to Sta 298'MNE'+00.
  - Construct STH 15 westbound from Sta 492'WB'+00 to Sta 514'WB'+00 and from Sta 516'WB'+00 to Sta 522'WB'+00 with gap at railroad.
  - Construct STH 15 eastbound from Sta 525'EB'+00 to Sta 653'EB'+00
  - Construct North road south of STH 15.
  - Construct Julius drive south of STH 15.
  - Construct Hillview road cul-de-sac
  - Construct temporary connection of Manley road (north) to STH 15 EB lanes.
  - Construct temporary widening along old STH 15 east from Greendale road to local road ('TA').
  - Construct temporary roundabout bypasses ('TA' and 'TB').
  - Construct south portion of C-44-0125 and C-44-0128.
  - Construct cross culverts.

Stage 1C (+/- 1 months)

- Maintenance of Traffic:
  - STH 15 closed from CTH JJ to North road. Detour will be in place. Detour will follow STH 76 – CTH JJ.
  - Prior to winter shutdown, traffic will be shifted to newly constructed STH 15 lanes, 1 lane in each direction, and utilize the temporary connection ('XO') at Sta 525'EB'+00. In addition, an interim temporary connection ('TC') can be utilized at Sta 485'EB'+00 to connect to existing STH 15.
  - Manley Road access to STH 15 will be closed to the north and south during winter shutdown.
- Construction Activities:
  - Construct STH 15 approaches at railroad crossing.
  - Construct STH 15 crossover ('XO').
  - Construct temporary roundabout bypass connection ('TA' & 'TB') to STH 15 eastbound.

#### Stage 2A (+/- 9 months, including winter shutdown)

- Maintenance of Traffic:
  - STH 15 traffic will remain in the winter shutdown configuration except at the west end.
  - Traffic will be shifted onto old STH 15 east and then to temporary roundabout bypass 'TA'.
  - Manley Road access to STH 15 remains closed to north and south.
  - Consecutive sideroads are not to be fully closed at the same time. Any sideroad without alternative access is to be constructed in halves.
- Construction Activities:
  - During construction shutdown for the winter of 2021-2022 construction activities may continue items of work away from travel lanes that are not prohibited by winter weather and do not in any way hamper the free flow of traffic.
  - Construct STH 15 eastbound from Sta 465'EB'+00 to Sta 486'EB'+00 and Sta 490'EB'+00 to Sta 522'EB'+00.
  - Construct STH 15 westbound from Sta 465'WB'+00 to Sta 488'WB'+00.
  - Construct STH 15 westbound from Sta 526'WB'+00 to Sta 653'WB'+00.
  - Construct Manley road south of STH 15.
  - Construct local road.
  - Construct STH 15/CTH JJ roundabout.
  - Construct CTH JJ.
  - Construct north road north of STH 15.
  - Construct Bennett circle.
  - Construct Julius drive north of STH 15.
  - Construct old STH 15 east from Sta 258'MNE'+60 to Sta 268'MNE'+00.

#### Stage 2B (+/- 1 month)

- Maintenance of Traffic:
  - STH 15 traffic will be 1 lane each direction on new old STH 15 east, the temporary roundabout bypass and the completed lanes of eastbound STH 15.
  - Manley Road access to STH 15 remains closed to the north and south.
- Construction Activities:
  - Construct STH 15 eastbound from STA 487'EB'+00 to STA 489'EB'+00.
  - Construct STH 15 westbound from STA 489'WB'+00 to 491'WB'+00.
  - Construct median from STA 519'EB'+00 to STA 527'EB'+00.
  - Construct STH 15 westbound from STA 522'WB'+00 to STA 529'WB'+25.
  - Remove temporary crossover and temporary roundabout bypass 'TA'.
  - Remove temporary widening at 'TA'.

#### Stage 2C (+/- 1 month)

- Maintenance of Traffic:
  - STH 15 and local roads open to traffic.
- Construction Activities:
  - Construct overlay on CTH JJ.
  - Construct cul-de-sac on Manley Road (north).
  - Construct Multi-Use Path from Greendale Road to Manley Road.
  - Reconstruct Median Island east of Lily of the Valley drive.

Project I.D. – 1146-75-73 West Section (USH 45 – CTH T/Givens Road)

Construction will begin in March of 2024 and continue through November of 2024. STH 15 will be closed to traffic and detoured throughout construction. The detour route will be CTH T – CTH TT – USH 45. USH 45 north of STH 15 will be closed for 1 month to replace the existing at-grade railroad crossing. Work at the railroad crossing will need to be coordinated with the Wisconsin Central Limited Railroad. The USH 45 detour route will be USH 45 to Bus 45 (Mill St) to West Wolf River Ave to Bus 45 (N. Pearl St) to Hwy 54 to USH 45. See Attachment 3.

**4. Will there be restrictions on pedestrian/bicycle access?**

Yes - There is existing sidewalk/multi-use trail in two locations on the project. 1) Along the east side of Nash Street there is a 5-ft wide sidewalk 2) Along the east side of the Lily of the Valley intersection there is a 10-ft wide multi-use trail that crosses STH 15.

If Yes:

- a) Will sidewalk/multiuse path be closed? ☒ Yes ☐ No
- b) Describe how pedestrian and bicyclists will be accommodated (e.g., temporary paths, surface material, separation and protection from construction activities and drop-offs, etc.)

The existing sidewalk along Nash Street will be temporarily relocated to the west side of Nash Street during bridge construction activities on the east side of Nash Street. The temporary asphaltic sidewalk is detailed in the Staging Plans for I.D. 1146-75-71.

Shared Use Path along Lily of the Valley Drive will be open at STH 15 during construction.

- c) Will crosswalks be provided? ☒ Yes ☐ No  
What is the spacing of crosswalks (measured in blocks or feet)? Consideration should be made for adequate spacing (measured in blocks or feet)

No crosswalks are impacted on Nash Street. The existing crosswalk at Lily of the Valley Drive and STH 15 will be maintained during construction. Construction plan references SDDs for markings and crosswalk layouts are included in construction plans. The existing crosswalk for the multi-use trail east of Lily of the Valley (STH 15 & Hyacinth Lane) will not be impacted by the project. A new crosswalk will be added across Julius Drive to connect the new trail on the west side of Julius Drive to the existing trail on the east side of Julius Drive.

- d) Describe how the strategies are in compliance with ADA?

No physical changes to the existing sidewalk and trail are proposed with the project. A new section of multi-use trail will be constructed as part of the East Section from Greendale Road to Julius Drive connecting with an existing trail on the east side Julius Drive.

**5. Briefly describe how access to traffic generators, businesses, school buses, garbage trucks, and postal services will be mitigated (alternate routes, etc.):**

For the East and Bypass Sections STH 15 will remain open to traffic except for the following closures:

- Work at the railroad east of Hortonville under I.D. 1146-75-72.
- West of Hortonville under I.D. 1146-75-76 to connect the new STH 15 bypass to existing STH 15.

Length of closures and detour routes described in section 3 of document. Access to all properties along STH 15 will be provided during closures.

STH 15 will be closed and detoured west of Hortonville for an entire construction season under I.D. 1146-75-73.

Extensive coordination will be provided to inform the public when the full closure/detours will be in effect. Length of closures and detour routes described in section 3 of document. Access to the properties along STH 15 during the closures will still be provided.

6. Will the project have lane closures? ☒ Yes ☐ No

If Yes:

- a. Are there restrictions on when lane closures are allowed? ☐ Yes ☒ No
- b. What hours/days are lane closures permitted? Anytime during working hours
- c. How were traffic counts used in determining permitted lane closure times? (For multi-lane road, indicate typical peak hour volume per direction of travel. For two-lane, two-way road indicate AADT) 9,400 - 16,800 AADT (2019) – The NER Traffic Section determined single lane closures that will reduce STH 15 to one lane for both directions using flaggers will be allowed for short durations (hours) during daytime hours.

7. Please provide the following:

- a. Minimum lane width to be maintained. 12-ft. There is one exception to the 12' lane width. Within 1146-75-72, during Stage 1A, the lanes will be 11-ft from Julius Drive to Lily of The Valley Drive.
- b. Minimum height (if less than typically available) N/A
- c. Available roadway width (lanes + shoulder) minimum 12-ft lane, 3-ft shoulder (except as noted). Temporary barrier will be needed for up to ½ mile lengths within 1146-75-72 during Stages 1B and 2A. This will restrict the shoulder width to 1-ft in these areas.
- d. Total number of lanes maintained 1-lane in each direction except for short term (hours) lane closures using flaggers during day time hours

8. Will the project be detoured? ☒ Yes ☐ No

If yes:

- a. Explain length of detour, travel times, improvements required for signal timing, surface and shoulder conditions, capacity, etc.:

There will be four different detours for this project, three for STH 15 and one for USH 45.

Bypass Section (I.D. 1146-75-76) – There will be a 2 month detour of STH 15 for the reconstruction of Old STH 15 and the temporary connection of the new STH 15 Bypass to existing STH 15: IH 41 to USH 10 to USH 45. Detour route involves an additional 14 miles but the difference in travel time is limited to 7 minutes since the detour follows a freeway system.

East Section (I.D. 1146-75-72) - There will be a 1 month detour of STH 15 for the reconstruction of the at-grade railroad crossing: STH 15 to STH 76 to CTH JJ to STH 15. This detour will also be utilized for the nighttime closures for culvert installations referenced in Section 3. Detour route involves an additional 1.4 miles and difference in travel time should be less than 5 minutes.

West Section (I.D. 1146-75-73) – There will be an 8 month detour of STH 15: STH 15 to CTH T to CTH TT to USH 45 to STH 15. In addition, there will be a 1 month detour of USH 45 for the replacement of the at-grade railroad crossing: USH 45 to Bus 45 (Mill St) to West Wolf River Ave to Bus 45 (N. Pearl St) to Hwy 54 to Hwy 45. Detour route for STH 15 involves an additional 4.5 miles and difference in travel time is roughly 5 minutes. Detour route for USH 45 involves an additional 0.6 miles and difference in travel time is roughly 5 minutes.

- b. Are there width and height restrictions on the detour? ☐ Yes ☒ No

**9. List major special events and holidays, and how traffic disruptions will be minimized:**

Do not perform work on, nor haul materials of any kind along or across any portion of the highway carrying STH 15 or USH 45 traffic, and entirely clear the traveled way and shoulders of such portions of the highway of equipment, barricades, signs, lights, and any other material that might impede the free flow of traffic during the following holiday periods:

**1146-75-71**

- From noon Friday, 09/03/2021 to 6:00 AM Tuesday, 09/07/2021 for Labor Day;
- From noon Friday, 11/19/2021 to 6:00 AM Monday, 11/29/2021 for Thanksgiving;
- From noon Friday, 12/24/2021 to 6:00 AM Monday, 01/02/2022 for Christmas;
- From noon Friday, 04/15/2022 to 6:00 AM Monday, 04/18/2022 for Easter;
- From noon Friday, 05/27/2022 to 6:00 AM Tuesday, 05/31/2022 for Memorial Day;
- From noon Friday, 07/01/2022 to 6:00 AM Tuesday, 07/05/2022 for Independence Day;
- From noon Friday, 09/02/2022 to 6:00 AM Tuesday, 09/06/2022 for Labor Day;

**1146-75-72**

- From noon Friday, 04/15/2022 to 6:00 AM Monday, 04/18/2022 for Easter;
- From noon Friday, 05/27/2022 to 6:00 AM Tuesday, 05/31/2022 for Memorial Day;
- From noon Friday, 07/01/2022 to 6:00 AM Tuesday, 07/05/2022 for Independence Day;
- From noon Friday, 09/02/2022 to 6:00 AM Tuesday, 09/06/2022 for Labor Day;
- From noon Friday, 11/18/2022 to 6:00 AM Monday, 11/27/2022 for Thanksgiving;
- From noon Friday, 12/23/2022 to 6:00 AM Monday, 01/02/2023 for Christmas;
- From noon Friday, 04/07/2023 to 6:00 AM Monday, 04/10/2023 for Easter;
- From noon Friday, 05/26/2023 to 6:00 AM Tuesday, 05/29/2023 for Memorial Day;
- From noon Friday, 06/30/2023 to 6:00 AM Wednesday, 07/05/2023 for Independence Day;
- From noon Friday, 09/01/2023 to 6:00 AM Tuesday, 09/05/2023 for Labor Day.

The detour along the East Section will not occur over the weekend of the Greenville Catfish Event usually held in mid-July.

**1146-75-73**

- From noon Friday, 05/24/2024 to 6:00 AM Tuesday, 05/28/2024 for Memorial Day;
- From noon Wednesday, 07/03/2024 to 6:00 AM Monday, 07/08/2024 for Independence Day;
- From noon Friday, 08/30/2024 to 6:00 AM Monday, 09/03/2024 for Labor Day.

**1146-75-76/77**

- From noon Friday, 05/26/2023 to 6:00 AM Tuesday, 05/29/2023 for Memorial Day;
- From noon Friday, 06/30/2023 to 6:00 AM Wednesday, 07/05/2023 for Independence Day;
- From noon Friday, 09/1/2023 to 6:00 AM Tuesday, 09/04/2023 for Labor Day.

**10. Describe the method(s) (LCAT, Quadro, FDM 11-50-30, Synchro, etc.) used to estimate motorist delays or queue length? (Applicable only for freeways, expressways, and signalized corridors).**

See Attachment 8 for estimate of motorist delays. Attachment 8 details additional length, time and user cost associated with proposed detours of WIS 15 under ID 1146-75-72 and US 45 under ID 1146-75-73.

**11.** What is the anticipated travel delay during peak travel periods for freeways and expressways (also indicate frequency, e.g. daily and duration). Please compare the peak hour volumes per lane with the work zone capacity criteria in 11-50-30. If it exceeds the estimated capacity, a delay calculation is required. If the delay is more than 15 minutes, the TMP will be a type 3 and if less than 15 minutes, it generally will be a type 2. The Regional Work Zone Engineer can assist you in determining your delay.

Due to construction operations along the route, traffic may experience between 2 and 7 minutes added to their normal commute time (see detour times in Attachment 9).

Interim Liquidated Damages (ILDs) are based on road user costs and will be included in IDs 1146-75-72 and 1146-75-73. ILDs will be \$4,500/DAY on ID 1146-75-72 for each additional day WIS 15 is closed and \$6,500/DAY on ID 1146-75-73 for each additional day that USH 45 is closed. See Attachment 8.

No ILDs are included in ID 1146-75-76 since the opening of the roundabout is at the end of the project and any damages will be assessed per Section 109.

**12.** Identify alternate routes anticipated, and any alternate route improvements or signing planned. Local traffic may divert to various local routes to avoid any perceived construction delays.

No alternative routes will be posted for the project. There will other local, county highways that may be utilized but will not be signed. The 76/96 signalized intersection should be monitored as this will be a shorter route for many motorists, rather than utilizing the full detour. Due to existing safety concerns, STH 96 wasn't used as a detour route.

**13.** Are any intersection traffic control changes proposed such as temporary signals, temporary changes to an all way stop, etc?

The signalized STH 15/USH 45 intersection will be modified to a temporary 3-way stop condition during the USH 45 detour under ID 1146-75-73.

**14.** Are there anticipated traffic impacts from the proposed project on other roads/routes in the region/corridor? Identify other projects in the corridor (only if delay anticipated on this project)

N/A

**15.** Does the project affect other regions/states? ☒ Yes ☐ No

If yes, explain coordination and mitigation strategies:

Work along USH 45 will be coordinated with the North Central Region.



## 16. Check mitigation strategies planned

STRATEGY		COMMENTS
Public information campaigns	<input checked="" type="checkbox"/>	_____
Off-peak lane closures	<input type="checkbox"/>	<u>Lane closures will be allowed anytime</u>
Extra law enforcement	<input checked="" type="checkbox"/>	<u>An extra law enforcement mitigation contract will be in place during construction.</u>
Temporary widening to maintain traffic lanes	<input checked="" type="checkbox"/>	_____
Changeable message signs (PCMS)	<input checked="" type="checkbox"/>	<u>To be utilized 7 days prior to start of construction, prior to detours, closures of sideroads, and all traffic changes</u>
Ramp closures	<input type="checkbox"/>	_____
Temporary signals/timing revisions	<input checked="" type="checkbox"/>	Monitoring of 76/96 signal will be done throughout the project.
Coordination with adjacent projects	<input type="checkbox"/>	_____
Innovative contracting, ( lane rental, A+B, etc)	<input checked="" type="checkbox"/>	Failure to open roadway damages will apply for STH 15 and USH 45.
Temporary Emergency Pullouts	<input type="checkbox"/>	_____
Motorist service patrols	<input type="checkbox"/>	_____
Nighttime Work	<input checked="" type="checkbox"/>	<u>For installation of 4 culverts under ID 1146-75-72</u>
Enhanced Traffic control devices (Wet reflective pavement marking, temp concrete barrier, etc)	<input type="checkbox"/>	_____
Reduced regulatory speed limit (requires declaration approved by Regional Traffic Engineer, & by BHO if 65-mph hwy.)	<input type="checkbox"/>	_____
Other (identify):		

## 17. Describe public information strategies planned (coordinate this activity with your Regional Communications Manager):

A public information meeting will be held prior to the start of each project to communicate the final contract breakout and staging plans for public review. WisDOT will utilize the STH 15 project site on the WisDOT website and the (511) Wisconsin Lane Closure System to provide information relating to construction operations and traffic impacts. Media releases and changeable message signs will also be used to provide advanced notice of lane closures and detours.

## 18. Describe incident management strategies planned:

Law enforcement agencies including the Wisconsin State Patrol, local police, local fire departments/EMS, county sheriff, State Traffic Operations Center (STOC), public works departments, schools and post offices will be updated during construction operations.

## 19. Describe how transit impacts will be mitigated:

a) Is access to bus stops affected? ☐ Yes ☒ No. If yes, explain

Attachment(s) ☒ Yes ☐ No

- 1) Project Location Map
- 2) Project Overview
- 3) 1146-75-73 Project Staging and Detour Plans
- 4) 1146-75-76 Project staging and Detour Plans
- 5) 1146-75-71 Project Staging Plans
- 6) 1146-75-72 Project Staging Plans and Detour Plans
- 7) Contract Time for Completion for 1146-75-71, 77, 76, 72, & 73
- 8) Interim Liquidated Damage Calculations for IDs 1146-75-72 and 1146-75-73
- 9) Travel time comparison for normal and detour routes

**95959**Project ID: 1146-75-00

**Preparer of TMP:** Jeff Bauer

**Title/Company:** Project Manager/Jacobs

☐ 60% (initials) ☒ 90% JAB (initials)

**Approval**

Project Manager: Bill Bertrand

Date: 4/21/20

Telephone: 920-360-3124

Joshua Falk

5/18/20

Reviewer (Regional Traffic or Local Prog. Mgmt. Consultant)

Date

☐ 60% (initials) ☒ 90% JDF (initials)

Tom Buchholz P.E.

5-18-2020

Region Project Development Chief or Local Program Manager

Date

☐ 60% (initials) ☒ 90% TJB (initials)

**Concurrence:**

BPD Project Services Chief


Date



☐ 60% (initials) ☐ 90% (initials)

FHWA (Federal Oversight Projects Only)

Date

☐ 60% (initials) ☐ 90% 232323 (initials)







**LEGEND**

- Proposed Alignment
- Bridges


## ATTACHMENT 2












DETAIL 2



LEGEND	
	WORK ZONE
	SIGN ON PERMANENT SUPPORT
	SIGN ON TEMPORARY SUPPORT
	TYPE III BARRICADE WITH 1 TYPE A WARNING LIGHT (FLASHING)
	TYPE III BARRICADE WITH ATTACHED SIGN AND 2 TYPE A WARNING LIGHTS (FLASHING)
	TRAFFIC CONTROL DRUM
	TRAFFIC CONTROL DRUM WITH TYPE C STEADY BURN LIGHT
	FLASHING ARROW BOARD
	TRAFFIC CONTROL CONES 42-INCHES
PCMS	PORTABLE CHANGEABLE MESSAGE SIGN
	ITEMS ACCOUNTED FOR IN TRAFFIC CONTROL DETOUR SIGN SUMMARY.

PROJECT NO: 1146-75-73

HWY: STH 15


COUNTY: OUTAGAMIE

TRAFFIC CONTROL - STAGE 1

SHEET

E





TRAFFIC CONTROL SHEET SHALL BE USED IF NO CONSTRUCTION IS OCCURRING ON SOUTH LEG OF USH 45 OR ON CTH T AND CONSTRUCTION IS OCCURRING ON STH 15 AND NORTH LEG OF USH 45. ALSO NOTE ITEMS THAT ARE SHOWN ON THIS SHEET AND SHALL BE PLACED OR INSTALLED DURING STAGES 2A1, 2A2, 2B, 2C AND 2D.


REFERENCE SDD 15C2, DETAIL B FOR LOCATION OF SIGNS W20-3A AND W20-3D AND ANY APPLICABLE NOTES. ALSO SIGNS SHALL BE INSTALLED DURING STAGES 2A1, 2A2, 2B, 2C AND 2D:


ALSO PLACE 12 TRAFFIC CONTROL CONES 42-INCHES  
DURING STAGES 2A1, 2A2, 2B, 2C AND 2D.

PLACE 4 TRAFFIC CONTROL DRUMS ADJACENT TO WORK ZONE ON USH 45 NORTHBOUND LANES. ALSO DRUMS SHALL BE PLACED DURING STAGES 2A1, 2A2, 2B, 2C AND 2D.


REFERENCE SDD 15C2, DETAIL B FOR LOCATION  
OF SIGN W20-3A AND ANY APPLICABLE NOTES.


## STAGE 1





















LEGEND	
	WORK ZONE
	SIGN ON PERMANENT SUPPORT
	SIGN ON TEMPORARY SUPPORT
	TYPE III BARRICADE WITH 1 TYPE A WARNING LIGHT (FLASHING)
	TYPE III BARRICADE WITH ATTACHED SIGN AND 2 TYPE A WARNING LIGHTS (FLASHING)
	TRAFFIC CONTROL DRUM
	TRAFFIC CONTROL DRUM WITH TYPE C STEADY BURN LIGHT
	FLASHING ARROW BOARD
	TRAFFIC CONTROL CONES 42-INCHES
	PORTABLE CHANGEABLE MESSAGE SIGN
	ITEMS ACCOUNTED FOR IN TRAFFIC CONTROL DETOUR SIGN SUMMARY.







PROJECT NO: 1146-75-73


HWY: STH 15

COUNTY: OUTAGAMIE

TRAFFIC CONTROL - STAGE 2B


SHEET


E




LEGEND	
	WORK ZONE
	SIGN ON PERMANENT SUPPORT
	SIGN ON TEMPORARY SUPPORT
	TYPE III BARRICADE WITH 1 TYPE A WARNING LIGHT (FLASHING)
	TYPE III BARRICADE WITH ATTACHED SIGN AND 2 TYPE A WARNING LIGHTS (FLASHING)
	TRAFFIC CONTROL DRUM
	TRAFFIC CONTROL DRUM WITH TYPE C STEADY BURN LIGHT
	FLASHING ARROW BOARD
	TRAFFIC CONTROL CONES 42-INCHES
	PCMS
	PORTABLE CHANGEABLE MESSAGE SIGN
	ITEMS ACCOUNTED FOR IN TRAFFIC CONTROL DETOUR SIGN SUMMARY.

PROJECT NO: 1146-75-73	HWY: STH 15	COUNTY: OUTAGAMIE	TRAFFIC CONTROL - STAGE 2B	SHEET	E
------------------------	-------------	-------------------	----------------------------	-------	---















DETAIL 1  
(SEE SHEET 2 OF 3)


# LEGEND

-  SIGN NUMBER, REFER TO MISCELLANEOUS QUANTITY SHEET
-   PORTABLE CHANGEABLE MESSAGE SIGN
-  SIGN MOUNTED ON TYPE III BARRICADE
-  POST MOUNTED SIGN



SHEET 1 OF 3

PLAN SHEET PRODUCED  
BY WISDOT - NE REGION




LEGEND

- (X) SIGN NUMBER. REFER TO MISCELLANEOUS QUANTITY SHEET
- ▲ PCMS (X) PORTABLE CHANGEABLE MESSAGE SIGN
- SIGN MOUNTED ON TYPE III BARRICADE
- POST MOUNTED SIGN

DETAIL 1


SHEET 2 OF 3  
PLAN SHEET PRODUCED  
BY WISDOT - NE REGION




SHEET 3 OF 3

PLAN SHEET PRODUCED  
BY WISDOT - NE REGION








SHEET 2 OF 3

PLAN SHEET PRODUCED  
BY WisDOT-NE REGION



LEGEND

(X)

SIGN NUMBER. REFER TO MISCELLANEOUS QUANTITY SHEET

▲

PCMS

(X)

PORTABLE CHANGEABLE MESSAGE SIGN

⚡

SIGN MOUNTED ON TYPE III BARRICADE

⚡

POST MOUNTED SIGN

TRAFFIC CONTROL DRUMS

DETAIL 1


2

SHEET 3 OF 3  
PLAN SHEET PRODUCED  
BY WISDOT-NE REGION

PROJECT NO: 1146-75-00	HWY: STH 15	COUNTY: OUTAGAMIE/WAUPACA	DETOUR SIGNING DETAILS-USH 45	SHEET	E
------------------------	-------------	---------------------------	-------------------------------	-------	---

FILE NAME : N:\spo\traffic\A Work Zone\Detours\Outagamie County\STH 15\15 Major pre 4 lane\hwy 45 rr-xing\027003\_dt.dgn      PLOT DATE : 10-APR-2019 11:02      PLOT BY : dotj1f      PLOT NAME :      PLOT SCALE : 200:1      WISDOT/CADDs SHEET 42





PROJECT NO:1146-75-76

HWY:STH 15

COUNTY:OUTAGAMIE

STAGE 2

SHEET

E

FILE NAME : N:\PDS\C3D\11467571\SHEETSP\11467576\11467576\_026002-S.DWG  
LAYOUT NAME - 026003\_S

PLOT DATE : 4/29/2019 1:44 PM

PLOT BY : SIMMONS, MASON A

PLOT NAME :


PLOT SCALE : 1 IN:300 FT

WISDOT/CADDs SHEET 42

STAGE 2 (+/- 2 MONTHS)

- MAINTENANCE OF TRAFFIC:  
-STH 15 TRAFFIC MOVES TO DETOUR  
-GIVENS ROAD EAST AND WEST CLOSED
- CONSTRUCTION ACTIVITIES:  
-CONSTRUCT CONNECTION FROM ROUNDABOUT TO OLD STH 15 WEST AND  
TEMPORARY CONNECTION BETWEEN THE NEWLY CONSTRUCTED STH 15 BYPASS  
AND THE WEST SEGMENT OF STH 15  
-CONSTRUCT GIVENS ROAD EAST AND WEST INTERSECTIONS WITH OLD STH 15

SEE PAVEMENT MARKING - TEMPORARY CONNECTION FOR SIGNING AND MARKING.



THE EXACT NUMBER, LOCATION AND SPACING OF ALL SIGNS AND DEVICES SHALL BE ADJUSTED TO FIT FIELD CONDITIONS AS APPROVED BY THE ENGINEER.

ALL SIGNS ARE 48"x48" UNLESS NOTED.

"WO" IS THE SAME AS "W" EXCEPT THE BACKGROUND IS ORANGE


ANY SIGNS TEMPORARY OR EXISTING, WHICH CONFLICT WITH THE TRAFFIC CONTROL "IN USE" SHALL BE REMOVED OR COVERED AS NEEDED AND AS APPROVED BY THE ENGINEER. NO WARNING LIGHTS SHALL BE WORKING ON "COVERED" OR "DOWNED" SIGNS.

ALL DRUM SPACING SHALL BE 50' IN CURVE SECTIONS AND 100' IN TANGENT SECTIONS UNLESS OTHERWISE NOTED.



DETAIL 6  
(SEE SHEET 6 OF 6)

COVER AS SHOWN



LEGEND

- (X) SIGN NUMBER, REFER TO MISCELLANEOUS QUANTITY SHEET
- ▲ PCMS
- (X) PORTABLE CHANGEABLE MESSAGE SIGN
- ⇄ SIGN MOUNTED ON TYPE III BARRICADE
- POST MOUNTED SIGN


DETAIL 5  
(SEE SHEET 5 OF 6)

DETAIL 2  
(SEE SHEET 2 OF 6)

DETAIL 3  
(SEE SHEET 3 OF 6)


DETAIL 4  
(SEE SHEET 4 OF 6)

COVER AS SHOWN



SHEET 1 OF 4


PLAN SHEET PRODUCED  
BY WisDOT - NE REGION



DETAIL 2

## LEGEND



- (X) SIGN NUMBER. REFER TO MISCELLANEOUS QUANTITY SHEET
- ⇌ SIGN MOUNTED ON TYPE III BARRICADE
- POST MOUNTED SIGN



DETAIL 3

SHEET 2 OF 4  
PLAN SHEET PRODUCED  
BY WISDOT-NE REGION






LEGEND

- (X) SIGN NUMBER. REFER TO MISCELLANEOUS QUANTITY SHEET
- ⇄ SIGN MOUNTED ON TYPE III BARRICADE
- POST MOUNTED SIGN






DETAIL 4

DETAIL 5

SHEET 3 OF 4  
PLAN SHEET PRODUCED  
BY WISDOT-NE REGION




### LEGEND

-  SIGN NUMBER. REFER TO MISCELLANEOUS QUANTITY SHEET
-   PORTABLE CHANGEABLE MESSAGE SIGN
-  SIGN MOUNTED ON TYPE III BARRICADE
-  POST MOUNTED SIGN

SHEET 4 OF 4

PLAN SHEET PRODUCED  
BY WISDOT - NE REGION



## LEGEND

- ↑ TYPE III BARRICADE
- ↓ TYPE III BARRICADE WITH ATTACHED SIGN
- TRAFFIC CONTROL DRUM
- TRAFFIC CONTROL DRUM WITH TYPE C STEADY BURN LIGHT
- ⌋ SIGN ON PERMANENT SUPPORT
- ⌋ SIGN ON TEMPORARY SUPPORT
- Ⓐ TYPE A WARNING LIGHT (FLASHING)
- Ⓑ TYPE B WARNING LIGHT (HIGH INTENSITY FLASHING)
- Ⓒ TYPE C WARNING LIGHT (STEADY BURN)
- ▨ WORK AREA
- DIRECTION OF TRAFFIC
- MB PORTABLE CHANGEABLE MESSAGE BOARD

## SEE ADDITIONAL SDD'S FOR OTHER WORK ON CTH M:

TRAFFIC CONTROL, ADVANCE WARNING SIGNS 45 M.P.H. OR GREATER TWO-WAY  
 UNDIVIDED ROAD OPEN TO TRAFFIC  
 TRAFFIC CONTROL, LANE CLOSURE, SPEEDS GREATER THAN 40 M.P.H. WITH BARRIER  
 TRAFFIC CONTROL, WORK ON SHOULDER OR PARKING LANE, UNDIVIDED ROADWAY

STAGE 1 CONSTRUCTION

## GENERAL NOTES

THE EXACT NUMBER, LOCATION AND SPACING OF ALL SIGNS (AND THE LOCATIONS OF ALL FLAGGERS) AND DEVICES SHALL BE ADJUSTED TO FIT FIELD CONDITIONS AS APPROVED BY THE ENGINEER.

ALL SIGNS ARE 48"X48" UNLESS NOTED.

"WO" IS THE SAME AS "W" EXCEPT THE BACKGROUND IS ORANGE.


ANY SIGNS TEMPORARY OR EXISTING, WHICH CONFLICT WITH THE TRAFFIC CONTROL "IN USE" SHALL BE REMOVED OR COVERED AS NEEDED AND AS APPROVED BY THE ENGINEER. NO WARNING LIGHTS SHALL BE WORKING ON "COVERED" OR "DOWNED" SIGNS.

ALL DRUM SPACING SHALL BE 50' IN CURVE SECTIONS AND 100' IN TANGENT SECTIONS UNLESS OTHERWISE NOTED.

## KEY

WHERE FLAGGING REQUIRED:  
 SEE SDD "TRAFFIC CONTROL FOR LANE CLOSURE  
 (SUITABLE FOR MOVING OPERATIONS)"

WHERE SHORT TERM CLOSURES ARE REQUIRED:  
 SEE SDD "BARRICADES AND SIGNS FOR  
 MAINLINE CLOSURES"



SEE ADDITIONAL SDD'S FOR OTHER WORK ON NASH ST./CTH MM/N. CREST ST:

TRAFFIC CONTROL, ADVANCE WARNING SIGNS 40 M.P.H. OR LESS  
 TRAFFIC CONTROL, LANE CLOSURE  
 TRAFFIC CONTROL, WORK ON SHOULDER OR PARKING LANE, UNDIVIDED ROADWAY

## STAGE 1 (+/- 1 YEAR)

MAINTENANCE OF TRAFFIC:  
 -ALL SIDE ROADS REMAIN OPEN TO TRAFFIC WITH ONLY SHORT TERM LANE CLOSURES ON CTH M AND NASH STREET FOR BRIDGE CONSTRUCTION ACTIVITIES.

CONSTRUCTION ACTIVITIES:  
 -CONSTRUCT CTH MM (STA 11+MM+00 TO 20+MM+50)  
 -CONSTRUCT ASPHALTIC SURFACE SIDEWALK TO MAINTAIN PEDESTRIAN ACCESS ON NASH ST.  
 -REMOVE AND REPLACE EXISTING STORM SEWER ON CTH M TO MAINTAIN DRAINAGE  
 -CONSTRUCT CTH M AND NASH ST BRIDGES AND RETAINING WALLS  
 -CONSTRUCT NASH ST STORM SEWER DURING GIRDER PLACEMENT TO MINIMIZE NASH ST CLOSURES



2


## LEGEND

- ↑ TYPE III BARRICADE
- ↑ TYPE III BARRICADE WITH ATTACHED SIGN
- TRAFFIC CONTROL DRUM
- TRAFFIC CONTROL DRUM WITH TYPE C STEADY BURN LIGHT
- ⌋ SIGN ON PERMANENT SUPPORT
- ⌋ SIGN ON TEMPORARY SUPPORT
- Ⓐ TYPE A WARNING LIGHT (FLASHING)
- Ⓑ TYPE B WARNING LIGHT (HIGH INTENSITY FLASHING)
- Ⓒ TYPE C WARNING LIGHT (STEADY BURN)
- ▨ WORK AREA
- DIRECTION OF TRAFFIC
- MB PORTABLE CHANGEABLE MESSAGE BOARD

## KEY

WHERE FLAGGING REQUIRED:  
SEE SDD "TRAFFIC CONTROL FOR LANE CLOSURE  
(SUITABLE FOR FLAGGING OPERATIONS)"

WHERE MAINLINE CLOSURES ARE REQUIRED:  
SEE SDD "BARRICADES AND SIGNS FOR  
MAINLINE CLOSURES"



SEE ADDITIONAL SDD'S FOR OTHER WORK ON NASH ST./CTH MM/N. CREST ST:

TRAFFIC CONTROL, ADVANCE WARNING SIGNS 40 M.P.H. OR LESS  
TRAFFIC CONTROL, LANE CLOSURE  
TRAFFIC CONTROL, WORK ON SHOULDER OR PARKING LANE, UNDIVIDED ROADWAY  
TRAFFIC CONTROL, VEHICLE ENTRANCE/ EXIT OR HAUL ROAD

SEE ADDITIONAL SDD'S FOR OTHER WORK ON CTH M:

TRAFFIC CONTROL, ADVANCE WARNING SIGNS 45 M.P.H. OR GREATER TWO-WAY  
UNDIVIDED ROAD OPEN TO TRAFFIC  
TRAFFIC CONTROL, LANE CLOSURE, SPEEDS GREATER THAN 40 M.P.H. WITH BARRIER  
TRAFFIC CONTROL, WORK ON SHOULDER OR PARKING LANE, UNDIVIDED ROADWAY

## GENERAL NOTES

THE EXACT NUMBER, LOCATION AND SPACING OF ALL SIGNS (AND THE LOCATIONS OF ALL FLAGGERS) AND DEVICES SHALL BE ADJUSTED TO FIT FIELD CONDITIONS AS APPROVED BY THE ENGINEER.

ALL SIGNS ARE 48"X48" UNLESS NOTED.

"WO" IS THE SAME AS "W" EXCEPT THE BACKGROUND IN ORANGE.

ANY SIGNS TEMPORARY OR EXISTING, WHICH CONFLICT WITH THE TRAFFIC CONTROL "IN USE" SHALL BE REMOVED OR COVERED AS NEEDED AND AS APPROVED BY THE ENGINEER. NO WARNING LIGHTS SHALL BE WORKING ON "COVERED" OR "DOWNED" SIGNS.

ALL DRUM SPACING SHALL BE 50' IN CURVE SECTIONS AND 100' IN TANGENT SECTIONS UNLESS OTHERWISE NOTED.

## STAGE 2 (+/- 1-2 MONTHS)

MAINTENANCE OF TRAFFIC:  
-CTH MM CLOSED (+/- 1 MONTH)  
-SHORT TERM LANE CLOSURES WITH FLAGGERS ON CTH M TO CONSTRUCT CTH MM INTERSECTION  
-NASH ST SHALL NOT BE CLOSED DURING THE TIME CTH MM IS CLOSED  
-ALL OTHER SIDE ROADS REMAIN OPEN

CONSTRUCTION ACTIVITIES:  
-CONSTRUCT CONNECTIONS FROM EXISTING CTH MM TO RELOCATED CTH MM AND FROM CTH M TO RELOCATED CTH MM  
-CONSTRUCT N. CREST ST CUL-DE-SAC

PROJECT NO: 1146-75-71

HWY: STH 15





COUNTY: OUTAGAMIE

CONSTRUCTION STAGING - CTH M AREA - STAGE 2

SHEET

PRE\_43

E



## NOTES:

REMOVE EXISTING CURB & GUTTER AND REPLACE WITH  
CONCRETE CURB & GUTTER 30-INCH TYPE D






CONTRACTOR TO MAINTAIN POSITIVE DRAINAGE ADJACENT TO  
TEMPORARY SIDEWALK.

EXACT LOCATION OF TEMPORARY SIDEWALK SHALL BE  
ADJUSTED TO FIT FIELD CONDITIONS AND AS APPROVED BY  
THE ENGINEER.




GENERAL NOTES FOR TRAFFIC CONTROL

- 1. THE EXACT NUMBER, LOCATION, AND SPACING OF ALL SIGNS AND DEVICES SHALL BE ADJUSTED TO FIT FIELD CONDITIONS AS DIRECTED BY THE ENGINEER.
- 2. CONFLICTING TRAFFIC SIGNS SHALL BE COVERED OR REMOVED AS DIRECTED BY THE ENGINEER. (INCIDENTAL TO WORK)
- 3. ALL SIGNS ARE 48" X 48" UNLESS OTHERWISE NOTED.
- 4. "WO" SIGNS ARE THE SAME AS "W" SIGNS EXCEPT THE BACKGROUND IS ORANGE.
- 5. ALL TYPE III BARRICADES SHALL BE 8' WIDE, UNLESS OTHERWISE NOTED, AND EQUIPPED WITH TWO TYPE "A" (LOW INTENSITY FLASHING) LIGHTS.
- 6. STAGING LIMITS BETWEEN PROPOSED ROADWAYS AND EXISTING ROADWAYS OPEN TO TRAFFIC ASSUMED A MAXIMUM 3:1 SLOPE.
- 7. TRAFFIC CONTROL DEVICES NOT IN USE SHALL BE LAYED DOWN OR REMOVED. TURNING OF DEVICES TO OBSCURE THE MESSAGE WILL NOT BE ALLOWED.
- 8. COORDINATE WITH ADJACENT PROJECTS PRIOR TO INSTALLATION OF G20-1 SIGNS.


STANDARD WISDOT  
WORK ZONE TRAFFIC CONTROL SYMBOLS

-  TYPE III BARRICADE
-  TYPE III BARRICADE WTH ATTACHED SIGN
-  TRAFFIC CONTROL DRUM
-  TRAFFIC CONTROL DRUM WITH TYPE C STEADY BURN LIGHT
-  DIRECTION OF TRAFFIC

NONSTANDARD  
WORK ZONE TRAFFIC CONTROL

- |                                                                                       |                                  |                                                    |
|---------------------------------------------------------------------------------------|----------------------------------|----------------------------------------------------|
|  | CONTINUOUS YELLOW, 4-INCH        | TPME - TEMPORARY PAVEMENT MARKING, EPOXY           |
|  | CONTINUOUS DOUBLE YELLOW, 4-INCH | TPMP - TEMPORARY PAVEMENT MARKING, PAINT           |
|  | CONTINUOUS WHITE, 4-INCH         | TPMRT - TEMPORARY PAVEMENT MARKING, REMOVABLE TAPE |






TYPICAL SECTION STAGE 1A

STH 15


STA 654'EB'+23 TO STA 664'EB'+96



TYPICAL SECTION STAGE 1A

STH 15


STA 644'EB'+20 TO STA 653'EB'+54



TYPICAL SECTION STAGE 1A


STH 15

STA 616'EB'+74 TO STA 644'EB'+20




**TYPICAL SECTION STAGE 1B**

STH 15  
STA 626'EB'+00 TO STA 653'EB'+50



**TYPICAL SECTION STAGE 1B**

STH 15  
STA 616'EB'+74 TO STA 637'EB'+00



**TYPICAL SECTION STAGE 1B**

STH 15  
STA 526'EB'+68 TO STA 616'EB'+74

PROJECT NO: 1146-75-72



HWY: STH 15


COUNTY: OUTAGAMIE

TRAFFIC CONTROL TYPICAL SECTIONS

SHEET

E





TYPICAL SECTION STAGE 2C

STH 15

STA 626'EB'+97 TO STA 665'EB'+68

PROJECT NO: 1146-75-72

HWY: STH 15

COUNTY: OUTAGAMIE

TRAFFIC CONTROL TYPICAL SECTIONS

SHEET

E

**STAGE 1A****MAINTENANCE OF TRAFFIC:**

TRAFFIC REMAINS ON EXISTING STH 15.

**CONSTRUCTION ACTIVITIES TO BE COMPLETED:**



TEMPORARY WIDENING 'TW' ON STH 15 WESTBOUND FROM JULIUS DRIVE TO HYACINTH LANE.

TEMPORARY CROSSOVER IN THE MEDIAN EAST OF LILY OF THE VALLEY DRIVE.

TEMPORARY PATH CONNECTION AND CROSSING AT LILY OF THE VALLEY DRIVE.

**CONSTRUCTION ACTIVITIES AVAILABLE:**

EARLY GRADING OF STH 15.



PROJECT NO: 1146-75-72

HWY: STH 15


COUNTY: OUTAGAMIE

TRAFFIC CONTROL - STAGE 1A OVERVIEW

SHEET

E






STAGE 1B



MAINTENANCE OF TRAFFIC:

TRAFFIC REMAINS ON EXISTING STH 15 AND SHIFTS TO THE TEMPORARY WIDENING EAST OF JULIUS DRIVE. ALTERNATE SHORT TERM CLOSURES TO NORTH ROAD (SOUTH) AND JULIUS DRIVE (SOUTH). HILLVIEW ROAD ACCESS TO STH 15 TO PERMANENTLY CLOSE. CONTRACTOR TO INSTALL AND MAINTAIN DRIVEWAY CONNECTIONS THROUGHOUT CONSTRUCTION.

CONSTRUCTION ACTIVITIES TO BE COMPLETED:


CONSTRUCT PORTION OF OLD STH 15 EAST FROM STA 269'MNE'+00 TO STA 298'MNE'+00.  
CONSTRUCT STH 15 WESTBOUND FROM STA 492'WB'+00 TO STA 514'WB'+00 AND FROM STA 516'WB'+00 TO STA 522'WB'+00 WITH GAP AT RAILROAD.  
CONSTRUCT STH 15 EASTBOUND FROM STA 525'EB'+00 TO STA 653'EB'+00  
CONSTRUCT NORTH ROAD SOUTH OF STH 15.  
CONSTRUCT JULIUS DRIVE SOUTH OF STH 15.  
CONSTRUCT HILLVIEW ROAD CUL-DE-SAC  
CONSTRUCT TEMPORARY CONNECTION OF MANLEY ROAD (NORTH) TO STH 15 EB LANES.  
CONSTRUCT TEMPORARY WIDENING ALONG OLD STH 15 EAST FROM GREENDALE ROAD TO LOCAL ROAD ('TA').  
CONSTRUCT TEMPORARY ROUNDABOUT BYPASSES ('TA' AND 'TB').  
CONSTRUCT SOUTH PORTION OF C-44-0125 AND C-44-0128.






PROJECT NO: 1146-75-72	HWY: STH 15	COUNTY: OUTAGAMIE	TRAFFIC CONTROL - STAGE 1B DETAIL	SHEET	E
------------------------	-------------	-------------------	-----------------------------------	-------	---

















PROJECT NO: 1146-75-72	HWY: STH 15	COUNTY: OUTAGAMIE	TRAFFIC CONTROL - STAGE 1B DETAIL	SHEET	E
------------------------	-------------	-------------------	-----------------------------------	-------	---

**STAGE 1C****MAINTENANCE OF TRAFFIC:**

STH 15 CLOSED FROM CTH JJ TO NORTH ROAD. DETOUR WILL BE IN PLACE.  
PRIOR TO WINTER SHUTDOWN, TRAFFIC WILL BE SHIFTED TO NEWLY CONSTRUCTED  
STH 15 LANES, 1 LANE IN EACH DIRECTION, AND UTILIZE THE TEMPORARY  
CONNECTION ('XO') AT STA 525'EB'+00. IN ADDITION, AN INTERIM TEMPORARY  
CONNECTION ('TC') CAN BE UTILIZED AT STA 485'EB'+00 TO CONNECT TO EXISTING STH 15.

**CONSTRUCTION ACTIVITIES TO BE COMPLETED:**

CONSTRUCT STH 15 APPROACHES AT RAILROAD CROSSING.  
CONSTRUCT STH 15 CROSSOVER ('XO').  
CONSTRUCT TEMPORARY ROUNDABOUT BYPASS CONNECTION ('TA' & 'TB') TO STH 15 EASTBOUND.



PROJECT NO: 1146-75-72


HWY: STH 15

COUNTY: OUTAGAMIE


TRAFFIC CONTROL - STAGE 1C OVERVIEW

SHEET



E


















2


2



PROJECT NO: 1146-75-72	HWY: STH 15	COUNTY: OUTAGAMIE	TRAFFIC CONTROL - WINTER SHUTDOWN - STH 15	SHEET	<b>E</b>
------------------------	-------------	-------------------	--------------------------------------------	-------	----------

FILE NAME : C:\PW\_WORKDIR\DEN001\JEG\_BUGARIJA\1086473\11467572-026203-TC.DWG PLOT DATE : 2/5/2020 12:58 PM PLOT BY : BUGARIN, JOSE PLOT NAME : LAYOUT NAME - TCWS-03 PLOT SCALE : 1 IN:200 FT WISDOT/CADDs SHEET 44

WISDOT/CADDS SHEET 44





STAGE 2A


MAINTENANCE OF TRAFFIC:

TRAFFIC WILL BE SHIFTED ONTO THE COMPLETED LANES OF OLD STH 15 EAST AND THEN TO TEMPORARY ROUNDABOUT BYPASS 'TA'. TRAFFIC ON STH 15 WILL REMAIN THE SAME AS THE WINTER SHUTDOWN CONFIGURATION.

CONSTRUCTION ACTIVITIES TO BE COMPLETED:

- CONSTRUCT STH 15 EASTBOUND FROM STA 465'EB'+00 TO STA 486'EB'+00 AND STA 490'EB'+00 TO STA 522'EB'+00.
- CONSTRUCT STH 15 WESTBOUND FROM STA 465'WB'+00 TO STA 488'WB'+00.
- CONSTRUCT STH 15 WESTBOUND FROM STA 526'WB'+00 TO STA 653'WB'+00.
- CONSTRUCT MANLEY ROAD SOUTH OF STH 15.
- CONSTRUCT LOCAL ROAD.
- CONSTRUCT STH 15/CTH JJ ROUNDABOUT
- CONSTRUCT CTH JJ.
- CONSTRUCT NORTH ROAD NORTH OF STH 15.
- CONSTRUCT BENNETT CIRCLE.
- CONSTRUCT JULIUS DRIVE NORTH OF STH 15.
- CONSTRUCT OLD STH 15 EAST FROM STA 258'MNE'+60 TO STA 268'MNE'+00





















PROJECT NO: 1146-75-72	HWY: STH 15	COUNTY: OUTAGAMIE	TRAFFIC CONTROL - STAGE 2A DETAIL - STH 15	SHEET	E
------------------------	-------------	-------------------	--------------------------------------------	-------	---

**STAGE 2B****MAINTENANCE OF TRAFFIC:**

STH 15 TRAFFIC WILL BE 1 LANE IN EACH DIRECTION ON NEW OLD STH 15 EAST, THE TEMPORARY ROUNDABOUT BYPASS AND STH 15 EASTBOUND COMPLETED LANES.

**CONSTRUCTION ACTIVITIES TO BE COMPLETED:**

CONSTRUCT STH 15 EASTBOUND FROM STA 487'EB'+00 TO STA 489'EB'+00.



CONSTRUCT STH 15 WESTBOUND FROM STA 489'WB'+00 TO 491'WB'+00.

CONSTRUCT MEDIAN FROM STA 519'EB'+00 TO STA 527'EB'+00

CONSTRUCT STH 15 WESTBOUND FROM STA 522'WB'+00 TO STA 529'WB'+25.

REMOVE TEMPORARY CROSSOVER AND TEMPORARY ROUNDABOUT BYPASS 'TA'

REMOVE TEMPORARY WIDENING AT 'TA'



PROJECT NO: 1146-75-72


HWY: STH 15

COUNTY: OUTAGAMIE


TRAFFIC CONTROL - STAGE 2B OVERVIEW

SHEET

E











PROJECT NO: 1146-75-72	HWY: STH 15	COUNTY: OUTAGAMIE	TRAFFIC CONTROL - STAGE 2B DETAIL - STH 15	SHEET	E
------------------------	-------------	-------------------	--------------------------------------------	-------	---









PROJECT NO: 1146-75-72	HWY: STH 15	COUNTY: OUTAGAMIE	TRAFFIC CONTROL - STAGE 2B DETAIL - STH 15	SHEET	E
------------------------	-------------	-------------------	--------------------------------------------	-------	---

**STAGE 2C****MAINTENANCE OF TRAFFIC:**

STH 15 AND LOCAL ROADS OPEN TO TRAFFIC.



**CONSTRUCTION ACTIVITIES TO BE COMPLETED:**

CONSTRUCT OVERLAY ON CTH JJ.

CONSTRUCT CUL-DE-SAC ON MANLEY ROAD (NORTH).

CONSTRUCT MULTI-USE PATH FROM GREENDALE ROAD TO MANLEY ROAD.

RECONSTRUCT THE MEDIAN ISLAND EAST OF LILY OF THE VALLEY DRIVE.



PROJECT NO: 1146-75-72



HWY: STH 15

COUNTY: OUTAGAMIE


TRAFFIC CONTROL - STAGE 2C OVERVIEW

SHEET

E



PROJECT NO: 1146-75-72	HWY: STH 15	COUNTY: OUTAGAMIE	TRAFFIC CONTROL - STAGE 2C DETAIL - OLD STH 15 EAST	SHEET	E
------------------------	-------------	-------------------	-----------------------------------------------------	-------	---



PROJECT NO: 1146-75-72

HWY: STH 15

COUNTY: OUTAGAMIE

TRAFFIC CONTROL - STAGE 2C DETAIL - STH 15

SHEET

E

FILE NAME : C:\PW\_WORKDIR\DEN001\VEG\_BUGARIJA\11467572-026502-TC.DWG  
LAYOUT NAME - TC2C-02

PLOT DATE : 2/5/2020 1:23 PM



PLOT BY : BUGARIN, JOSE

PLOT NAME :


PLOT SCALE : #####

WISDOT/CADD'S SHEET 42





PROJECT NO: 1146-75-72	HWY: STH 15	COUNTY: OUTAGAMIE	TRAFFIC CONTROL - STAGE 2C DETAIL - STH 15	SHEET	E
------------------------	-------------	-------------------	--------------------------------------------	-------	---





LEGEND

- (X) SIGN NUMBER. REFER TO MISCELLANEOUS QUANTITY SHEET
- ▲ PCMS (X) PORTABLE CHANGEABLE MESSAGE SIGN
- ≡ SIGN MOUNTED ON TYPE III BARRICADE
- ▬ POST MOUNTED SIGN

SHEET 1 OF 3

PLAN SHEET PRODUCED  
BY WISDOT-NE REGION





LEGEND

- (X) SIGN NUMBER. REFER TO MISCELLANEOUS QUANTITY SHEET
- PCMS (X) PORTABLE CHANGEABLE MESSAGE SIGN
- +— SIGN MOUNTED ON TYPE III BARRICADE
- POST MOUNTED SIGN

DETAIL 3


SHEET 3 OF 3  
PLAN SHEET PRODUCED  
BY WISDOT-NE REGION

# CONTRACT TIME FOR COMPLETION

ATTACHMENT 7

Wisconsin Department of Transportation DT1923 09/2010

<b>Project ID</b>	1146-75-73	<b>Highway</b>	STH 15	<b>Project Title</b>	STH 76 - New London	<b>Date of Letting</b>	November 14, 2023
<b>Work Type</b>	New Construction	<b>County</b>	Outagamie	<b>Project Limits</b>	USH 45 - CTH T/Givens Road	<b>Probable Date of Beginning</b>	March 11, 2024



## ITEM ANALYSIS

Item	Contract Quantity per Stage					Total Quantity	Unit	Production Rate	Working Days (per Stage)	Stage 1 (STH 15)		Stage 2 (US 45)							
	Stage 1 (STH 15)	Stage 2 (US 45)	0	0	0					Begin	End	Begin	End	Begin	End	Begin	End	Begin	End
	1	1								0	1	112	113						
Detour and Traffic Control	1	1				2	Days	1	1 / 1 / / / /	0	1	112	113						
Clearing and Grubbing	192					192	STA	30	7 / / / / /	1	8								
Removing Pavement	14,678					14,678	SY	4000	4 / / / / /	1	5								
Rock Excavation	45,581					45,581	CY	1800	26 / / / / /	5	31								
Common Excavation	233,422	8,377				241,799	CY	8000	30 / 2 / / / /	5	35	113	115						
Marsh Excavation	3,761					3,761	CY	2000	2 / / / / /	31	33								
Storm Sewer (Including Culverts)	5,672	156				5,828	LF	400	15 / 1 / / / /	16	31	115	116						
Inlets and Manholes	40	4				44	Each	6	7 / 1 / / / /	24	31	116	117						
Box Culverts	439					439	CY	15	30 / / / / /	45	75								
Embankment	244,139	716				244,855	Tons	4000	62 / 1 / / / /	31	93	117	118						
Breaker Run or Select Crushed Mat.	91,542					91,542	Tons	3500	27 / / / / /	74	101								
CABC (Mainline Including Driveways)	92,553	9,704				102,257	Tons	4000	24 / 3 / / / /	82	106	118	121						
Concrete Pavement	90,328					90,328	SY	8000	12 / / / / /	95	107								
Asphalt Pavement	12,238	2,544				14,782	Tons	2000	7 / 2 / / / /	104	111	121	123						
CABC (Shoulders)	4,998	138				5,136	Tons	2000	3 / 1 / / / /	110	113	123	124						
Concrete Curb and Gutter	4,320	1,442				5,762	LF	1500	3 / 1 / / / /	108	111	121	122						
Concrete Sidewalk	1,968	2,142				4,110	SF	1000	2 / 3 / / / /	111	113	121	124						
Seeding and Finishing	5	5				10	Days	1	5 / 5 / / / /	110	115	124	129						

Month	Date		Days			Possible Work Days	Probable Working Days		Month	Total
	Begin	End	Month	Total	Holiday		%			
			0	0		0			0	0
			0	0		0			0	0
March	3/18/2024	3/31/2024	14	14	0	10	58		6	6
April	4/1/2024	4/30/2024	30	44	0	22	58		13	19
May	5/1/2024	5/31/2024	31	75	1	22	80		18	37
June	6/1/2024	6/30/2024	30	105	0	20	80		16	53
July	7/1/2024	7/31/2024	31	136	2.5	21	85		17	70
August	8/1/2024	8/31/2024	31	167	0	22	85		19	89
September	9/1/2024	9/30/2024	30	197	1	20	72		14	103
October	10/1/2024	10/31/2024	31	228	0	23	72		17	120
November	11/1/2024	11/15/2024	15	243	0	11	60		7	127
			0	243		0			0	127

## REMARKS


Calendar Days	243
Working Days	127
Completion Date	November 15, 2024
Prepared By	A. Farrell

CONSTRUCTION YEAR: 2024

# CONTRACT TIME FOR COMPLETION

Wisconsin Department of Transportation DT1923 04/2011

<b>Project ID</b>	1146-75-76	<b>Highway</b>	STH 15	<b>Project Title</b>	WIS 76 - New London	<b>Date of Letting</b>	November 8, 2022
<b>Work Type</b>	New Construction	<b>County</b>	Outagamie	<b>Project Limits</b>	CTH T - STA 275+00	<b>Probable Date of Beginning</b>	March 1, 2023



## ITEM ANALYSIS

Item	Contract Quantity per Stage					Total Quantity	Unit	Production Rate	Working Days (per Stage)	Stage 1		Stage 2		Stage 3		Stage 4		Stage 5	
	Stage 1	Stage 2	Stage 3	Stage 4	Stage 5					Begin	End	Begin	End	Begin	End	Begin	End	Begin	End
Common Excavation (Rural)	2,795	20,032				22,827	CY	8250	1 / 3 / / / /	0	1	61	64						
Concrete Masonry, Culverts	126	56				182	CY	10	13 / 6 / / / /	50	63	64	70						
Borrow Excavation (Trucking)	99,121	1,900				101,021	CY	2500	40 / 1 / / / /	1	41	70	71						
Storm Sewer	347					347	LF	200	2 / / / / /	30	32								
Inlets and Manholes	6					6	Each	3	2 / / / / /	30	32								
Culvert Pipes	498					498	LF	200	3 / / / / /	32	35								
Crushed Aggregate Base Course	15,660	24,064				39,724	Tons	3750	5 7	41	46	71	78						
Concrete Curb and Gutter	4,056	1,550				5,606	LF	2000	3 / 1 / / / /	46	49	78	79						
Concrete Pavement (Rural)	6,307					6,307	SY	8750	1 / / / / /	49	50								
Concrete Pavement (Roundabout)	5,250					5,250	CY	1200	5 / / / / /	50	55								
Concrete Sidewalk		22,113				22,113	SF	3000	/ 8 / / / /			79	87						
Asphalt Pavement (Rural)	798	4,059				4,857	Tons	2250	1 / 2 / / / /	55	56	87	89						
Remove Existing Structure C-44-59		1				1	LS	0.5	/ 2 / / / /			64	66						
Obliterate Roadway		11				11	STA	15	/ 1 / / / /			87	88						
Seeding and Finishing	39,074	22,852				61,926	S.Y.	15000	3 / 2 / / / /	56	59	85	87						
Traffic Control	1					1	LS	1	1 / / / / /	59	60								
Roundabout Lighting	1	1				1	LS	1	1 / 1 / / / /	61	62	76	77						
Sign Structure S-44-113		1				1	LS	1	/ 1 / / / /			74	75						
Sign Structure S-44-114		1				1	LS	1	/ 1 / / / /			74	75						

Month	Date		Days			Possible Work Days	Probable Working Days		
	Begin	End	Month	Total	Holiday		%	Month	Total
January	1/1/2023	1/31/2023	31	31		22	0	0	0
February	2/1/2023	2/28/2023	28	59		20	0	0	0
March	3/1/2023	3/31/2023	31	90		23	58	13	13
April	4/1/2023	4/30/2023	30	120		20	58	12	25
May	5/1/2023	5/31/2023	31	151	1	22	80	18	43
June	6/1/2023	6/30/2023	30	181		22	80	18	61
July	7/1/2023	7/31/2023	31	212	1	20	85	17	78
August	8/1/2023	8/31/2023	31	243		23	85	20	98
September	9/1/2023	9/30/2023	30	273	1	20	76	15	113
October	10/1/2023	10/31/2023	31	304		22	77	17	130
November	11/1/2023	11/30/2023	30	334		22	70	15	145
December	12/1/2023	12/31/2023	31	365		21	50	11	156

## REMARKS

<b>Calendar Days</b>	173
<b>Working Days</b>	91
<b>Completion Date</b>	August 20, 2023
<b>Prepared By</b>	Mason Simmons

CONSTRUCTION YEAR: 2023



# CONTRACT TIME FOR COMPLETION


Wisconsin Department of Transportation DT1923 04/2011

Project ID 1146-75-71  
Work Type New Construction

Highway STH 15  
County Outagamie

Project Title (CTH T/Givens Road - CTH JJ/Marley Road)  
Project Limits STH 76 - New London

Date of Letting July 10, 2021  
Probable Date of Beginning September 7, 2021



## ITEM ANALYSIS

Item	Contract Quantity per Stage				Total Quantity	Unit	Production Rate	Working Days (per Stage)	Stage 1 (18)		Stage 1 (19)		Stage 2 (19)					
	Year 1	Year 2							Begin	End	Begin	End	Begin	End	Begin	End	Begin	End
1. Traffic Control	0	40			40	Days	1	0 / 0 / 40 / /					160	200				
2. Culverts	11	33	5		49	EACH	0.5	22 / 66 / 2 / /	28	50	130	196	185	187				
3. Storm Sewer	0		516		516	LF	200	0 / 0 / 3 / /	22	22	150	150	180	183				
4. Structure B-44-289/290	7,000	18,112			25,112	SF	150	47 / 121 / / /	32	79	79	200						
5. Structure B-44-295/296	7,310				7,310	SF	150	49 / / / / /	32	81								
6. Structure B-44-291/292	0	13,416			13,416	SF	150	0 / 90 / / /			81	171						
7. Structure B-44-293/294	0	11,481			11,481	SF	150	0 / 77 / / /			120	197						
8. Marsh Excavation (Rural)	116,785				116,785	CY	2000	59 / / / / /	22	81								
9. Common Excavation (Rural)	380,000	458,000	13,500		851,500	CY	7000	55 / 66 / 2 / /	22	77	130	196	180	182				
10. Borrow (Rural)	365,000	469,441	1,000		835,441	CY	8000	46 / 59 / 1 / /	22	68	130	189	180	181				
11. Breaker Run (Rural)	103,250	88,700			191,950	TON	3000	35 / 30 / / / /	46	81	160	190						
12. CABC (Rural)		112,350	4,500		116,850	TON	3000	/ 38 / 2 / /			175	213						
13. Asphalt Pavement (Rural)			1,660		1,660	TON	3000	/ / 1 / /					190	191				
14. Concrete Curb and Gutter			1,240		1,240	LF	1000	/ / 2 / /					185	187				
15. Fencing		47,540			47,540	LF	1500	/ 32 / / /			190	222						
16. Seeding	100,000	337,000			437,000	SY	5000	20 / 68 / / /	35	55	142	210						

Month	Date		Days			Possible Work Days	Probable Working Days		
	Begin	End	Month	Total	Holiday		%	Month	Total
August	8/23/2021	8/31/2021	9	9		7	85	6	6
September	9/1/2021	9/30/2021	30	39		22	76	17	23
October	10/1/2021	10/31/2021	31	70		21	77	16	39
November	11/1/2021	11/30/2021	30	100		22	70	15	54
December	12/1/2021	12/31/2021	31	131		23	58	13	67
January	1/1/2022	1/31/2022	31	162		21	61	13	80
February	2/1/2022	2/28/2022	28	190		20	65	13	93
March	3/1/2022	3/31/2022	31	221		21	65	16	109
April	4/1/2022	4/30/2022	30	251		22	58	15	124
May	5/1/2022	5/31/2022	31	282		23	80	13	137
June	6/1/2022	6/30/2022	30	312		21	80	13	150
July	7/1/2022	7/31/2022	31	343		20	85	13	163
August	8/1/2022	8/31/2022	31	374		23	85	14	177
September	9/1/2022	9/30/2022	30	404		21	72	13	190
October	10/1/2022	10/31/2022	31	435		22	72	18	208
November	11/1/2022	11/30/2022	30	465		10	70	7	215
December	12/1/2022	12/31/2022	31	496		0	58	0	215

## REMARKS

CONSTRUCTION YEAR: 2021

CONSTRUCTION YEAR: 2022

Calendar Days  
Working Days

231  
190

Completion Date  
Prepared By

November 8, 2022  
Mason Simmons

# CONTRACT TIME FOR COMPLETION


Wisconsin Department of Transportation DT1923 04/2011

Project ID 1146-75-77  
Work Type Concrete Paving

Highway STH 15  
County Outagamie

Project Title WIS 76 - New London  
Project Limits WI Central RR - CTH JJ

Date of Letting December 13, 2022  
Probable Date of Beginning July 10, 2023



## ITEM ANALYSIS

Item	Contract Quantity per Stage					Total Quantity	Unit	Production Rate	Working Days (per Stage)	Stage 1		Stage 2		Stage 3		Stage 4		Stage 5	
	Stage 1	Stage 2	Stage 3	Stage 4	Stage 5					Begin	End	Begin	End	Begin	End	Begin	End	Begin	End
Concrete Pavement (Rural)	106,500					106,500	SY	8750	13 / / / /	0	13								
Asphalt Pavement (Rural)	9,325					9,325	Tons	1000	10 / / / /	9	19								
Crushed Aggregate Base Course (Shoulder)	6,112					6,112	Tons	1500	5 / / / /	14	19								
Guardrail	3,189					3,189	LF	800	4 / / / /	15	19								
Signing	3					3	Days	1	3 / / / /	18	21								
Pavement Marking	2					2	Days	1	2 / / / /	17	19								
									/ / / /										
									/ / / /										
									/ / / /										
									/ / / /										
									/ / / /										
									/ / / /										
									/ / / /										
									/ / / /										
									/ / / /										
									/ / / /										
									/ / / /										
									/ / / /										
									/ / / /										
									/ / / /										
									/ / / /										
									/ / / /										

Month	Date		Days			Possible Work Days	Probable Working Days		
	Begin	End	Month	Total	Holiday		%	Month	Total
January	1/1/2023	1/31/2023	31	31		0	0	0	0
February	2/1/2023	2/28/2023	28	59		0	0	0	0
March	3/1/2023	3/31/2023	31	90		0	0	0	0
April	4/1/2023	4/30/2023	30	120		0	0	0	0
May	5/1/2023	5/31/2023	31	151		0	0	0	0
June	6/1/2023	6/30/2023	30	181		0	0	0	0
July	7/6/2020	7/31/2023	1121	1302		21	85	18	18
August	8/1/2023	8/31/2023	31	1333		10	85	9	27
September	9/1/2023	9/30/2023	30	1363		0	0	0	0
October	10/1/2023	10/31/2023	31	1394		0	0	0	0
November	11/1/2023	11/30/2023	30	1424		0	0	0	0
December	12/1/2023	12/31/2023	31	1455		0	0	0	0

## REMARKS

Calendar Days 31  
Working Days 21  
Completion Date August 11, 2023  
Prepared By Mason Simmons

CONSTRUCTION YEAR: 2023

# CONTRACT TIME FOR COMPLETION


Wisconsin Department of Transportation DT1923 04/2011

**Project ID** 1146-75-72  
**Work Type** New Construction

**Highway** STH 15  
**County** Outagamie

**Project Title** (WCL RR - Lily of the Valley Drive)  
**Project Limits** STH 76 - New London

**Date of Letting** November 9, 2021  
**Probable Date of Beginning** April 1, 2022



## ITEM ANALYSIS

Item	Contract Quantity per Stage				Total Quantity	Unit	Production Rate	Working Days (per Stage)	Stage 1		Stage 2					
	Stage 1	Stage 2							Begin	End	Begin	End				
1. Traffic Control	5	5			10	Days	1	5 / 5 / / /	20	25	202	207				
2. Temporary Pavement	7,700	2,500			10,200	TON	2000	4 / 2 / / /	20	24	202	204				
3. Removals	4,500	4,500			9,000	LF	1000	5 / 5 / / /	24	29	206	211				
4. Removing Pavement	0	9,200			9,200	SY	1500	0 / 7 / / /			182	189				
5. Cross Culverts	5.0	6.0			11	EACH	0.5	10 / 12 / / /	15	25	197	209				
6. Box Culverts	234.0	234.0			468	CY	10	24 / 24 / / /	7	31	189	213				
7. Storm Sewer	4,800	3,700			8,500	LF	200	24 / 19 / / /	44	68	221	240				
9. Common Excavation (Rural)	220,000	190,000			410,000	CY	6000	37 / 32 / / /	0	37	182	214				
10. Embankment (Rural)	174,000	41,000			215,000	CY	3000	58 / 14 / / /	0	58	182	196				
11. Breaker Run (Rural)	72,000	85,000			157,000	TON	3000	24 / 29 / / /	45	69	210	239				
12. CABC Base (Rural)	102,000	125,000			227,000	TON	3000	34 / 42 / / /	60	94	235	277				
13. CABC Shoulders (Rural)	7,500	7,000			14,500	TON	2000	4 / 4 / / /	100	104	290	294				
14. Concrete Pavement (Rural)	40,750	64,750			105,500	SY	4000	11 / 11 / / /	92	103	278	289				
15. Asphalt Pavement (Rural)	12,500	17,300			29,800	TON	2000	7 / 7 / / /	100	107	288	295				
16. Concrete Curb and Gutter	7,700	14,400			22,100	LF	1500	6 / 10 / / /	85	91	268	278				
17. Concrete Sidewalk	1,600	44,300			45,900	LF	2000	1 / 12 / / /	99	100	281	293				
18. Seeding and Finishing	140,000	360,000			500,000	SY	15000	10 / 14 / / /	100	110	282	296				

Month	Date		Days			Possible Work Days	Probable Working Days		
	Begin	End	Month	Total	Holiday		%	Month	Total
April	4/1/2022	4/30/2022	30	30		21	58	12	12
May	5/1/2022	5/31/2022	31	61		22	80	18	30
June	6/1/2022	6/30/2022	30	91		22	80	18	48
July	7/1/2022	7/31/2022	31	122		21	85	18	66
August	8/1/2022	8/31/2022	31	153		23	85	20	86
September	9/1/2022	9/30/2022	30	183		22	76	17	103
October	10/1/2022	10/31/2022	31	214		21	77	16	119
November	11/1/2022	11/30/2022	30	244		22	70	15	134
December	12/1/2022	12/31/2022	31	275		22	58	13	147
January	1/1/2023	1/31/2023	31	306		22	58	13	160
February	2/1/2023	2/28/2023	28	334		20	43	9	169
March	3/1/2023	3/31/2023	31	365		23	58	13	182
April	4/1/2023	4/30/2023	30	395		20	58	12	194
May	5/1/2023	5/31/2023	31	426		23	80	18	212
June	6/1/2023	6/30/2023	30	456		22	80	18	230
July	7/1/2023	7/31/2023	31	487		21	85	18	248
August	8/1/2023	8/31/2023	31	518		23	85	20	268
September	9/1/2023	9/30/2023	30	548		21	76	16	284
October	10/1/2023	10/20/2023	20	568		15	77	12	296

## REMARKS

CONSTRUCTION YEAR: 2022

Calendar Days 568  
Working Days 296

CONSTRUCTION YEAR: 2023

Completion Date October 20, 2023  
Prepared By Jacobs

INTERIM LIQUIDATED DAMAGE FOR DETOUR 1146-75-72  
STH 15 DETOUR

AADT - Daily Traffic Volume	(2023)	for	STH 15	in	=	15,900	veh/day
Average Hourly Traffic Volume for	STH 15				=	663	veh/hr
Average percentage of Cars					=	95.00%	
Average percentage of Trucks					=	5.00%	
1970 NCHRP Travel Costs	Cars = \$3 per hr				Cars = \$20 per day		
	Trucks = \$5 per hr				Trucks = \$30 per day		
Consumer Price Index (CPI) Base Year	1970				=	38.8	
Latest Consumer Price Index (CPI)	2019				=	258	
2019 Adjusted Costs for Cars	258 / 38.8	@	\$3 per hr		=	\$20 per hr	
2019 Adjusted Costs for Trucks	258 / 38.8	@	\$5 per hr		=	\$33 per hr	
2019 Adjusted Costs for Cars	258 / 38.8	@	\$20 per day		=	\$133 per day	
2019 Adjusted Costs for Trucks	258 / 38.8	@	\$30 per day		=	\$199 per day	
Distance Along STH 15	Manley Road to Municipal Drive				=	3.6 mile(s)	
Normal Time to Traverse	STH 15 at 51 MPH				=	0.0706 hours	
Distance using detour	Manley Road to Municipal Drive				=	5.00 mile(s)	
Time to Traverse Detour Route at	49 MPH (avg. speed)				=	0.1020 hours	
Additional Travel Time using Detour Route					=	0.0315 hours	
Additional Hourly Cost Per Car	0.0315 hours at \$20 /hr				=	\$0.63 /car	
Additional Hourly Cost Per Truck	0.0315 hours at \$33 /hr				=	\$1.05 /truck	
Additional Daily Cost for Cars	95.00% x 15900 veh/day x \$0.63 /car				=	\$9,477 /day	
Additional Daily Cost for Trucks	5.00% x 15900 veh/day x \$1.05 /truck				=	\$831 /day	
Total Additional Daily Vehicle Cost					=	\$10,309 /day	

Round to **\$10,300 per day**

40 % of total damage to be applied as ILD

Because computed road user costs are more than the Applicable Interim Liquidated Damages Per Day according to FDM 19-15-2, an Interim Liquidated Damage for the STH 15 Detour shall be applied to this contract.

Damage to be applied =	\$4,120 per day
Round to nearest \$500 =	\$4,500 per day

# INTERIM LIQUIDATED DAMAGE FOR DETOUR 1146-75-00/73

## USH 45 DETOUR

AADT - Daily Traffic Volume	(2024)	for	USH 45	in	City of New London	=	11,000	veh/day
Average Hourly Traffic Volume for	USH 45					=	458	veh/hr
Average percentage of Cars						=	92.00%	
Average percentage of Trucks						=	8.00%	
1970 NCHRP Travel Costs	Cars = \$3 per hr				Cars = \$20 per day			
	Trucks = \$5 per hr				Trucks = \$30 per day			
Consumer Price Index (CPI) Base Year	1970					=	38.8	
Latest Consumer Price Index (CPI)	2017					=	240	
2017 Adjusted Costs for Cars	240 / 38.8	@	\$3 per hr			=	\$19 per hr	
2017 Adjusted Costs for Trucks	240 / 38.8	@	\$5 per hr			=	\$31 per hr	
2017 Adjusted Costs for Cars	240 / 38.8	@	\$20 per day			=	\$124 per day	
2017 Adjusted Costs for Trucks	240 / 38.8	@	\$30 per day			=	\$186 per day	
Distance Along USH 45	US 45/STH 54 interchange to WIS 15					=	2.9 mile(s)	
Normal Time to Traverse	USH 45	at	55 MPH			=	0.0527 hours	
Distance using detour	US 45 to Bus 45 to West Wolf Ave to Mill St to US 45					=	3.50 mile(s)	
Time to Traverse Detour Route at	28	MPH (avg. speed)				=	0.1250 hours	
Additional Travel Time using Detour Route						=	0.0723 hours	
Additional Hourly Cost Per Car	0.0723 hours	at	\$19 /hr			=	\$1.30 /car	
Additional Hourly Cost Per Truck	0.0723 hours	at	\$31 /hr			=	\$2.24 /truck	
Additional Daily Cost for Cars	92.00%	x	11000 veh/day	x	\$1.30 /car	=	\$13,165 /day	
Additional Daily Cost for Trucks	8.00%	x	11000 veh/day	x	\$2.24 /truck	=	\$1,972 /day	
Total Additional Daily Vehicle Cost						=	\$15,137 /day	

Round to **\$15,100** per day

40 % of total damage to be applied as ILD

Because computed road user costs are more than the Applicable Interim Liquidated Damages Per Day according to FDM 19-15-2, an Interim Liquidated Damage for the USH 45 Detour shall be applied to this contract.


Damage to be applied = \$6,040.00 per day  
Round up to nearest \$500 = \$6,500.00 per day

## Attachment 9



4146-4160 County Hwy OO, Appleton, WI  
54914 to WI-15, New London, WI 54961

Drive 28.8 miles, 28 min



Map data ©2020 1 mi

via US-10 W and US-45 N

28 min

27 min without traffic

28.8 miles

**ID 1146-75-76 - WIS 15 detour  
route with estimated time/mileage**

Groceries

Hotels

Gas stations

Parking Lots


More





4146-4160 County Hwy OO, Appleton, WI 54914 to WI-15, New London, WI 54961

Drive 14.7 miles, 21 min



Map data ©2020

1 mi

via WI-15 W

21 min

Fastest route, the usual traffic

14.7 miles

~~via W Broadway Dr and WI-15 W~~

~~23 min~~

~~16.8 miles~~

~~via School Rd and WI-15 W~~

~~24 min~~

~~17.3 miles~~

**ID 1146-75-76 - WIS 15 normal route  
with estimated time/mileage**

Groceries

Hotels

Gas stations


Parking Lots

More



New London, Wisconsin 54961 to 3814  
County Rd T, New London, WI 54961

Drive 3.5 miles, 9 min



Map data ©2020 1000 ft

~~via US-45 S~~

~~7 min~~

~~Fastest route, the usual traffic~~

~~5.3 miles~~

via US-45 BUS S/Mill St

9 min

3.5 miles

~~via N Water St and US-45 BUS S/Mill  
St~~

~~8 min~~

~~4.0 miles~~

1146-75-73 (west segment) - US 45  
detour estimated time/distance

Groceries

Hotels

Gas stations


Parking Lots

More



US-45, New London, WI 54961 to WI-15, New  
London, WI 54961

Drive 2.9 miles, 4 min



Map data ©2020

2000 ft

via US-45 S

4 min

Fastest route, the usual traffic

2.9 miles

1146-75-73 (west segment) - US 45  
normal route estimated time/distance

Groceries

Hotels


Gas stations

Parking Lots

More



County Rd T, Hortonville, WI 54944 to WI-15, New London, WI 54961 Drive 7.2 miles, 9 min



Map data ©2020 2000 ft


via County Hwy TT/County Rd TT and US-45 N 9 min  
7.2 miles  
8 min without traffic

1146-75-73 (west segment) - WIS 15  
detour route estimated time/distance

Groceries Hotels Gas stations Parking Lots More



County Rd T, Hortonville, WI 54944 to WI-15, Drive 3.2 miles, 4 min  
New London, WI 54961



Map data ©2020 2000 ft

via County Rd T

4 min

Fastest route, the usual traffic

3.2 miles


1146-75-73 (west segment) - WIS 15  
normal route estimated time/distance

Groceries Hotels Gas stations Parking Lots More



Greenville to WI-15, Hortonville, WI 54944

Drive 5.3 miles, 7 min



Map data ©2020 2000 ft

via WI-76 N and W Broadway Dr

7 min

7 min without traffic

5.3 miles

1146-75-72 (east segment) - WIS 15  
detour estimated time/distance

Groceries

Hotels

Gas stations Parking Lots


More





Greenville to WI-15, Hortonville, WI 54944

Drive 3.9 miles, 5 min



Map data ©2020 1000 ft

via WI-15 W

5 min

Fastest route, the usual traffic

3.9 miles

1146-75-72 (east segment) - WIS 15  
normal route estimated time/distance

Groceries

Hotels

Gas stations

Parking Lots

More