TMP DOCUMENTATION AND REQUEST FOR APPROVAL

We are requesting approval of the Transportation Management Plan (TMP) for the project detailed below. This project is categorized as TMP type <u>2</u>. Impacts resulting from project activities meet the current work zone policies of the Wisconsin Department of Transportation.

TMP/Project Type	Action
A. Project that requires a DSR and is TMP Type 1,	Complete and submit this document and any
2 or 3.	attachments to BPD project services liaison.
B. Project that requires a DSR and is TMP Type 4.	Complete this document as the TMP Executive
	Summary and submit along with separate TMP
	report to BPD project services liaison.
C. Project does not require DSR and is TMP Type	Complete and submit this document and any
1, 2 or 3.	attachments to BPD project services liaison.
For Federal Oversight projects, coordinate early in TM	IP development with BPD & FHWA project liaisons.

1.	Project Information			
	Design ID:	<u>1550-21-00</u>	PS&E Date:	<u>08/01/2014</u>
	Project Title:	Cumberland –	Let Date:	<u>11/11/2014</u>
		<u>Spooner</u>		
	Project Limits:	South County Line	Project Length	3.807 Miles
		to Woodyard Road		
	Highway:	<u>USH 63</u>	Project Duration	65 Calendar Days
	County:	Washburn	AADT	3070 (ATR #650002 data adjusted to 2015 AADT)
Pr	oject type (recst., recor	ndition, SHRM, etc.): R	<u>Resurface</u>	
		< \$1 Million 🛛 \$1M-3		>\$10M
		Highway System (NHS)		No
	· · ·	ersight? 🗌 Yes 🛛 No)	
OS	SOW Route? Yes	oxtimes No		

2. Brief description of work activities:

This project is scheduled to be built during the April – October 2015 construction season. Mill 2.5" of asphaltic surface from the existing roadway and resurface with 4" HMA Pavement. Increase paved shoulder width from 3 feet to 5 feet while maintaining existing total shoulder width. Clear vision triangles, increase turning radiuses and add a right turn lane for southbound traffic at the Brickyard Road intersection on the west side of USH 63 (Brickyard Road West intersection). Roadside clearing out to 45 feet from C/L, except trees of aesthetic value in front of houses will not be removed even if within this limit. Replace permanent signing and pavement marking. Replace steel plate beam guard with MGS Guardrail. Install centerline and shoulder rumbles. Replace 3 cross drain and 2 side drain culverts. Reset the end section(s) at one or both ends of 9 cross drain culverts. Install a culvert pipe through a cattle pass and fill void with grout. Remove polystyrene insulation board and underlying frost-susceptible soils at 2 locations and remove polystyrene insulation board only at 1 location.

3. Briefly describe the staging planned for maintaining traffic:

A single lane controlled by flaggers will be open to traffic during the milling, HMA Pavement, base aggregate shoulder, rumble strip, and pavement marking construction on USH 63 and during the reconstruction of the Brickyard Road West intersection. USH 63 will be open to two-way traffic during the replacement of steel plate beam guard with MGS Guardrail, with a narrowed driving lane adjacent to the work. The replacement of 2 shallow cross drain culverts, the resetting of the end sections of 6 cross drain culverts, and polystyrene insulation board removal at 1 location just north of S. Heart Lake Road will be staged to allow daytime single lane restriction with flaggers. USH 63 will be closed and traffic detoured for the replacement of 1 shallow cross drain culvert at Chain Lake at Station 473+33 (Chain Lake culvert replacement), for polystyrene insulation board and frost-susceptible soils removal

(insulation removal/EBS) at 2 locations just north of Brickyard Road, and for the replacement of any deep cross drain culverts determined necessary during construction.

daylight hours from Monday at 6:00 AM until Wednesday at 10:00 PM within one work week during the time period from project start to July 1. Two-way traffic will be restored at the end of

- each day of single lane traffic restrictions. USH 63 will be closed to traffic at the Chain Lake culvert replacement (at Station 473+33) and at the insulation removal / EBS locations just north of Brickyard Road from Monday at 6:00 AM until Thursday at 10:00 PM within one work week during the time period of June 8 June 25, 2015. A short-term detour will be used while USH 63 is closed. USH 63 and all intersecting roads will be kept open to two-way traffic from each Friday at 3:00 PM until the following Monday at 6:00 AM during the peak tourist season from Memorial Day to Labor Day. See Item #8 for information on the USH 63 detour route.
- c. How were traffic counts used in determining permitted lane closure times? (For multi-lane road, indicate typical peak hour volume per direction of travel. For two-lane, two-way road indicate AADT). The 2010 AADT count on the project was 3000 vehicles per day. Based on this count the 2014 forecast AADT on the project was 3200 vehicles per day (see attached Traffic Forecast Report). The 2015 forecast AADT is 3070 vehicles per day, which is based on adjusted ATR #650002 data. 2012 continuous count data collected within the project limits 0.7 mile north of Barronett (ATR #650002) shows that for June, July, and August the Monthly Average Week-End Traffic (MAWET) exceeds the Monthly Average Week-Day Traffic (MAWDT) by 42% 47% (see attached Annual Day of Week Summary for 2012 for ATR #650002).

7. Please provide the following:

- a. Minimum lane width to be maintained. 10 feet. This width will be maintained during the staged culvert replacements at Stations 494+21 and 540+18. The lane width may need to be reduced to 10 feet during the temporary widening construction for the staged culvert replacements, the polystyrene insulation board removal just north of S. Heart Lake Road. the resetting of end sections of some culverts, the guardrail replacement at Chain Lake, and the right turn lane construction at the Brickyard Road West intersection. The lane width on Brickyard Road may need to be reduced to 10 feet during the staged reconstruction of the Brickyard Road West intersection. All work that reduces the lane width to 10 feet on USH 63 will be required to be completed in one day or less. Temporary traffic control signs informing the traveling public about the width restriction will be placed at major intersections beyond the project ends – at USH 63 & STH 48 in Cumberland, USH 63 & CTH B/CTH H north of Cumberland, and USH 63 & STH 253 in Spooner. Traffic Control Signs PCMS may be placed in advance of the USH 63 & STH 48 intersection in Cumberland and the USH 63 & STH 253 intersection in Spooner to inform the traveling public of lane width restrictions as directed by the engineer. It is anticipated that a 12-foot lane width will be maintained during the other staged construction work under this project.
- b. Minimum height (if less than typically available) 15 foot height restriction on detour route (see Section 8b).
- c. Available roadway width (lanes + shoulder) <u>36 feet (12-foot paved lanes, 3-foot paved shoulders, 3-foot base aggregate dense shoulders.)</u>
- d. Total number of lanes maintained 2.

8. Will the project be detoured? ⊠ Yes ☐ No If yes:

a. Explain length of detour, travel times, improvements required for signal timing, surface and shoulder conditions, capacity, etc.: The proposed detour route for all through NB traffic is STH 48 east from USH 63 in Cumberland to USH 53, then USH 53 north to the intersection of USH 63 and USH 53 north of Spooner. The proposed detour route for all through SB traffic is USH 53 south from the intersection of USH 63 and USH 53 north of Spooner to STH 48, then STH 48 west to USH 63 in Cumberland. The length of the NB detour is 38.88 miles, and its estimated travel time is 39.2 minutes. The length of NB USH 63 between the STH 48 East intersection in Cumberland and its interchange with USH 53 north of Spooner is 24.99 miles and its estimated travel time is 32.2 minutes. The detour would add 7 minutes of estimated travel time for through NB USH 63 traffic under normal conditions. The length of the SB detour is 38.65 miles, and its estimated travel time is 39.4 minutes. The length of SB USH 63 between its interchange with USH 53 north of Spooner and the STH 48 East intersection in Cumberland is 24.89 miles and its estimated travel time is 32.0 minutes. The detour would

- add 7.4 minutes of estimated travel time for through SB USH 63 traffic under normal conditions. Resurfacing projects are scheduled for construction in 2015 on both NB and SB USH 53 between 26th Avenue and CTH A, within the proposed USH 63 detour route. Work on these resurfacing projects probably will be in progress when the USH 63 detour is in effect, and they will always maintain at least one lane open in each direction on USH 53, which should be adequate for the combined USH 53 and detoured USH 63 weekday traffic volumes. For this short duration detour no improvements are required for surface and shoulder conditions or capacity. There are no signals on the detour route. The signing for this detour will be included in the contract for Projects 1560-31-71/1550-04-60.
- b. Are there width and height restrictions on the detour?

 ☐ Yes ☐ No 15 foot vertical clearance where USH 53 overpasses STH 48. NB detoured traffic will have to travel under the USH 53 overpasses, but SB detoured traffic will not.
- **9.** List major special events and holidays, and how traffic disruptions will be minimized: Holiday work restrictions will be included in the construction contract to limit work on Memorial Day, Fourth of July, and Labor Day holidays. Traffic disruptions will be minimized by requiring the short-term detour route be used only after school is released in June 2015 until June 25, 2015. Memorial Day restrictions will be no on-road work from noon Friday, May 22, 2015 until Tuesday, May 26, 2015 at 6:00 AM. July 4th restrictions will be no on-road work from noon Friday, July 3, 2015 until Monday, July 6, 2015 at 6:00 AM. Labor Day restrictions will be no on-road work from noon Friday, September 4, 2015 until Tuesday, September 8, 2015 at 6:00 AM.
- **10.** Describe the method(s) (LCAT, Quadro, FDM 11-50-30, Synchro, etc.) used to estimate motorist delays or queue length? (Applicable only for freeways, expressways, and signalized corridors). <u>USH</u> 63 is not a freeway, expressway, or signalized corridor.
- **11.** What is the anticipated travel delay during peak travel periods for freeways and expressways (also indicate frequency, e.g. daily and duration).
 - Please compare the peak hour volumes per lane with the work zone capacity criteria in 11-50-30. If it exceeds the estimated capacity, a delay calculation is required. If the delay is more than 15 minutes, the TMP will be a type 3 and if less than 15 minutes, it generally will be a type 2. The Regional Work Zone Engineer can assist you in determining your delay. <u>USH 63 is not a freeway or expressway.</u>
- 12. Identify alternate routes anticipated, and any alternate route improvements or signing planned. Several alternate routes to be used primarily by local traffic are anticipated on the town road system. Old Highway 63 runs roughly parallel to USH 63 a short distance to its east for the entire length of the project, and is connected to USH 63 by the following sideroads, listed from south to north: 30th Avenue, Brickyard Road, South Heart Lake Road, and Woodyard Road. In lieu of the old highway. traffic could leave USH 63 just north of Barronett and travel approx. 2 miles east on 30th Avenue, then proceed north on Lehman Lake Road to re-enter USH 63 a little more than one mile north of the north end of the project. Traffic could also leave USH 63 in Barronett and travel west on Wisconsin Avenue, then north on Prospect Street, west on 30th Avenue, north on Leach Lake Road, east on Brickyard Road, north on Glendenning Road, then east on CTH J to USH 63, or west on CTH J, north on Woodyard Road, then east on Woodyard Road to USH 63. Detoured USH 63 traffic has several alternate routes available to reach Shell Lake and Spooner. NB detoured traffic can travel west on CTH B from USH 53 to USH 63 on the north side of Shell Lake, and can travel west on CTH D from USH 53 to USH 63 on the south side of Shell Lake. NB detoured traffic can travel northwest on STH 253 and west on STH 70 from USH 53 to USH 63 in Spooner. SB USH 63 traffic can continue on USH 63 to reach Spooner and Shell Lake, or can elect to travel south on USH 53 and use STH 70, CTH B, or CTH D as appropriate to reach these cities. No alternate route improvements or signing are planned.
- **13**. Are any intersection traffic control changes proposed such as temporary signals, temporary changes to an all way stop, etc? <u>No.</u>

14. Are there anticipated traffic impacts from the region/corridor? Identify other projects in the cor The 2015 USH 63 AADT is estimated at 3,070 v which 1,569 vehicles per day will be NB and 1,5 through traffic will add an estimated 1,255 vehicles ne estimated 1,201 vehicles per day to SB USH vehicles per day (both directions combined) will closure, which will increase the amount of traffic Traffic will also increase on CTH D, STH 253, C	ridor (ehicle 01 ve les pe 53 ar travel usino	(only if delay anticipated on this project) Yes. es per day (as shown in Section 1 above), of hicles per day will be SB. The USH 63 detour of er day to EB STH 48 and NB USH 53 traffic and hid WB STH 48 traffic. An estimated 614 I on local alternate routes to bypass the USH 63 the town road system adjacent to the project.
these roads as alternate routes to reach Shell Land Even when there is no detour of USH 63 traffic, road system and on USH 53, CTH D, STH 253, single lane restrictions controlled by flaggers assured about delay and methods used to estimate this project, because USH 63 is not a freeway, expression of the state of the	ake ar there CTH sociat imate expres	nd Spooner as described in Section 12 above. will still be an increase in traffic on the town B, and STH 70 as motorists seek to avoid the ed with staged construction. The information it in Sections 10 and 11 above do not apply to essway, or signalized corridor.
15. Does the project affect other regions/states? If yes, explain coordination and mitigation strate16. Check mitigation strategies planned		
STRATEGY		COMMENTS
Public information campaigns Off-peak lane closures Extra law enforcement Temporary widening to maintain traffic lanes Changeable message signs (PCMS) Ramp closures Temporary signals/timing revisions Coordination with adjacent projects Innovative contracting, (lane rental, A+B, etc) Temporary Emergency Pullouts Motorist service patrols Nighttime Work Enhanced Traffic control devices (Wet reflective pavement marking, temp concrete barrier, etc) Reduced regulatory speed limit (requires declaration approved by Regional Traffic Engineer, & by BHO if 65-mph hwy.)		See Section 17 below. During staged culvert replacements, & possibly during Brickyard Road West intersection reconstruction. Use during detour and possibly lane width restrictions. Needed with Projects 1560-31-71 and 1550-04-60 \$13,000 per calendar day in Interim Liquidated Damages for USH 63 closure/detour.
Other (identify): 17. Describe public information strategies planned Communications Manager): Media news release start and after the end of detour(s), and additional project website will be created to keep the public Coordination with Washburn County, Town of Bagencies. Notification by the project engineer of	e afte al nev c infor arrone	er construction contract is executed, before the ws releases during construction as needed. A med before and during the project. ett, Town of Lakeland, and emergency response

following businesses and organizations about impending project work that will impact their operations:

access the highway (Brickyard Pottery, Lakeside Cemetery, Madison Construction); Ice Age Trail Alliance; and others as appropriate. 511 and STOC will be notified through Lane Closure System entries. 18. Describe incident management strategies planned: Coordinate with emergency service providers regarding incident and access planning. The Regional Incident Management Plan will be followed. 19. Describe how transit impacts will be mitigated: a) Is access to bus stops affected? Tes No. If yes, explain Please list: Traffic Forecast Report; Detour Route Map; Local Alternate Routes Map; Annual Day of Week Summary for 2012 for ATR #650002; Road User Costs and Interim Liquidated **Damages Correspondence and Calculations** TMP Approval and Concurrence: Project ID: 1550-21-00 Title/Company: Design Project Leader/WisDOT Preparer of TMP: Greg Pesola ☐60% (initials) ⊠90% GP (initials) **Approval** Project Manager: Phil Keppers Date: 9/16/2014 Telephone: 715-395-3027 Reviewer (Regional Traffic or Local Prog. Mgmt. Consultant) 160% (initials) 90% (initials) Region Project Development Chief or Local Program Manager 60% (initials) (initials) Concurrence: BPD Project Services Chief (initials) (initials)


(initials)


FHWA (Federal Oversight Projects Only)


(initials) 90%

60%

Shell Lake School District; businesses and organizations west of USH 63 that use Brickyard Road to







Wisconsin Department of Transportation

Annual Day of Week Summary for 2012

Site Names:650002, 6423, NWSeasonal Factor Group:6County:WashburnDaily Factor Group:6Funct. Class:R Principal Arterial - OtherAxle Factor Group:1Location:USH 63 - 0.7 MI N OF BARRON COUNTY - BARRONETTGrowth Factor Group:1

	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	MADT	MAWDT	MAWET	% POS
Jan	2,242	2,009	1,996	1,925	2,171	2,867	2,258	2,210	2,025	2,250	49
Feb	2,600	2,148	1,896	1,731	2,361	3,310	2,334	2,340	2,034	2,467	50
Mar	2,570	2,048	2,055	2,085	2,309	3,120	2,498	2,383	2,124	2,534	50
Apr	2,870	2,288	2,162	2,197	2,548	3,440	2,625	2,590	2,299	2,747	50
May	3,888	3,671	2,572	2,531	2,957	4,907	3,424	3,421	2,933	3,656	50
Jun	4,806	3,041	2,798	3,009	3,417	5,137	3,884	3,727	3,066	4,345	51
Jul	6,019	3,611	3,562	3,494	4,130	5,782	4,782	4,483	3,699	5,400	49
Aug	5,580	3,324	3,012	3,207	3,800	5,874	4,207	4,143	3,335	4,893	50
Sep	4,288	3,715	2,818	2,638	3,088	4,559	3,827	3,562	3,065	4,058	48
Oct	3,613	2,618	2,450	2,494	2,886	4,115	3,130	3,044	2,612	3,372	50
Nov	2,831	2,354	2,455	2,557	2,585	3,330	2,369	2,640	2,487	2,600	49
Dec	1,755	2,050	2,069	2,252	2,248	2,789	2,198	2,194	2,155	1,977	51

	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	AADT	AAWDT	AAWET	% POS
2012	3,589	2,740	2,487	2,510	2,875	4,102	3,128	3,061	2,653	3,358	50
2011	3,376	2,619	2,431	2,455	2,875	4,053	2,957	2,967	2,595	3,166	50
2010	3,541	2,783	2,423	2,548	2,869	4,063	3,046	3,039	2,656	3,293	50
2009	3,646	2,653	2,385	2,456	2,802	3,970	3,058	2,996	2,574	3,352	50
2008	3,297	2,520	2,248	2,413	2,705	3,750	2,865	2,828	2,472	3,081	50
2007	3,470	2,661	2,408	2,471	2,800	3,963	3,079	2,979	2,585	3,274	50
2006	3,457	2,563	2,363	2,407	2,640	3,890	3,004	2,903	2,493	3,230	50
2005	3,417	2,618	2,420	2,393	2,702	3,855	3,104	2,930	2,533	3,260	50
2004	2,901	2,268	2,115	2,140	2,300	3,279	2,733	2,534	2,205	2,817	50
2003	3,747	2,825	2,620	2,656	2,944	4,100	3,320	3,173	2,761	3,534	50

Created: 5/8/2013 12:01:48PM Back to Table of Contents AV02 Page 1 of 1

From: Pesola, Gregory - DOT

To: Keppers, Philip - DOT

Subject: FW: Detour Route Info; Normal USH 63 Info, for Project 1550-21-00/71

Date: Thursday, August 21, 2014 4:08:00 PM

Importance: High

I will stay with the current \$13,000 per day ILD for the USH 63 closure on the subject project per our conversation this afternoon.

From: Pesola, Gregory - DOT

Sent: Wednesday, August 20, 2014 10:49 AM

To: Keppers, Philip - DOT

Subject: FW: Detour Route Info; Normal USH 63 Info, for Project 1550-21-00/71

Importance: High

Phil,

See attached correspondence with Larry Jones regarding road user costs and interim liquidated damages (ILD) for the USH 63 closure on the subject project. \$13,000 per calendar day is currently shown in the Prosecution and Progress special as ILD for the closure. As shown in my August 19th email, the total road user costs (RUC) for the revised detour route are 76% of the RUC for the original detour route. If the Max ILD and comfortable ILD provided by Larry for the original detour route are reduced by 24%, the Max ILD is \$11,400 per day which when rounded to the nearest thousand dollars is \$11,000 per day and the comfortable ILD is \$9,880 per day which rounds to \$10,000 per day for the revised detour route. Should the ILD shown in the Prosecution and Progress special for the USH 63 closure be reduced to \$10,000 or \$11,000 per day to reflect the revised detour route, or should we stay with the current \$13,000 per day ILD because Larry is still comfortable with it?

Greg

From: Jones, Larry - DOT

Sent: Wednesday, August 20, 2014 8:55 AM

To: Pesola, Gregory - DOT

Subject: RE: Detour Route Info; Normal USH 63 Info, for Project 1550-21-00/71

Greg,

On this project I am still comfortable with the previous numbers. As I said previously, should NWR wish to reduce the \$amount for the ILD's on the 4 day closure it is your prerogative. I only provide a min/max that would be appropriate.

Larry

From: Pesola, Gregory - DOT

Sent: Tuesday, August 19, 2014 6:39 PM

To: Jones, Larry - DOT

Subject: RE: Detour Route Info; Normal USH 63 Info, for Project 1550-21-00/71

Larry,

I checked the input values shown in the pdf files attached below (except for the CPI components), and they were all the same as what I had calculated and Ralph Meir had confirmed. The total RUC for both directions accounting for the 20% self diverters of \$18,636 per day for the revised detour route should be good.

For the original detour route (STH 48/USH 53/STH 70) the total RUC for both directions accounting for the 20% self diverters was \$24,487 per day. Based on this amount you gave a Max ILD of \$15,000 per day and a comfortable level ILD of \$13,000 per day. The below reduced total RUC for the revised detour route (STH 48/USH 53) of \$18,636 per day is 76% of the amount for the original detour route. Would your Max ILD and comfortable level ILD for the original detour route be proportionately reduced by this or a similar percentage for the revised detour route? Please advise.

Greg Pesola

WisDOT DTSD NW Region Superior Office Project Development Section

715-392-7998

From: Jones, Larry - DOT

Sent: Tuesday, August 19, 2014 3:23 PM

To: Pesola, Gregory - DOT

Subject: RE: Detour Route Info; Normal USH 63 Info, for Project 1550-21-00/71

Greg,

Revised as per your detour changes.

ADT's have been adjusted to 2015 numbers.

Also, noted error in the CPI components.

<< File: 1550-21-00 Detours.pdf >>

<< File: 1550-21-00 Neg detour RUC.pdf >>

<< File: 1550-21-00 Pos detour RUC.pdf >>

With the 20% self diverters as before \$9,176 Negative Direction and \$9,460 Positive Direction total of \$18,636.

Larry E Jones, PE.

Alternative Contracting Engineer Bureau of Project Development Wisconsin Department of Transportation 4802 Sheboygan Ave PO Box 7916 Madison, WI 53707-7916 Ph. 608-267-7954

fax. 608-267-1862 larry.jones@dot.wi.gov

From: Pesola, Gregory - DOT

Sent: Friday, August 15, 2014 2:25 PM

To: Jones, Larry - DOT

Subject: RE: Detour Route Info; Normal USH 63 Info, for Project 1550-21-00/71

Importance: High

Larry,

I have calculated revised road user costs for the revised detour route for the subject project by hand editing the sheets you provided for the original detour route (see attached pdf files). The distance and travel speed increased on the detour route, and the distance increased but the travel speed decreased on normal USH 63 between the detour begin and end points. The decreased travel speed on normal USH 63 is the result of additional 25 mph speed zone in Spooner north of STH 70 and two signalized intersections in Spooner, at STH 70 and Walnut Street. I assumed a 50 s control delay for both intersections combined, with 30 s delay at the STH 70 intersection because there is a protected left turn phase for WB STH 70 traffic turning to go south on USH 63. The Year 1 LOS on USH 63 for the segments from STH 70 north to CTH K (Walnut St is in between) is 2.66 – 2.70 in Meta-Manager, which is LOS B.

I came up with \$23,049 per day in total road user costs for both directions. Applying the 20% reduction for local traffic, the reduced RUC is \$18,439 per day for both directions. Because this amount is greater than \$13,000 per day, I am assuming that \$13,000 per day is still an appropriate amount of interim liquidated damages for the USH 63 closure for this project. Please confirm this.

I am requesting that you enter the numbers on my hand edited sheets into your spreadsheets to generate updated .PDFs for the revised detour route for the project records. If you know of a better estimate of control delay at the signalized intersections in Spooner, please use it. I will also need to update the 60% TMP worksheet for the project to change the detour route description as well as some other items, and printouts of the updated .PDFs could be attached to the TMP.

Please provide the requested confirmation and updated .PDFs by the end of next week. If you have any questions or comments or need additional information please contact me.

Greg Pesola

WisDOT DTSD NW Region Superior Office Project Development Section

715-392-7998

<< File: 20140815 NB RoadUserCosts RevDetourRoute 15502100.pdf >>

<< File: 20140815 SB RoadUserCosts RevDetourRoute 15502171.pdf >>

From: Jones, Larry - DOT

Sent: Monday, August 11, 2014 9:33 AM

To: Pesola, Gregory - DOT

Cc: Stolzman, John J - DOT; Wischhoff, Peggy F - DOT

Subject: RE: Detour Route Info; Normal USH 63 Info, for Project 1550-21-00/71

Greg,

Thank You for the update.

If the distance has increased as well as the travel speed I feel that the use of the \$13,000/day would still be appropriate. The total RUC generated with the original detour was more than used in the P&P. The language as submitted should be appropriate.

Larry E Jones, PE.

Alternative Contracting Engineer Bureau of Project Development Wisconsin Department of Transportation 4802 Sheboygan Ave PO Box 7916 Madison, WI 53707-7916 Ph. 608-267-7954

fax. 608-267-1862 larry.jones@dot.wi.gov

From: Pesola, Gregory - DOT

Sent: Friday, August 08, 2014 5:32 PM

To: Jones, Larry - DOT

Subject: RE: Detour Route Info; Normal USH 63 Info, for Project 1550-21-00/71

Importance: High

Larry,

The detour route for the subject project was changed to: Proposed detour route for USH 63 NB through traffic is STH 48 east from Cumberland to USH 53, then USH 53 north to the USH 63 / USH 53 intersection north of Spooner. USH 63 SB through traffic would travel this route in reverse. STH 70 was included in the detour route in the TMP attached to the DSR for Project 1560-31-00 that was prepared by NWBE, but was subsequently removed. I didn't find out about the change until the afternoon of July 31st. This change increases the length of the detour route, but should decrease its travel time because the additional length is all on 65 mph expressway. The length of USH 63 between the detour end points also increases, which will increase its travel time. I used \$13,000 per day as interim liquidated damages for the USH 63 closure in the Prosecution and Progress special for the subject project. Would this change in the detour route change the road user costs enough to change the interim liquidated damages amount of \$13,000 per day? Because this project is in the November letting, comments from the plan checker may be received sometime next week. The lengths of the posted speed limit zones on the revised signed detour route for this closure, and on USH 63 between the begin and end of the revised detour route, are shown in the attached Excel spreadsheet. Please answer this question, and provide a revised interim liquidated damages amount if necessary, by the end of next Wednesday August 13th. If you have any questions or need additional information, please contact me.

Greg Pesola

WisDOT DTSD NW Region Superior Office Project Development Section

715-392-7998

<< File:

STH_Detour_fromPhotolog_Rev_NorthEndatUSH63&USH53Intersection_15502100.xlsx >>

From: Jones, Larry - DOT

Sent: Thursday, July 31, 2014 9:28 AM

To: Pesola, Gregory - DOT

Cc: Sippel, Brian R - DOT; Heidtke, Andrew - DOT; Amakobe Atepe, Peter - DOT; Clary, Angela - DOT;

Luke, Morris - DOT; Olson, Jeffrey - DOT

Subject: FW: Detour Route Info; Normal USH 63 Info, for Project 1550-21-00

Greq,

The below attached .PDF's are for your records.

The \$ amounts were developed with detour length information provided by you and the use of ATR #650002 located on USH 63 south of the CTH J intersection for 2014 ADT's.

The ADT's were not adjusted to 2015 numbers and that increase would only have a

minor impact for these calculations.

The total Road User Cost (RUC) for the project would be \$30,609 per day. Though there is would be a portion of the locals that will know other less lengthy routes than those that would follow the official detour. Thus a 20% reduction has been applied to account for that. This reduced RUC would be \$24,487 per day total for both directions.

Assuming that the duration of 4 calendar days is appropriate for the work requiring the closure, then a maximum of \$15,000 could be used though I would be very comfortable with \$13,000 per day as an Interim liquidated damage. This should not place to much risk on the contractor though keep them on schedule.

The specials should indicate that once the detour is in place that USH 63 will be reopened to traffic in 4 calendar days.

Others have been cc'd since we are in the transition for the calculation of RUC on a state wide basis.

Should you have any questions or comments feel free to contact me.

Larry E Jones, PE.

Alternative Contracting Engineer Bureau of Project Development Wisconsin Department of Transportation 4802 Sheboygan Ave PO Box 7916 Madison, WI 53707-7916

Ph. 608-267-7954 fax. 608-267-1862 larry.jones@dot.wi.gov

From: Jones, Larry - DOT

Sent: Tuesday, July 29, 2014 4:28 PM

To: Sippel, Brian R - DOT

Cc: Heidtke, Andrew - DOT; Amakobe Atepe, Peter - DOT

Subject: RE: Detour Route Info; Normal USH 63 Info, for Project 1550-21-00

Brian,

The traffic that normally travels the detour route is not accounted for. We are looking at the impact on the traffic being detoured. Though in some locations, with detour routes being near capacity there would be the possibility of LOS falling or reaching jam density.

The department should make sure that we do not use routes that are not susceptible to that problem.

<< File: 1550-21-00 Detour.pdf >>

<< File: 1550-21-00 Neg detour RUC.pdf >> << File: 1550-21-00 Pos detour RUC.pdf >>

my calcs reflect 20% of traffic (locals) had another shorter route around on town roads and shows \$24,487 per day. This is the sum of both directions.

Larry E Jones, PE.

Alternative Contracting Engineer Bureau of Project Development Wisconsin Department of Transportation 4802 Sheboygan Ave PO Box 7916 Madison, WI 53707-7916

Ph. 608-267-7954 fax. 608-267-1862 larry.jones@dot.wi.gov

From: Sippel, Brian R - DOT

Sent: Tuesday, July 29, 2014 9:40 AM

To: Jones, Larry - DOT

Cc: Heidtke, Andrew - DOT; Amakobe Atepe, Peter - DOT

Subject: RE: Detour Route Info; Normal USH 63 Info, for Project 1550-21-00

Larry,

This is what Andy and I have done so far with the Quadro. If you average the two directions of road user costs we get \$24,266 per day. We are working on doing it with the NJ spreadsheet. We started taking a look at the NJ spreadsheet and we were wondering if you know how the spreadsheet accounts for the traffic that is normally travelling on the detour route.

<< File: US63 ID 1550-21-00.pdf >>

Thanks,

Brian Sippel, EIT

WisDOT Bureau of Traffic Operations

Work Zone Engineer

Cell (414) 531-9279

brian.sippel@dot.wi.gov

From: Jones, Larry - DOT

Sent: Monday, July 28, 2014 9:05 AM

To: Sippel, Brian R - DOT; Heidtke, Andrew - DOT; Amakobe Atepe, Peter - DOT

Cc: Pesola, Gregory - DOT

Subject: FW: Detour Route Info; Normal USH 63 Info, for Project 1550-21-00

Importance: High

Andy, Brian,

This is a project that we can use to start comparing Quadro and NJ workbook. Greg is on a short time line August 1 PSE. Can we run and get the numbers and we can discuss the brackets of \$ that we would provide to a project team. If you wish I can run the NJ portion.

Please advise.

Larry E Jones, PE.

Alternative Contracting Engineer Bureau of Project Development Wisconsin Department of Transportation 4802 Sheboygan Ave PO Box 7916 Madison, WI 53707-7916 Ph. 608-267-7954

Ph. 608-267-7954 fax. 608-267-1862 larry.jones@dot.wi.gov

From: Pesola, Gregory - DOT

Sent: Friday, July 25, 2014 6:51 PM

To: Jones, Larry - DOT

Subject: Detour Route Info; Normal USH 63 Info, for Project 1550-21-00

Importance: High

Re: Project 1550-21-00

USH 63

Cumberland – Spooner

South County Line to Woodyard Road

Washburn County

Larry,

Per our conversation this morning, this email contains information for you to calculate road user costs to determine appropriate interim liquidated damages for the USH 63 closure for the proposed work described below.

Under Project 1550-21-71 USH 63 will be closed to all traffic at the work sites for a maximum of four (4) calendar days, Monday through Thursday, within one work week during the time period of June 8 – June 25, 2015. Do not reopen until completing the following work: culvert replacement at Station 473+33 and the polystyrene insulation board removal with excavation below subgrade at Station 484+50 – Station 487+45 and Station

490+00 – Station 492+59. See attached plan sheets for locations of this work. I have also attached the title sheet for your reference.

```
<< File: 15502171_pln 40.pdf >> << File: 15502171_pln 41.pdf >> << File: 15502171_pln
1.pdf >>
```

The construction year AADT is 3,200 vpd. The percent trucks is 6.7% (% of the AADT). I have attached the traffic forecast report for your reference.

```
<< File: 2010 Traffic Forecast 15502100 15603100.pdf >>
```

The lengths of the posted speed limit zones on the proposed signed detour route for this closure, and on USH 63 between the begin and end of the detour route, are shown in the attached Excel spreadsheet.

```
<< File: STH Detour fromPhotolog Rev UsingSTH70 15502100.xlsx >>
```

The detour route shown in the spreadsheet will be used as a truck only detour for Project 1560-31-71, and the detour signing plan for the truck detour and the all traffic detour for this project will be included in the plan for Project 1560-31-71.

Please email me the road user costs for this proposed detour of all through USH 63 traffic and the interim liquidated damages to show in the Prosecution and Progress special in the contract for Project 1550-21-71 by the end of next Tuesday, July 29. If you have any questions or need more information, please contact me.

Greg Pesola

WisDOT DTSD NW Region Superior Office Project Development Section

715-392-7998

Worksheet 3.3: Work Zone, Flagging and Circuity Delays

Work Zone Delay

3.3(A)	3.3(B)	3.3(C)	3.3(D)	3.3(E)	3.3(F)
Work Zone Length (mile)	Work Zone Speed (mph)	Unrestricted Speed (mph)	Work Zone Travel Time at Unrestricted Speed (hr/veh)	Work Zone Travel Time at Work Zone Speed (hr/veh)	Added Time to Travel Work Zone (hr/veh)
	0		#DIV/0!	#DIV/0!	#DIV/0!

Circuity (Detour) Delay

3.3(G)	3.3(H)	3.3(I)	3.3(J)	3.3(K)	3.3(L)	
Travel Length without Detour (mile)	Travel Length with Detour (mile)	Added Travel Length (mile)	Travel Time without Detour (hr/veh)	Travel Time with Detour (hr/veh)	Added Time to Travel Detour (hr/veh)	
24.99	38.88	13.89	0.537	0.653	0.116	

Alternating Traffic (Flagging) Delay

3.3(M)	3.3(N)	3.3(O)	3.3(P)	3.3(Q)	3.3(R)	3.3(S)
Flagging Zone Length (mile)	Flagging Zone Speed (mph)	Unrestricted Speed (mph)	Flagging Zone Travel Time at Unrestricted Speed (hr/veh)	Flagging Zone Travel Time at Flagging Zone Speed (hr/veh)	Added Time to Travel Flagging Zone (hr/veh)	Added Approach Vehicle Wait Time (hr/veh)
					0.000	

Project: 1550-21-00, USH 63, Cumberland - Spooner, Washburn Co **Date:** Aug. 2014

Description: 4-day Positive Direction Detour, per day Road User Costs by LEJ

Worksheet 3.4: Escalation Factors and Cost Rates

Escalation Factors

3.4(A)	3.4(B)	3.4(C)	3.4(D)
Cost Factors	1970 (CPI-U)	Current (CPI-U)*	Escalation Factor
IDLING and VOC (transportation component)	37.5	223.543	5.960
TIME VALUE (all components)	38.8	238.343	6.140

^{*} CPI-U = Unadjusted Consumer Price Index for all Urban Consumers, US City Average, June

2014

Cost Rates

3.4(E)	3.4(F)	3.4(G)	3.4(H)	3.4(I)	3.4(J)	3.4(K)	
Vehicle Class	1970 Time Value Cost Rate (\$/veh-hr)	1970 Idling Cost Rate (\$/veh-hr)	1970 VOC Cost Rate (\$/mile)	Current Time Value Cost Rate (\$/veh-hr)	Current Idling Cost Rate (\$/veh-hr)	Current VOC Cost Rate (\$/mile)	
CAR	3.00	0.1819	0.06	18.42	1.0841	0.358	
TRUCK	5.00	0.2092	0.12	30.70	1.2468	0.715	

Project: 1550-21-00, USH 63, Cumberland - Spooner, Washburn Co **Date:** Aug. 2014

Description: 4-day Positive Direction Detour, per day Road User Costs by LEJ

NB

Worksheet 3.5: Road User Costs

3.5(A)	3.5(B)	3.5(C)	3.5(D)	3.5(E)	3.5(F)	3.5(G)	3.5(H)
Road User Cost Component	Vehicle Class	Percent Class (%)	Total Vehicles (#)	Added Travel Length (mile/veh)	Added Time (hr/veh)	Cost Rate (\$/veh-hr, \$/mile)	Road User Cost (\$)
Queue/Flagging Delay	CAR	93	0		0.000	18.42	0
(Added Time)	TRUCK	7	0		0.000	30.70	0
Queue/Flagging Idling VOC	CAR	93	0		0.000	1.0841	0
(Added Cost)	TRUCK	7	0		0.000	1.2468	0
Work Zone/Flagging Delay (Added Time)	CAR	93	0		0.000	18.42	0
	TRUCK	7	0		0.000	30.70	0
Circuity Delay	CAR	93	1,569		0.116	18.42	3,128
(Added Time)	TRUCK	7	1,569		0.116	30.70	374
Circuity VOC	CAR	93	1,569	13.890		0.358	7,279
(Added Cost)	TRUCK	7	1,569	13.890		0.715	1,044
Total Vehicles that Travel Queue	e:		0		Daily / Hourly F	Road User Cost	11,825
Total Vehicles that Travel Work Zone:			0		Calculated Road	Calculated Road User Cost (CRUC)	
Total Vehicles that Travel Detour:			1,569		Number of Work Zone Days		1
Percent Passenger Cars:		•	93.3%		Total Road User Cost		9,460
Percent Trucks:		•	6.7%		Total Road User (Cost (per minute)	6.57

Project:1550-21-00, USH 63, Cumberland - Spooner, Washburn CoDate:Aug. 2014

Description: 4-day Positive Direction Detour, per day Road User Costs by LEJ

NB

Worksheet 3.3: Work Zone, Flagging and Circuity Delays

Work Zone Delay

3.3(A)	3.3(B)	3.3(C)	3.3(D)	3.3(E)	3.3(F)
Work Zone Length (mile)	Work Zone Speed (mph)	Unrestricted Speed (mph)	Work Zone Travel Time at Unrestricted Speed (hr/veh)	Work Zone Travel Time at Work Zone Speed (hr/veh)	Added Time to Travel Work Zone (hr/veh)
	0		#DIV/0!	#DIV/0!	#DIV/0!

Circuity (Detour) Delay

3.3(G)	3.3(H)	3.3(I)	3.3(J)	3.3(K)	3.3(L)
Travel Length without Detour (mile)	Travel Length with Detour (mile)	Added Travel Length (mile)	Travel Time without Detour (hr/veh)	Travel Time with Detour (hr/veh)	Added Time to Travel Detour (hr/veh)
24.89	38.65	13.76	0.533	0.657	0.124

Alternating Traffic (Flagging) Delay

3.3(M)	3.3(N)	3.3(O)	3.3(P)	3.3(Q)	3.3(R)	3.3(S)
Flagging Zone Length (mile)	Flagging Zone Speed (mph)	Unrestricted Speed (mph)	Flagging Zone Travel Time at Unrestricted Speed (hr/veh)	Flagging Zone Travel Time at Flagging Zone Speed (hr/veh)	Added Time to Travel Flagging Zone (hr/veh)	Added Approach Vehicle Wait Time (hr/veh)
					0.000	

Project: 1550-21-00, USH 63, Cumberland - Spooner, Washburn Co **Date:** Aug. 2014

Description: 4-day Negative Direction Detour, per day Road User Costs by LEJ

Worksheet 3.4: Escalation Factors and Cost Rates

Escalation Factors

3.4(A)	3.4(B)	3.4(C)	3.4(D)
Cost Factors	1970 (CPI-U)	Current (CPI-U)*	Escalation Factor
IDLING and VOC (transportation component)	37.5	223.543	5.960
TIME VALUE (all components)	38.8	238.343	6.140

^{*} CPI-U = Unadjusted Consumer Price Index for all Urban Consumers, US City Average, June

2014

Cost Rates

3.4(E)	3.4(F)	3.4(G)	3.4(H)	3.4(I)	3.4(J)	3.4(K)
Vehicle Class	1970 Time Value Cost Rate (\$/veh-hr)	1970 Idling Cost Rate (\$/veh-hr)	1970 VOC Cost Rate (\$/mile)	Current Time Value Cost Rate (\$/veh-hr)	Current Idling Cost Rate (\$/veh-hr)	Current VOC Cost Rate (\$/mile)
CAR	3.00	0.1819	0.06	18.42	1.0841	0.358
TRUCK	5.00	0.2092	0.12	30.70	1.2468	0.715

Project: 1550-21-00, USH 63, Cumberland - Spooner, Washburn Co **Date:** Aug. 2014

Description: 4-day Negative Direction Detour, per day Road User Costs by LEJ

SB

Worksheet 3.5: Road User Costs

3.5(A)	3.5(B)	3.5(C)	3.5(D)	3.5(E)	3.5(F)	3.5(G)	3.5(H)
Road User Cost Component	Vehicle Class	Percent Class (%)	Total Vehicles (#)	Added Travel Length (mile/veh)	Added Time (hr/veh)	Cost Rate (\$/veh-hr, \$/mile)	Road User Cost (\$)
Queue/Flagging Delay	CAR	93	0		0.000	18.42	0
(Added Time)	TRUCK	7	0		0.000	30.70	0
Queue/Flagging Idling VOC	CAR	93	0		0.000	1.0841	0
(Added Cost)	TRUCK	7	0		0.000	1.2468	0
Work Zone/Flagging Delay	CAR	93	0		0.000	18.42	0
(Added Time)	TRUCK	7	0		0.000	30.70	0
Circuity Delay	CAR	93	1,501		0.124	18.42	3,199
(Added Time)	TRUCK	7	1,501		0.124	30.70	383
Circuity VOC	CAR	93	1,501	13.760		0.358	6,899
(Added Cost)	TRUCK	7	1,501	13.760		0.715	989
Total Vehicles that Travel Queue	e:		0		Daily / Hourly F	Road User Cost	11,470
Total Vehicles that Travel Work Zone:			0		Calculated Road	Calculated Road User Cost (CRUC)	
Total Vehicles that Travel Detour:			1,501		Number of Work Zone Days		1
Percent Passenger Cars:			93.3%		Total Road User Cost		9,176
Percent Trucks:		•	6.7%		Total Road User Cost (per minute)		6.37

Project:	1550-21-00, USH 63, Cumberland - Spooner, Washburn Co	Date: Aug. 2014
		· · · · · · · · · · · · · · · · · · ·

Description: 4-day Negative Direction Detour, per day Road User Costs by LEJ

SB

		TANCE	TIME REQ'D (s)	
	mi	ft	mb 05 00 ft/a	
	0.000	0.000	ph =95.33 ft/s 0.000	
	0.000	0.000	0.000	
		55 m	ph = 80.67 ft/s	
	19.140	101059.200	1252.748	
		50 m	ph = 73.33 ft/s	
	0.000	0.000	0.000	
	0.000	0.000	0.000	
			mph = 66 ft/s	
	1.360	7180.800	108.800	_
		40 m	nh	
	0.980	5174.400	ph = 58.67 ft/s 88.195	
	0.900	3174.400	00.195	
		35 m	ph = 51.33 ft/s	
	1.730	9134.400	177.954	
		30 ı	mph = 44 ft/s	
	0.000	0.000	0.000	
			ph = 36.67 ft/s	
	1.780	9398.400	256.297	
		20 m	ph = 29.33 ft/s	
	0.000	0.000	0.000	
	0.000	0.000	0.000	
		15 ו	mph = 22 ft/s	
	0.000	0.000	0.000	
		CIONA	I /CTOD DELAY	
	SIGNALS	2	L/STOP DELAY 50.000	1@20s, 1@30s
	STOPS	0	0.000	18203, 18303
		<u> </u>		
TOTALS	24.990 mi	131947.200 ft	1933.994 s	46.52 mph
			0.537 hr/veh	

1550-21-71, USH 63, SCL Woodyard RD

	DISTANCE		TIME REQ'D (s)	
	mi	ft	mph = 88.00 ft/s	
	0.120	633.600	7.200	
	020	000.000	7.200	
			mph = 80.67 ft/s	
	19.340	102115.200	1265.839	
		50	mph = 73.33 ft/s	
	0.000	0.000	0.000	
	0.070		$\frac{.5 \text{ mph} = 66 \text{ ft/s}}{77.600}$	
	0.970	5121.600	77.000	
		40	mph = 58.67 ft/s	
	0.970	5121.600	87.295	
		٥٢	mmh 54 00 ft/o	
	1.730	9134.400	mph = 51.33 ft/s 177.954	
	1.730	9134.400	177.934	
		3	0 mph = 44 ft/s	
	0.000	0.000	0.000	
		25	mph = 36.67 ft/s	
	1.760	9292.800	253.417	
		0_0_		
			mph = 29.33 ft/s	
	0.000	0.000	0.000	
		1	5 mph = 22 ft/s	
	0.000	0.000	0.000	
	01011110		NAL/STOP DELAY	4000 4000
	SIGNALS	2 0	50.000	1@20s, 1@30s
	STOPS	U	0.000	
TOTALS	24.890 mi	131419.200 ft	1919.305 s	46.68 mph
			0.533 hr/veh	1

1550-21-71, USH 63, SCL Woodyard RD

	DISTANCE		TIME REQ'D (s)	
	mi	ft 65 r	nph = 95.33 ft/s	
-	25.080	132422.400	1389.095	
_	44.050		nph = 80.67 ft/s	
	11.950	63096.000	782.149	
		50 r	nph = 73.33 ft/s	
-	0.000	0.000	0.000	
		45	mph = 66 ft/s	
-	1.170	6177.600	93.600	
		40 r	nnh – 59 67 ft/a	
-	0.000	0.000	nph = 58.67 ft/s 0.000	
	0.000	0.000	0.000	
		35 r	nph = 51.33 ft/s	
-	0.000	0.000	0.000	
		30	mph = 44 ft/s	
-	0.440	2323.200	52.800	_
		25 r	nph = 36.67 ft/s	
-	0.240	1267.200	34.557	
	0.240	1207.200	04.007	
_		20 r	nph = 29.33 ft/s	
_	0.000	0.000	0.000	
		15	mph = 22 ft/s	
-	0.000	0.000	0.000	
_			AL/STOP DELAY	
	SIGNALS	0	0.000	
-	Stop sign	0	0.000	
TOTALS	38.880 mi	205286.400 ft	2352.201 s 0.653 hr/veh	59.50 mph

1550-21-71, USH 63, SCL Woodyard RD

	DIS	TANCE	TIME REQ'D (s)	
	mi	ft	()	
		65 m	ph = 95.33 ft/s	
	25.180	132950.400	1394.633	
		55 m	ph = 80.67 ft/s	
	12.180	64310.400	797.203	
		50 m	ph = 73.33 ft/s	
	0.000	0.000	0.000	_
		45	mph = 66 ft/s	
	0.810	4276.800	64.800	
		40 m	ph = 58.67 ft/s	
	0.000	0.000	0.000	
	0.000	0.000	0.000	
			ph = 51.33 ft/s	
	0.000	0.000	0.000	
		30 :	mph = 44 ft/s	
	0.250	1320.000	30.000	
		25 m	ph = 36.67 ft/s	
	0.230	1214.400	33.117	
		20 m	ph = 29.33 ft/s	
	0.000	0.000	0.000	
		15.	mph = 22 ft/s	
	0.000	0.000	0.000	
		SICNIA	I /STOD DEL AV	
	SIGNALS		L/STOP DELAY 0.000	0
	Stop sign	0 1	45.000	1-45s
TOTALS	38.650 mi	204072.000 ft	2364.754 s	58.84 mph
IOIALS	50.050 IIII	204012.000 II	0.657 hr/veh	30.0 4 111p11

1550-21-71, USH 63, SCL Woodyard RD