

1320-07-03/73

STH 11

CTH J

STH 11

Racine County

Reconstruct - HSIP RAB

Rev'd: 6/10/2020 6/22/20 1/10/21 6/8/21 11/30/21

Milestones	Dates
CDR:	July 14, 2020
Scoping:	xx/xx/xx
1077 Notice:	August 24, 2020
OPM:	August 1, 2020
DNR Coordination: (Native American Indian Letters send out)	June 1, 2020
Traffic Study (ICE, Crash or Capacity Analysis):	NA
Local Officials Meeting (LOM): #1	xx/xx/xx
Public Involvement Meeting (PIM): #1	xx/xx/xx
Safety Certification Document Signed: (HSIP Funding Application)	March 18, 2020
Final Scoping Plan (30 % Plan)	October 1, 2020
Complete Street Report:	October 26, 2020
FS Plan Review Comment/30 % Plan Review Meeting:	November 9, 2020
Arch/Hist Investigation: Sect 106 - Hist Only on screening list	September 16, 2020
Hazardous Waste:	October 7, 2020
Soil Borings and Investigation:	August 19, 2020
Pavement Design:	October 6, 2020
Final Scope Certification Document Signed	November 16, 2020
Enviro Doc (CEC, PCE, ER, EA, EIS, etc.): CEC	November 2, 2021
Local Officials Meeting (LOM): #1	October 12, 2020
Public Involvement Meeting (PIM): #1 (Mailer sent)	August 16, 2021
50% TMP (Transportation Management Plan) MTG: Type	December 13, 2021
60 % Plan:	December 1, 2021
60 % Plan Review Meeting:	January 12, 2022
Structure Survey Reports: (Forward to BOS 18 months prior to PSE)	NA
Hydraulic Report:	N/A
Exception to Standards:	N/A
Design Study Report (DSR):	January 30, 2022
Local Officials Meeting (LOM):	Summer of 2022
Public Involvement Meeting (PIM):	Summer of 2022
R/W Plat - Preliminary:	February 25, 2022
R/W Plat - Final:	May 25, 2022
Util Begin Relocation/Real Estate Clear:	April 1, 2023
COE (404) Permit Submitted by: Must be 12 mo prior to PSE date	November 6, 2022
1078 Plan Sent (Util Plan):	October 7, 2022
1078 Plan Approved (Util Plan):	April 5, 2023
90% TMP:	April 1, 2023
Draft PS&E :	July 1, 2023
Draft PS&E Review Meeting:	July 31, 2023
PS&E :	November 1, 2023
LET :	February 13, 2024

Green Dates - Actual dates