

WisDot 2225-14-70 STH032 Various Locations																														
Activity ID/Activity Name	Responsibility	Comments	Previous Week							1st Week (Current)							2nd Week							3rd Week						
			8/2	8/3	8/4	8/5	8/6	8/7	8/8	8/9	8/10	8/11	8/12	8/13	8/14	8/15	8/16	8/17	8/18	8/19	8/20	8/21	8/22	8/23	8/24	8/25	8/26	8/27	8/28	8/29
General: Entire Project																														
Weather Days																														
Stage 5																														
Entire Project																														
Sweep HFST Areas		7 days following																												
319 Pavement Marking - Survey	Kapur	Follow HFST _ Anticipated 8/3																												
319 Pavement Marking	Brickline	Follow HFST - Antcipated 8/6, 8/7																												
Signage PunchList & Dynamic Speed Sign Move	Outdoor Lighting																													
321 Finish Roadway / Punch List	Lalonde	Follow HFST - Anticipated WK Aug 10																												