

# **B-14-0116\_oth**

## **List of Attachments**

Attachment 1 – WDNR Initial Review Letter (7/24/2019)

Attachment 2 – B-14-116 Bridge Asbestos Inspection Report

Attachment 3 – B-14-116 Inspection Report (8/14/2018)

Attachment 4 – Field Information Joint Measurements

Attachment 5 – B-14-116 Deficiency Sketches

**Attachment 1**  
WDNR Initial Review Letter  
(7/24/2019)



July 24, 2019

James Buschkopf  
WisDOT Southwest Region  
111 Interstate Blvd.  
Edgerton, WI 53534

**Subject: DNR Initial Project Review**

Project I.D. 1170-00-30/60  
IH 41  
STH 28 B-14-0110 & Soo Road B-14-0116  
(Allenton – Fond Du Lac)  
Dodge County

Dear Mr. Buschkopf:

The Wisconsin Department of Natural Resources (DNR) has received the information you provided for the above-referenced project. According to your proposal, the purpose of this project is to rehabilitate two bridges over Interstate Highway 41 in northeastern Dodge County. The project will include polymer overlay, concrete surface repair, replacement of expansion joints and beam guard replacement. Minor grading and shoulder widening will be required for the beam guard updates.

Preliminary information has been reviewed by DNR staff for the project under the DNR/DOT (Wisconsin Department of Transportation) Cooperative Agreement. Initial comments on the project as proposed are included below, and we assume that additional information will be provided that addresses all resource concerns identified. To ensure compliance with resource protections, we are recommending that Special Provisions be developed for specific resource protections described below. DNR expects that the full range of DOT roadway standards will be applied throughout the design and construction process.

**A. Project-Specific Resource Concerns**

**Public Lands:**

Public lands are present in the vicinity of this project. The Theresa Marsh wildlife Area is located adjacent to these bridges. This 5,860-acre property is managed for wildlife production, as a migration stopover area for waterfowl and other birds and for a variety of recreational opportunities including hunting, trapping, fishing, bird watching, hiking and snowmobiling. The property is dominated by wetlands, including emergent marsh, floodplain forest and open water habitat. There is a public access driveway in the SW quadrant of the Soo Road bridge and a public parking lot and access in the northwest quadrant of the STH 28 bridge. Based on the scope of the project, it appears that the project will not require right-of-way taking or easement from the wildlife area. Public access to these facilities

should remain open and available to the public during construction. If there is potential for impacts to these lands, including disruption to users, please begin coordination with us as soon as possible. *First and foremost, every effort should be taken to avoid impacts to these lands.*

**Wetlands:**

There are wetlands located adjacent to the structures. Wetlands are located at the toe-of-slope of the B-14-0110 structure in all quadrants and in the northwestern and southwestern quadrants of the B-14-0116 structure. The wetlands appear to be outside of likely beam guard disturbance area and should not be impacted by this project. We request information regarding wetland impacts if it is determined that there will be grading outside of the existing road shoulders or within wetland areas.

**Fisheries/Stream Work:**

The project does not include work in any waterways or water bodies.

**Endangered Resources:**

Based upon a review of the Natural Heritage Inventory (NHI) dated July 22, 2019, there are no known Endangered Resources or suitable habitat that could be impacted by this project. With this review the following has also been determined:

- There are no known Northern Long-eared Bat (NLEB) maternity roost trees within 150 feet of the project, or known hibernacula within 0.25 miles of the proposed project area.
- This project is located outside of any High Potential Zones (HPZ) for the Rusty Patched Bumblebee (RPBB), and therefore should have no impact on this federally endangered species.

**Floodplains:**

A determination must be made as to whether the project lies within a mapped/zoned floodplain. Any proposed temporary or permanent changes to the road or waterway geometry in mapped floodplain areas requires that DOT coordinate with the Dodge County Zoning Administrator to ensure compliance with the local zoning ordinance and NR116. Examples of floodplain development activity includes, but not limited to, the following: changes to waterway crossings; culvert extensions; changes to road surface elevations and/or side-slopes; temporary causeways; temporary structures; general fill.

- A preliminary review of the Surface Water Data Viewer (SWDV) indicates that floodplain conditions exist within or near the project limits.

**Storm Water Management & Erosion Control:**

- For projects disturbing an acre or more of land, erosion control and storm water measures must adhere to the Wisconsin Pollutant Discharge Elimination System Transportation Construction General Permit (TCGP) for Storm Water Discharges. Coverage under TCGP is required prior to construction. DOT should apply for permit coverage just before the project goes to final PS&E. Permit coverage will be issued by the DNR after design is complete and documentation shows that the project will meet construction and post-construction performance standards. For more information regarding the TCGP you can go to the following link, and click on the "Transportation" tab: <https://dnr.wi.gov/topic/Sectors/Transportation.html>.
- All projects require an Erosion Control Plan (ECP) that describes best management practices that will be implemented before, during and after construction to minimize pollution from storm water discharges. Additionally, the plan should address how post-construction storm water performance standards will be met for the specific site. The project design and Erosion Control



Implementation Plan (ECIP) must comply with the TCGP in order to receive “permit-coverage” from the DNR.

- Once the project contract has been awarded, the contractor will be required to outline their construction methods in the ECIP. An adequate ECIP for the project must be developed by the contractor and submitted to this office for review at least 14 days prior to the preconstruction conference. For projects regulated under the TCGP, submit the ECIP as an amendment to the ECP.

**Selected Site & Commercial Non-Metallic Mines:**

- The DOT Select Site process must be adhered to for clean fill or any other material that leaves the work site. The DNR liaison will review all proposed select sites and a site visit may be required. Filling of wetlands, waterways or floodplain is not allowed under the select site process, unless the site owner obtains required permits. No new impermeable surfaces can be left at a select site (including gravel roads or pads), unless the site owner obtains required permits. Contaminated materials leaving the site need to adhere to the Hazardous Material Management Plan.
- Use of Commercial Non-Metallic Mines must accompany documentation that such mines have received all applicable local, state and federal permits before being used on the project, including local non-metallic mining reclamation permits and applicable WPDES permits as issued by the DNR.

The above comments represent the DNR’s initial concerns for the proposed project and do not constitute final concurrence. Final concurrence will be granted after further review of refined project plans, and additional consultation if necessary. If any of the concerns or information provided in this letter requires further clarification, please contact this office at (608) 228-7927, or email at [eric.heggelund@wisconsin.gov](mailto:eric.heggelund@wisconsin.gov).

Sincerely,

*Eric Heggelund*

Eric Heggelund  
Environmental Analysis & Review Specialist

cc: Jennifer Grimes, WisDOT REC  
Brad Groh, JT Engineering, Inc.  
Eric Kilburg, WDNR

**Attachment 2**  
B-14-116 Bridge Asbestos  
Inspection Report



3159 VOYAGER DRIVE  
GREEN BAY, WI 54311  
920.455.8200 PHONE

## Bridge Asbestos Inspection Report

**WisDOT Project ID:** 1107-00-30

**Structure Number:** B-14-0116

**Structure Name:** Soo Road over IH 41

**City/County:** Town of Lomira, Dodge County, Wisconsin

**GEI project Number:** 1903083 & 1903615

**Date Inspected:** June 12, 2019 and June 27, 2019 (coating testing)

**Inspected by:** Paul M. Garvey

**Asbestos Inspector License Number:** All-117079

**Consultant Company:** GEI Consultants, Inc.

### Summary:

An asbestos inspection of Structure B-14-0116 was conducted on June 12, 2019 by Paul M. Garvey, Asbestos Inspector License No. All-117079. Based on initial analytical results, confirmatory re-testing was completed on the bridge coating material on June 27, 2019 by Garvey. Asbestos-containing material (ACM) **IS** present on this structure.

The inspection to identify and collect samples of potential asbestos-containing material (ACM) was completed following WisDOT standard sampling procedures for bridge inspections found in FDM 21-35-45. The ACM was detected in the grey caulk material on the walls. In addition, the white coating on the grey caulk was also determined to be ACM. Subsequent resampling of the white coating material (Samples 5A thru 5D) which was sprayed on other substrates has not indicated that the coating is ACM. Based on these results, it is reasonable to conclude that the spray-on white coating collected from the grey caulk substrate (Sample 1A) was contaminated by ACM from the grey caulk material. Because the grey caulk is category II non-friable ACM, it may remain in place if not disturbed during renovation activities. If the grey wall caulk is to be disturbed during renovation, it should be abated prior to disturbance.

Asbestos-containing material is present on Structure B-14-0116. Standard Special Provision (STSP) 203-005 shall be included in the plans. The contractor will be responsible for completion of the Notification of Demolition and/or Renovation (DNR form 4500-113) if required. A copy of the inspection report is available from the region office.

Sample #	Sample Description	Sample Location	Method and Analytical Results	Category I or II non-friable or No ACM	Total Amount of Material on Structure
B-14-116-1A (split samples)	Grey caulk/and white coating (split sample)	Caulk on wall seam	PLM: 2% Chrysotile asbestos – grey caulk / PLM: 2% Chrysotile asbestos - white coating	Category II non-friable	20 LF

B-14-116-1B (split samples)	Grey caulk/and white coating (split sample)	Caulk on wall seam	See -1A Positive stop	See -1A	See -1A
B-14-116-1C (split samples)	Grey caulk/and white coating (split sample)	Caulk on wall seam	See -1A Positive stop	See -1A	See -1A
B-14-116-2A	Black tar	Abutment base	PLM, non-detect	No ACM	N/A
B-14-116-2B	Black tar	Deck seams	PLM, non-detect	No ACM	N/A
B-14-116-2C	Black tar	Deck seams	PLM, non-detect	No ACM	N/A
B-14-116-5A	White spray on coating	Deck steel expansion joint plate on wall	PLM, non-detect	No ACM	N/A
B-14-116-5B	White spray on coating	Drips on edge of north concrete span	PLM, non-detect	No ACM	N/A
B-14-116-5C	White spray on coating	North and south span composite	PLM, non-detect	No ACM	N/A
B-14-116-5D	White spray on coating	East abutment	PLM, non-detect	No ACM	N/A

If you have any questions, please contact us at (920) 455-8200.

GEI CONSULTANTS, INC.



Kyle C. Sandmire  
Environmental Scientist




Paul M. Garvey  
Senior Scientist

Attachments:

- P-14-0116 Report Table
- P-14-0116 Map
- P-14-0116 Photo Log
- P-14-0116 Bulk Asbestos Sample Analysis Summaries (2)
- P-14-0116 Bulk Asbestos Sample Chains of Custody (2)





Inspected 06/12/2019 and 06/27/2019  
 Paul M. Garvey, Inspector # All-117079  
 GEI Consultants Inc.  
 ACM is present in the structure.

**GEI**  
 Consultants  
 3159 Voyager Drive  
 Green Bay, WI 54311  
 920.455.8200

WisDOT Project 1107-00-30  
 Structure B-14-0116  
 Soo Road  
 over Interstate Highway 41  
 Dodge County

DESIGNED BY	KCS	07/17/2019
DRAWN BY	KCS	07/17/2019
APPROVED BY	PMG	07/17/2019
SCALE	1 inch = 500 feet	
FIGURE NO.	B-14-0116	




## PHOTOGRAPHIC LOG

<b>PHOTOGRAPH NO: 1</b>	
<b>DIRECTION: S</b>	
<b>DESCRIPTION:</b>  Looking south at the Structure ID plate.	


<b>PHOTOGRAPH NO: 2</b>	
<b>DIRECTION: W</b>	
<b>DESCRIPTION:</b>  Looking at the deck of the structure.	




<p><b>PHOTOGRAPH NO: 3</b></p>	
<p><b>DIRECTION: W</b></p>	
<p><b>DESCRIPTION:</b></p> <p>Looking at the north side of the structure. White coating material has been sprayed on structure.</p>	

<p><b>PHOTOGRAPH NO: 4</b></p>	
<p><b>DIRECTION: N</b></p>	
<p><b>DESCRIPTION:</b></p> <p>Looking at the grey caulk on the wall joint. The grey caulk is ACM (2% chrysotile asbestos).</p>	




<p><b>PHOTOGRAPH NO: 5</b></p>	 <p>A photograph showing a close-up of a concrete deck joint. A thick, dark, irregularly shaped mass of black tar is visible along the joint. A yellow measuring tape is placed horizontally below the tar, showing measurements from approximately 2 to 13 inches. A red arrow points from a white box labeled 'Black tar' to the tar mass. The background shows a concrete surface and some gravel.</p>
<p><b>DIRECTION:</b> Down</p>	
<p><b>DESCRIPTION:</b></p> <p>Looking at the black tar found on the deck joints. The black tar is not ACM.</p>	

<p><b>PHOTOGRAPH NO: 6</b></p>	 <p>A photograph showing a close-up of a concrete abutment base. A thick, dark, irregularly shaped mass of black tar is visible on the base. A yellow measuring tape is placed vertically next to the tar, showing measurements from approximately 2 to 9 inches. A red arrow points from a white box labeled 'Black tar' to the tar mass. The background shows a concrete surface and some gravel.</p>
<p><b>DIRECTION:</b> E</p>	
<p><b>DESCRIPTION:</b></p> <p>Looking at the black tar found on the abutment base. The black tar is not ACM.</p>	



<b>PHOTOGRAPH NO: 7</b>	
<b>DIRECTION: Down</b>	
<b>DESCRIPTION:</b>  Looking at white spray on coating on a steel expansion joint plate. The coating is not ACM.	

<b>PHOTOGRAPH NO: 8</b>	
<b>DIRECTION: S</b>	
<b>DESCRIPTION:</b>  Looking at the white spray-on coating from the concrete spans. The coating is not ACM.	



Environmental Hazards Services, L.L.C.

7469 Whitepine Rd

Richmond, VA 23237

Telephone: 800.347.4010

## Asbestos Bulk Analysis Report

Report Number: 19-06-02720

Client: GEI Consultants Inc  
3159 Voyager Dr.  
Green Bay, WI 54311

Received Date: 06/18/2019

Analyzed Date: 06/21/2019

Reported Date: 06/21/2019

Project/Test Address: Paul M. Garvey; B-14-0116; T. Lomira; Dodge Co., WI

Client Number:

200598

Fax Number:

# Laboratory Results

Lab Sample Number	Client Sample Number	Layer Type	Lab Gross Description	Asbestos	Other Materials
19-06-02720-001A	B-14-116-1A	Caulk	Gray Rubbery Adhesive; Homogeneous	2% Chrysotile	98% Non-Fibrous
Total Asbestos: 2%					
19-06-02720-001B	B-14-116-1A	Covering/Jacket	Gray Adhesive; Homogeneous	2% Chrysotile	98% Non-Fibrous
Total Asbestos: 2%					
19-06-02720-002A	B-14-116-1B	Caulk		Did Not Analyze (Positive Stop)	
19-06-02720-002B	B-14-116-1B	Covering/Jacket		Did Not Analyze (Positive Stop)	
19-06-02720-003A	B-14-116-1C	Caulk		Did Not Analyze (Positive Stop)	
19-06-02720-003B	B-14-116-1C	Covering/Jacket		Did Not Analyze (Positive Stop)	

# Environmental Hazards Services, L.L.C

Client Number: 200598

Report Number: 19-06-02720

Project/Test Address: Paul M. Garvey; B-14-0116; T. Lomira;  
Dodge Co., WI

Lab Sample Number	Client Sample Number	Layer Type	Lab Gross Description	Asbestos	Other Materials
19-06-02720-004	B-14-116-2A		Black Tar like; Homogeneous	NAD	100% Non-Fibrous
19-06-02720-005	B-14-116-2B		Black Tar like; Homogeneous	NAD	100% Non-Fibrous
19-06-02720-006	B-14-116-2C		Black Tar like; Homogeneous	NAD	100% Non-Fibrous

QC Sample: 38-M22009-1

QC Blank: SRM 1866 Fiberglass

Reporting Limit: 1% Asbestos

Method: EPA Method 600/R-93/116, EPA Method 600/M4-82-020

Analyst: Sami Hosn

Reviewed By Authorized Signatory:



Tasha Eaddy  
QA/QC Clerk

The condition of the samples analyzed was acceptable upon receipt per laboratory protocol unless otherwise noted on this report. Each distinct component in an inhomogeneous sample was analyzed separately and reported as a composite. Results represent the analysis of samples submitted by the client. Sample location, description, area, volume, etc., was provided by the client. This report cannot be used by the client to claim product endorsement by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without the written consent of the Environmental Hazards Service, L.L.C. California Certification #2319 NY ELAP #11714 NVLAP #101882-0 VELAP 460172. All information concerning sampling location, date, and time can be found on Chain-of-Custody. Environmental Hazards Services, L.L.C. does not perform any sample collection.

Environmental Hazards Services, L.L.C. recommends reanalysis by point count (for more accurate quantification) or Transmission Electron Microscopy (TEM), (for enhanced detection capabilities) for materials regulated by EPA NESHAP (National Emission Standards for Hazardous Air Pollutants) and found to contain less than ten percent (<10%) asbestos by polarized light microscopy (PLM). Both services are available for an additional fee.

400 Point Count Analysis, where noted, performed per EPA Method 600/R-93/116 with a Reporting Limit of 0.25%.

\* All California samples analyzed by Polarized Light Microscopy, EPA Method 600/M4-82-020, Dec. 1982.

LEGEND: NAD = no asbestos detected



# Asbestos Chain-of-Custody Form

SHIP TO: 7469 Whitepine Rd. Richmond, VA 23237

Phone: (800) 347-4010 FAX: (804) 275-4907

ONLINE CLIENT PORTAL AVAILABLE FOR ANALYSIS RESULTS AT:

www.leadlab.com

Page 1 of 1

19-06-02720



Due Date:

06/21/2019

(Friday)

AE

S  
bplw

Environmental Hazards Services, LLC

Company Name: GEL Consultants, Inc. Account Number: \_\_\_\_\_

Address: 3159 Voyager Drive City/State/Zip: Green Bay, Wisconsin 54311

Phone #: 920.883.1710 Email: pgarvey@gelconsultants.com Fax: 920.455.8225

Project Name / Testing Address: B-14-0116, T-Lomira City/State (Required): Dodge Co., Wisconsin

Collected by: Paul M. Garvey, AIL-117079 P.O. #: 1903083

TURN AROUND TIMES: IF NO TAT IS SPECIFIED, SAMPLE(S) WILL BE PROCESSED AND CHARGED AS 3 - DAY TAT.

	1 Day	2 Day	3 Day	* Same Day – Must Call Ahead	* Weekend – Must Call Ahead	
No.	Client Sample ID	HA Area #	Collection Date Time	PLM PLM Point Count 400 PLM Point Count 1000 PLM NY Protocol	TEM - Bulk	Comments
1	B-14-116-1A thru 1C		6-12-19 1400 AM / PM	X		* Positive stop on all "A" thru "C" series test both bulk and coating layer tar
2	B-14-116-2A thru 2C		6-12-19 1400 AM / PM	X		
3			AM / PM			
4			AM / PM			
5			AM / PM			
6			AM / PM			
7			AM / PM			
8			AM / PM			
9			AM / PM			
10			AM / PM			
Released by: <u>Paul M. Garvey</u>			Signature: <u>[Signature]</u>		Date/Time: <u>6/14/19 1400</u>	
Received by: <u>Erica Glendon</u>			Signature: <u>[Signature]</u>		Date/Time: <u>6-17-19 @ 11:00am</u>	



Environmental Hazards Services, L.L.C.

7469 Whitepine Rd

Richmond, VA 23237

Telephone: 800.347.4010

## Asbestos Bulk Analysis Report

Report Number: 19-07-00065

Client: GEI Consultants Inc  
3159 Voyager Dr.  
Green Bay, WI 54311

Received Date: 07/01/2019

Analyzed Date: 07/03/2019

Reported Date: 07/05/2019

Project/Test Address: Paul M Garvey; B-14-116, Dodge County; T-Lomira, Wisconsin

Client Number:

200598

Fax Number:

# Laboratory Results

Lab Sample Number	Client Sample Number	Layer Type	Lab Gross Description	Asbestos	Other Materials
19-07-00065-001	B-14-116-5A		Off-White Paint-Like; Homogeneous	NAD	100% Non-Fibrous
19-07-00065-002	B-14-116-5B		Off-White Paint-Like; Homogeneous	NAD	100% Non-Fibrous
19-07-00065-003	B-14-116-5C		Off-White Paint-Like; Homogeneous	NAD	100% Non-Fibrous
19-07-00065-004	B-14-116-5D		Off-White Paint-Like; Homogeneous	NAD	100% Non-Fibrous

## Environmental Hazards Services, L.L.C

Client Number: 200598

Report Number: 19-07-00065

Project/Test Address: Paul M Garvey; B-14-116, Dodge County;  
T-Lomira, Wisconsin

Lab Sample Number	Client Sample Number	Layer Type	Lab Gross Description	Asbestos	Other Materials
-------------------	----------------------	------------	-----------------------	----------	-----------------

QC Sample: 37-M22013-2

QC Blank: SRM 1866 Fiberglass

Reporting Limit: 1% Asbestos

Method: EPA Method 600/R-93/116, EPA Method 600/M4-82-020

Analyst: Michelle Swift

Reviewed By Authorized Signatory:



Missy Kanode  
QA/QC Clerk

The condition of the samples analyzed was acceptable upon receipt per laboratory protocol unless otherwise noted on this report. Each distinct component in an inhomogeneous sample was analyzed separately and reported as a composite. Results represent the analysis of samples submitted by the client. Sample location, description, area, volume, etc., was provided by the client. This report cannot be used by the client to claim product endorsement by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without the written consent of the Environmental Hazards Service, L.L.C. California Certification #2319 NY ELAP #11714 NVLAP #101882-0 VELAP 460172. All information concerning sampling location, date, and time can be found on Chain-of-Custody. Environmental Hazards Services, L.L.C. does not perform any sample collection.

Environmental Hazards Services, L.L.C. recommends reanalysis by point count (for more accurate quantification) or Transmission Electron Microscopy (TEM), (for enhanced detection capabilities) for materials regulated by EPA NESHAP (National Emission Standards for Hazardous Air Pollutants) and found to contain less than ten percent (<10%) asbestos by polarized light microscopy (PLM). Both services are available for an additional fee.

400 Point Count Analysis, where noted, performed per EPA Method 600/R-93/116 with a Reporting Limit of 0.25%.

\* All California samples analyzed by Polarized Light Microscopy, EPA Method 600/M4-82-020, Dec. 1982.

LEGEND: NAD = no asbestos detected





# Asbestos Chain-of-Custody Form

SHIP TO: 7469 Whitepine Rd. Richmond, VA 23237

Phone: (800) 347-4010 FAX: (804) 275-4907

ONLINE CLIENT PORTAL AVAILABLE FOR ANALYSIS RESULTS AT:

www.leadlab.com

Page 1 of 1

19-07-00065



Due Date:

07/05/2019

(Friday)

AE

MS

4 PLM

Environmental Hazards Services, LLC

Company Name: GEI Consultants, Inc Account Number: \_\_\_\_\_

Address: 3159 Voyager Drive City/State/Zip: Green Bay, WI 54311

Phone #: 920.455.8430 Email: pgarvey@geiconsultants.com Fax: 920.455.8225

Project Name / Testing Address: B-14-0116, Dodge County City/State (Required): T-Lomira, Wisconsin

Collected by: Paul M. Garvey, AII-117079 P.O. #: B-14-0116

TURN AROUND TIMES: IF NO TAT IS SPECIFIED, SAMPLE(S) WILL BE PROCESSED AND CHARGED AS 3 - DAY TAT.

		1 Day	2 Day	3 Day	* Same Day - Must Call Ahead				* Weekend - Must Call Ahead	
No.	Client Sample ID	HA Area #	Collection		PLM	PLM Point Count 400	PLM Point Count 1000	PLM NY Protocol	TEM - Bulk	Comments
			Date	Time						
1	B-14-116-5A		6-12-19	11:00	AM / PM	X				*: ALL - test coating only - do not test concrete fragments
2	B-14-116-5B		↓	↓	AM / PM					Deck Exp. Joint Plate
3	B-14-116-5C		↓	↓	AM / PM					N. Beam - drips on edge
4	B-14-116-5D		↓	↓	AM / PM					N+S Beam
5					AM / PM					Abutment
6					AM / PM					
7					AM / PM					
8					AM / PM					
9					AM / PM					
10					AM / PM					

Released by: Paul M. Garvey

Received by: Edna Brigg

Signature: Paul M. Garvey

Signature: Edna Brigg

Date/Time: 6/27/19 1300

Date/Time: 7/1/19 1049am

**Attachment 3**  
B-14-116 Inspection Report  
(8/14/2018)





STATE OF WISCONSIN  
DEPARTMENT OF TRANSPORTATION

# Inspection Report for B-14-116

SOO ROAD over IH 41  
Aug 14,2018



Type	Prior	Frequency (mos)	Performed
Routine	08-31-16	24	X
SIA Review	08-31-16	48	

Start Coordinates		End Coordinates (optional)	
Latitude	43°33'26.25"N	Latitude	
Longitude	88°25'47.85"W	Longitude	

Owner	STATE HIGHWAY DEPT	Maintainer	STATE HIGHWAY DEPT
-------	--------------------	------------	--------------------

Time Log		Team members
Hours	Minutes	
1	10	

Name	Number	Signature	Signature Date
Inspector	Lammert, Terry	1018	
		<i>Terry Lammert</i>	
		E-signed by Terry Lammert(dottyl)	09-17-18

**BRIDGE INSPECTION REPORT**  
**Wisconsin Department of Transportation**  
**DT2007 2003 s.84.17 Wis. Stats.**

page 2

**Identification & Location**

Feature On: SOO ROAD	Section Town Range: S35 T13N R17E	Structure Number: <b>B-14-116</b>
Feature Under: IH 41	County: DODGE	
Location 1.0M E JCT STH 67	Municipality: LOMIRA	Structure Name:

**Geometry**

measurements in feet, except where noted

Approach Roadway Width: 34	Bridge Roadway Width: 28.0	Total Length: 259.1
Approach Pavement Width: 22	Deck Width: 31.0	Deck Area (sq ft): 8032

**Traffic**

	Lanes	ADT	ADT year	Traffic Pattern
On	2	156	2008	TWO WAY TRAFFIC
Under	6	29600	2008	TWO WAY TRAFFIC

**Capacity**

**Load Rating**

Inventory rating: HS23	Overburden depth (in): 0.0	Last rating date: 06-17-13	Controlling: INTERIOR DECK GIRDER Fatigue
Operating rating: HS37	Deck surface material: CONCRETE	Re-rate for capacity (Y/N):	Control location: SPAN 1
Posting:	Re-rate notes:		

**Hydraulic**

**Classification**

Scour Critical Code(113): (N) NO WATERWAY	Q100 (ft3/sec): 0	
High water elevation (ft): 0.0	Velocity (ft/sec): 0.0	Sufficiency #: 94.0

**Span(s)**

Span #	Material	Configuration	Depth (in)	Length (ft)	Main
1	CONT PREST CONC	DECK GIRDER	70	120.0	Y

**Expansion joint(s)**

<b>Temperature:</b>	File:73	New:
---------------------	---------	------

**Clearance**

Item	File Measurement (ft)	File Date	New Measurement (ft)
Highway Min Vertical Under Cardinal	17.68	05-Mar-2017	
Highway Min Vertical Under Non-Cardinal	15.97	05-Mar-2017	
Horizontal Under Cardinal	85.8		
Horizontal Under Non-Cardinal	81.2		
Highway Min Vertical On Cardinal			
Horizontal On Cardinal			

**Construction History**

Year	Work Performed	FOS id
1995	NEW STRUCTURE	1107-03-81

**Maintenance Items**

Item	Priority	Recommended by	Status	Status change
<b>IMP-Thin Epoxy Overlay</b>	HIGH	Tripoli, Bonnie (1012)	IDENTIFIED	08/21/14
Program epoxy-type overlay to protect deck from snowmobiles.				
<b>IMP-Thin Epoxy Overlay</b>	HIGH	Katzner, Steven D (1011)	IDENTIFIED	09/14/16
Place polymer overlay.				
<b>Drainage - Repair Washouts / Erosion</b>	MEDIUM	Tripoli, Bonnie (1012)	IDENTIFIED	08/21/14
Repair washout at NW corner. Again 2018				
<b>Deck - Clean and Sweep Deck/Drains</b>	MEDIUM	Lammert, Terry (1018)	IDENTIFIED	09/11/18
Sweep deck				
<b>Expansion Joints - Clean</b>	MEDIUM	Lammert, Terry (1018)	IDENTIFIED	09/11/18
Remove debris from strip seals.				

**BRIDGE INSPECTION REPORT**  
**Wisconsin Department of Transportation**  
**DT2007 2003 s.84.17 Wis. Stats.**

page 3

Structure No.: **B-14-116**

**Elements**

Chk	Element	Defect	Description	UOM	Total	Quantity in Condition State			
						1	2	3	4
X	12		<b>Reinforced Concrete Deck</b>	SF	4,552	4,552	0	0	0
		8000	Wearing Surface (Bare)	SF	7,214	3,585	3,629	0	0
		8911	Abrasion, Wear, or Rutting (Wear. Surf.) Snow mobile damage to surface.	SF		0	3,607	0	0
		3220	Crack (Wearing Surface) Cracks are in end blocks.	SF		0	22	0	0
X	109		<b>Prestressed Concrete Open Girder</b>	LF	1,249	1,249	0	0	0
		1080	Delamination - Spall - Patched Area	LF		0	0	0	0
X	205		<b>Reinforced Concrete Column</b>	EA	3	3	0	0	0
		1080	Delamination - Spall - Patched Area	EA		0	0	0	0
		1130	Cracking (RC) Hairline map cracking with apparent salt infiltration in <b>all</b> columns.	EA		3	0	0	0
X	215		<b>Reinforced Concrete Abutment</b>	LF	62	53	9	0	0
			Rust stains. <b>High steel/failing finishing work water staining on both.</b>						
		1080	Delamination - Spall - Patched Area one small spall, 1 delam.	LF		0	2	0	0
		1130	Cracking (RC) Several <b>HL to light</b> vertical cracks in abut bodies <b>and back walls.</b>	LF		0	7	0	0
X	234		<b>Reinforced Concrete Cap</b>	LF	29	28	1	0	0
			<b>High rusty chairs at bottom.</b>						
		1130	Cracking (RC) <b>Light crack between C1 and 2, W face</b>	LF		0	1	0	0
X	300		<b>Strip Seal Expansion Joint</b>	LF	55	0	0	55	0
			<b>Both seals completely impacted with debris and vegetation.</b>						
		2310	Leakage, Seal Adhesion, Damage, Cracking	LF		0	0	0	0
		2350	Debris Impaction <b>Both seals completely impacted with debris and vegetation.</b>	LF		0	0	55	0
X	310		<b>Elastomeric Bearing</b>	EA	10	0	10	0	0
			Minor rust on all sole plates - not painted.						
		1000	Corrosion Minor rust on all sole plates - not painted	EA		0	10	0	0
		2220	Alignment 1/4-inch gap under front edge of all at W. abut (expanded position). E. abut in contracted position.	EA		0	0	0	0
		2230	Bulging, Splitting or Tearing Minor cracking in all.	EA		0	0	0	0

**BRIDGE INSPECTION REPORT**  
**Wisconsin Department of Transportation**  
**DT2007 2003 s.84.17 Wis. Stats.**

page 4

Structure No.: **B-14-116**

X	331		<b>Reinforced Concrete Bridge Rail</b>	LF	518	475	43	0	0
			<b>+/- 5' solid patch S side near pier.</b>						
		1080	Delamination - Spall - Patched Area	LF		0	3	0	0
			Small spall <b>S rail @ bottom, W end S1. Small spall @ SE corner. Several areas on both sides @ bottom have exposed steel in shallow spalls/failing finishing patches(?)</b> .						
		1130	Cracking (RC)	LF		0	40	0	0
			Several vertical cracks. Map cracking throughout.						
X	8400		<b>Integral Wingwall</b>	EA	4	2	2	0	0
		8902	Wall Movement	EA		0	0	0	0
		8903	Wall Deterioration	EA		0	2	0	0
			NE & SE have map cracking. <b>Several small spots of delam due to finishing work/failing patches.</b>						

**Assessments**

Chk	Element	Defect	Description	UOM	Total	Quantity in Condition State			
						1	2	3	4
X	9001		<b>Drainage - Ends of Structure</b>	EA	4	3	1	0	0
			Surface drains at west end. Bare slopes at East. minor erosion at SE corner.						
X	9030		<b>Signs - Object Markers</b>	EA	4	4	0	0	0
			4						
X	9043		<b>Slope Protection- Crushed Aggregate with Bit.</b>	EA	2	1	1	0	0
			Some sliding in the both slopes. Both settled. <b>W is weedy. Fading mostly at bottom.</b>						
X	9167		<b>Steel Diaphragm</b>	EA	16	16	0	0	0
X	9168		<b>Concrete Diaphragm</b>	EA	4	2	1	1	0
			Crack in corner of diaphragm <b>B3, S1 W face. B1 E face, B1 large corner spall no exposed steel.</b>						
X	9323		<b>Approach Roadway - Asphalt</b>	EA	2	1	1	0	0
			East has been wedged. West has cracked. <b>Slight rutting @ ends.</b>						

**NBI Ratings**

	File	New
Deck	7	7
Superstructure	7	7
Substructure	7	7
Culvert	N	N
Channel	N	N
Waterway	N	N

**Structure Specific Notes**

ON THE WEST ABUTMENT, ALL 5 OF THE ELASTIC BEARINGS ARE TIPPED BACK, SO THAT THE FRONT EDGE IS ABOUT 0.5' OFF THE BEARING SEAT. ALSO, SOME VERTICAL CRACKS ARE PRESENT IN THE RUBBER MATERIAL.

**BRIDGE INSPECTION REPORT**  
**Wisconsin Department of Transportation**  
**DT2007 2003 s.84.17 Wis. Stats.**

page 5

Structure No.: **B-14-116**

**Inspection Specific Notes**

In p program epoxy-type overlay to protect deck from snowmobiles.

**Inspector Site-Specific Safety Considerations**

**Structure Inspection Procedures**

**Special Requirements**

Chk	Hours	Cost	Comments
-----	-------	------	----------

Routine  
Document Comment/Description

deck view





Routine  
Document Comment/Description  
rust stain mid deck





**Routine**

**Document Comment/Description**

E strip seal (W is similar) impacted w/ debris





Routine  
Document Comment/Description  
elevation view



**Routine**

**Document Comment/Description**

E face B1 large corner spall in conc. diag. bearing rubber slippage



**Attachment 4**  
Field Information  
Joint Measurements

Project ID 1107-00-30/60  
IH 41  
Allenton - Fond Du Lac  
**Soo Road Structure B-14-0116**

**Field Information Required #8 - Structure Measurements**

- 8.) Record measurement, temperature of the structure, and date taken for each of the following;

Date: **10-Apr-19**  
Site Time: **8:30A - 9:30A**  
Air Temp: **35**  
Weather: **Cloudy**

- 8a.) Joint opening measured normal to joing at centerline of roadway and both curb lines.

**At East Abutment;**

	(in)
S. Flow Line	<b>2.625</b>
Centerline	<b>2.375</b>
N. Flow Line	<b>2.25</b>

**At West Abutment;**

	(in)
S. Flow Line	<b>2</b>
Centerline	<b>2.25</b>
N. Flow Line	<b>2.25</b>

- 8b.) Clearance between girder ends at piers.

***This is not applicable as the girders are continuous over the central pier.***

- 8c.) Distance from the front face of abutment backwall to closest point of girder end measured parallel to girder.

**At East Abutment;**

Girder #	(in)
1	<b>4.5</b>
2	<b>5.5</b>
3	<b>6</b>
4	<b>5.5</b>
5	<b>5.5</b>

**At West Abutment;**

Girder #	(in)
1	<b>4.5</b>
2	<b>4.5</b>
3	<b>5</b>
4	<b>5</b>
5	<b>5.25</b>

- 8d.) Temperature of structure determined by averaging top and under deck readings

**At East Abutment;**

Top	<b>35</b>
Bottom	<b>32</b>
Average	<b>33.5</b>

**At West Abutment;**

Top	<b>34</b>
Bottom	<b>32</b>
Average	<b>33</b>

**Attachment 5**  
B-14-116 Deficiency Sketches



LIVE LOAD:

DESIGN RATING: HS-20  
INVENTORY RATING: HS-23  
OPERATIONAL RATING: HS-36  
MAXIMUM STANDARD PERMIT  
STRUCTURE IS DESIGNED FOR  
SURFACE OF 20 POUNDS PER

**ULTIMATE DESIGN STRESSES:**

CONCRETE MASONRY SLAB —  $f'c = 4,000$  P.S.I. ALL OTHER —  $f'c = 3,500$  P.S.I.  
 BAR STEEL REINFORCEMENT, GRADE 60 —  $f_y = 60,000$  P.S.I.

7011 REINFORCED CONCRETE SHALL BE EPOXY COATED.

STRANDS-1/2" ♦ WITH ULTIMATE TENSILE STRENGTH OF 270,000 P.S.I.  $\frac{f_c}{f_t} = 6,000$  P.S.I.

ABUTMENTS AND PIER TO BE SUPPORTED ON HP 10 X 42 STEEL PILING DRIVEN TO A MINIMUM BEARING VALUE OF 55 TONS PER PILE. ESTIMATED 30'-0" LONG AT ABUTMENTS AND 20'-0" LONG AT PIER.

500 RD.  
A.D.T. - 600 (2020)  
R.D.S. - 60 M.P.H.

BENCH MARK

NO.	STATION	DESCRIPTION	ELEV.
79	1283+40	CHISELED SQUARE ON EAST CENTER OF INLET APPROX. 100' NORTH OF INTERSECTION OF U.S.H. 41 AND 500 ROAD	947.18

1. GENERAL PLAN
2. GENERAL PLAN -
3. SUBSURFACE EXPLORATION
4. WEST ABUTMENT
5. WEST ABUTMENT DETAILS
6. WEST ABUTMENT WINGS
7. WEST ABUTMENT BILL OF BARS
8. EAST ABUTMENT
9. EAST ABUTMENT DETAILS
10. EAST ABUTMENT WINGS
11. EAST ABUTMENT BILL OF BARS
12. PIER
13. PRESTRESSED GIRDER BEARINGS
14. 70" PRESTRESSED GIRDER DETAIL
15. STEEL DIAPHRAGM
16. SUPERSTRUCTURE
17. SUPERSTRUCTURE DETAILS
18. SUPERSTRUCTURE DETAILS
19. SLOPED FACE PARAPET 'B'
20. EXPANSION DEVICE


BRIDGE OFFICE CONTACT - R.L. REESE (608)266-8488  
DAVID R. GENSON (608)265-8491

NO.	DATE	REVISION			BY				
STATE OF WISCONSIN DEPARTMENT OF TRANSPORTATION DIVISION OF HIGHWAYS									
STRUCTURE B-14-116									
SDO ROAD OVER USH 41									
County		DODGE		Town		TN : LOMIRA			
Design Spec.	AASHTO	1932	Load	HS	20	Const. Spec.	1989		
Designed By	SDR	Design Checked	WCD	Drawn By	RIES	Phone	J.C.K.		
Approved		<i>Robert L. Preece</i>		State Bridge Engineer		Date <i>1/25/92</i>			

# GENERAL PLAN

SHEET 1 OF 20  
OCT. '93

1.D. 1105-01-C4



PLAN B-14-116  
(70" PRESTRESSED GIRDERS)

