

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Project Leader: Lorie Peterson

Prime Contractor: GE33 GERKE EXCAVATING INC

Project ID	Description	Federal ID	Highway
5991-02-54	C Onalaska, Braund Street Sth 16 To Ph	WISC 2018042	LOC STR
5991-02-55	City Of Onalaska, Ph Braund Street To Theater Road	WISC 2018043	LOC STR
5991-02-57	C Onalaska, Riders Club Road Sth 35 To Sand Lake Road (Cth S)	WISC 2018044	LOC STR

Staff Listing

Full Name	Project ID	Job Duties	Date In / Departure	
Lorie Peterson	5991-02-54		03/14/18	00/00/00
Ryan Meiners	5991-02-54	Inspector/Materials	03/26/18	00/00/00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli

Diary Date	Sunrise	Sunset	Temperatures	Weather
04/12/2018			High: Low:	

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Set up staking	None

Remarks:

Checked staking control points on Riders Club. Met BFS bringing up one PCMS discussed timing, message with them.

Laid out saw cuts M/L RCR, sidelines, measured saw cuts.
 Laid out removing sidewalk, curb and gutter and saw cuts concrete.
 Decided to do the last four tomorrow if it is not raining
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
04/13/2018	06:23:00	19:46:00	High: 40 Low: 33	windy rain sleet

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0		

Remarks:

PCMS boards did not come on, Matt J. called Pete with BFS they are trying to remotely start them. Counted sign removals, field office electric hooked up, but not turned on yet, next week hopefully.

Sent email to city and Matt about meeting w/xcel next week and Riverland to discuss gas main/pole and Kevin to set up the school bus people, ready bus and or school district to make sure all 9 routes are working with our traffic staging plans.

Told BFS to have East Ave open at least when they close monday.

1pm saw the wb PCMB was working, went to the other end of the project around 1:30pm, the east bound one was not working, called Pete L. who said they were just out there but he'd try to check it on his end. I said let me know if he wanted me to do anything
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
04/17/2018			High: 32 Low: 25	6" of snow left, cold

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Sawing removing pav't	Blizzard

Remarks:

Tuesday 1st Weekly Meeting:
 Met w/ Lorie, Luke, Matt, Kevin, Scott from XCel and Tim Holtan, Riverland Energy.

Decided to start the PCMS up again Friday, 4/20 and start work on Monday, 4/23. As long as we don't exceed contract completion dates especially the first lift of asph., and everything removed by the salute to the 4th (6/23) we will be ok.

Tim expressed more delay anticipated for the field office to be hooked up.

Went to look at the light pole on the nw quadrant of Johnson St, decided it needs to be moved by the city and put back when we are done. Will probably move 10-20' west as it won't fit with the new wider ramps and sidewalk. Will also move and replace the blue city signs that also look a bit close.

Need to notify XCel when working near the 300psi gas main crossing at Sta 52+35. Gerke to notify when within a certain effect distance of the crossing so they can monitor. Matt spoke with his contact so will coordinate with them.

XCel will still need to replace the old 4" PE gas main from Sta 36-51+75, rt terrace, the old one has no trace wire and is breaking down. The 16 crossings have also been marked and should be deep enough, if not, Gerke will notify XCel so they can lower. There are also marked services that may need to be lowered and/or replaced.

XCel will also proceed with the pole move on CTH PH, all the locates are done and they are just waiting for the weather to proceed. Mains along PH are deep enough, there are conflicts with the electric line where the PH retaining wall is going and this crossing and move to the south will be done in conjunction with the other work on Braund, anticipating to be done in the next month, before we get there. Braund is located on the west boulevard, not on the Shopko side. No other conflicts are anticipated. XCel plans on moving charter and CenLink lines along with their pole.

Discussed placing the MH covers along the boulevards as we go while Gerke completes the grading with plates. Clear zone approx. 2' behind the curb as long as they are not placed in the way of pedestrians, Kevin said that would be fine. The city anticipates a need to further evaluate their condition and may swap some out for Gerke to replace with their coring bit method detailed in the specials. Inlets will need ff fabric as a minimum, hopefully, this will be done first thing next week. Total manholes are 43 (RCR) plus 16 (Braund, PH). Total Valve boxes as far as we know are 12.

Traffic:
 Busses are already doing their modified routes. Ready bus will plan on attending our meeting next tuesday. We will leave East Ave (per plan) and Cliffwood N/S open now. Discussed if we need to shut down a block or so at a time if there are no driveways there must still allow busses to go through and any business and or property owners having a reason other than through traffic to be there. A min. of 4 type 3s for sideroads and 5 type 3s for Rider's Club closures will be needed. We will need drums (plan calls for skinny drums) for areas that are hazards and drop offs even though it is closed and type 2 barricades for sidewalks.
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
04/19/2018	06:12:00	19:52:00	High: 48	Low: 30	clear

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date	Project time not started yet	0	Traffic control	

Remarks:

Thursday:

Huge blizzard yesterday, already melting. Sidewalk could be clear enough to do more measuring and marking tomorrow. Saw BFS was there placing and turning on the PCMS, stated that the city was only paying for 3 days (and therefore I am only paying for 3 days) and Ashley said 'that's ok we want to put it up and make sure it works'.

Q3 was there, perhaps readying for XCel boring?

(end of remarks)

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli

Diary Date	Sunrise	Sunset	Temperatures		Weather
04/23/2018	06:06:00	19:57:00	High: 63	Low: 32	Sunny, snow almost gone

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date	Tomorrow will start controlling item.	0	Grading Shaping and a	

Remarks:

Monday
Kevin from the city of Onalaska stopped by he is fine with a curb overrun we discussed starting and barricades we're going to start tomorrow today we're just gonna do some signing and sawing, if Hard rock shows up that is.

Gerke: Luke on sight.
Started 6:45
Distributed some adjustment plates w bobcat

Barricade flasher was on site two guys at approximately one hour placing barricades and signs told Ashley that the signs were dirty and needed to be cleaned and counted them and they need about twice as many type threes as they brought and they did not bring any type twos for the sidewalk

2 men @ 1 hour, laborer, 2 hours Ashley, other laborer went to Lax, Noticed East ave and Cliffwood still should've moved rca signs to 1 block away but nbd to either Kevin or me. City had a press release on the radio this morning. People are not staying away.

No field office power yet.
(end of remarks)

IDR Information Vendor ID Vendor Name

04/23/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Foreman	1.00	8.00	Work Truck	1.00	8.00

IDR Information Vendor ID Vendor Name

04/23/18 BA98 BARRICADE FLASHER SERV. - DEFOREST

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	1.00	1.00	Work Truck	2.00	1.00
Foreman	1.00	1.00			

Resident Engineer (Area Supervisor/Team Leader)					Jim Savoldelli
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
04/24/2018	06:04:00	19:58:00	High: 73	Low: 36	Sunny
Site Information					
Site	Description	Comment		Charge	Controlling Item Reason for Delay
00	Completion Date	Back hoe broke down		0	Grading and shaping r None

Remarks:

Tuesday:

Weekly meeting minutes:

Tuesday 2nd Weekly Meeting 4/24/18:

Met w/ Lorie, Luke, Matt, Kevin, Jarrod, City of Onalaska, Ryan (ISG).

- 1.) Riverland power: Matt says they plan on this Thursday. They are pleased with this, Lorie is not amused
- 2.) Who gets the aluminum signs? The city wanted them, but then didn't want to take them off the posts and store them, so decided to have Smith take them away. Review of bid item shows removal of signs is included, will ask city again when the sign contractor is here.
- 3.) Inl. Protection: Smith guy, Jarrod placed 24 of them and ran out, will return next week or 2 with the rest from Franklin East, I said that will be fine. Also explained which signs they should leave and when, last minute, so the regulatory signs will be up until they are replaced.
- 4.) Saw guy will be here Saturday. Probably will be sawing the curb removals and sidewalk and pav't starting in the west. Prob. finish up Tuesday next week. NBD Gerke has plenty to do.
- 5.) Busses OK all is well or they would have complained
- 6.) Gerke broke down after about 400' removed, starting at the west end of the project and going east (WB lane). They will ramp up the ends and crossing Pes and leave the cones up in the middle
- 7.) Can we get a status update from Xcel? Where are they with the line they are replacing. No other conflicts are anticipated, but we need to be aware of services and crossings.

Beautiful: Gerke got started but then brand new backhoe broke down. 9 hours on it, it will have to be broken apart to get the tracks to move so it can be loaded to a truck and hauled up to catapiller in Superior.

Smith restoration Jarrod on project 10:30 to do inlet protections. Started by East Ave added an extra one that was 30' away. 1.5 hours here. Jarrod put in 24 inl. protection type c

Shot grades on c&gutter
BM on Oak St Lt hydrant

Tbm set in sidewalk 716.04
FL sta 53 lt 715.56
Sta 54 714.48 Sw 715.58
Sta 55 713.79
Inlet sta 55+70 713.48
Sta 56 13.40 sw 14.49
C.E. west sat 56+70 13.09 sidewalk 713.94
CE cl 713.05 s w= 713.79
East ce 713.02 SW = 713.72
DL 57 712.97 Swiss = 13.65
To match 712.74

Rt. 12.81 10" w of ramp set =13.95
Sta 57 rt fl 712.97 sweet 14.05
56+00 rt 713.36 sw= 714.45
Sta 55 lt 713.77 sw 714.75
54 rt 14.41 sw 715.45
53rt DL 715.54sw 716.62

Shot Pine st
6.86. 2 squares east
Match 1 square 6.79
6.68
6.64 c/l pine
West r p l.p. 6.19
2 sq down 6.12

1pm Gerke down for the count, Motor gave out in brand new backhoe. Discussed w Luke who decided to ramp both ends and entrances and leave the skinny drums there.

We found from shooting Pine Intersection that it will drain, but we need another square to transition from accept to reject curb, curb is sunk at east RP and also humped at mid sideroad, but if we straightline grade it across we can get .6' fall should drain nicely.

Need to add 10' curb removal at Pine east
Need to remove parking lot piece and 5 squares sw just west of Franklin.

(end of remarks)

IDR Information Vendor ID Vendor Name

04/24/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Superintendent	1.00	2.00	Work Truck	1.00	2.00
Truck Driver	4.00	7.00	Work Truck	1.00	7.00
Operator	1.00	7.00	Cat 336F Backhoe	1.00	7.00
Foreman	1.00	7.00	Cat 289D Skidsteer	1.00	7.00
			Dump Truck	4.00	7.00

IDR Information Vendor ID Vendor Name

04/24/18 BA98 BARRICADE FLASHER SERV. - DEFOREST

Worker Description	Number	Hours	Equipment Description	Number	Hours
Foreman	1.00	2.00	Trailer	1.00	2.00
			Work Truck	1.00	2.00

IDR Information Vendor ID Vendor Name

04/24/18 SRI000 SMITH RESTORATIONS INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	1.00	1.00	Work Truck	1.00	1.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	Sunrise	Sunset	Temperatures		Weather
04/25/2018	06:02:00	19:59:00	High: 61	Low: 37	Sunny and calm

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Grading and shaping r	none

Remarks:

Wednesday
 Gerke is making themselves right at home in front of the Omni center. Broken down hoe is sitting there in the wb lane, brand new bobcat in the wb lane along with 2nd backhoe and a pile of asphalt. They are keeping traffic going into the omni center if they want to. hope to get caught up tomorrow. Told Luke to compact after 6", water and roll. He said ' we don't have to water after 6" do we? I said yes

 Riverland was at the field office trying to put power line down. Lights still not on.
 (end of remarks)

IDR Information	Vendor ID	Vendor Name
04/25/18	GE33	GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	4.00	11.00	Cat CS-563C Roller	1.00	11.00
Laborer	1.00	11.00	Dump Truck	4.00	11.00
Operator	2.00	11.00	Cat 289D Skidsteer	1.00	11.00
Foreman	1.00	11.00	Cat 323 Backhoe	1.00	11.00
			Work Truck	1.00	11.00

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	Sunrise	Sunset	Temperatures		Weather
04/26/2018	06:01:00	20:00:00	High: 66	Low: 38	clear calm

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Grading and shaping r	None

Remarks:

Thursday

Riverland hooked us up last night, told me this morning to flip some switches, so now voila! Power in the field office by 9AM. Gerke hauling some rocky sand and a load of rock to spread over the top so we can have a "driveway" to the field office.

Told the operator to make the right (EB lane) 22.5' and the left (WB lane) 15.5', for a total of 38. Water truck on site at 8:30. Added a square and removed a square of sidewalk removal by the aquatic center. Seems our removal measurements are changing. Kevin wanted us to place lathes for the tree roots.

We will need a first day of placement for BAD, 1.25". Our BAD 1.25" Random is 0.23619 x 22000T = 5196T.

(end of remarks)

IDR Information Vendor ID Vendor Name

04/26/18	GE33	GERKE EXCAVATING INC			
Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	4.00	10.50	Water Truck	1.00	10.50
Laborer	1.00	10.50	Cat D5G Dozer	1.00	10.50
Operator	2.00	10.50	Dump Truck	4.00	10.50
Foreman	1.00	10.50	Cat CS-563C Roller	1.00	10.50
			Cat 289D Skidsteer	1.00	10.50
			Cat 323 Backhoe	1.00	10.50
			Work Truck	1.00	10.50

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	Sunrise	Sunset	Temperatures		Weather
04/27/2018	05:59:00	20:02:00	High: 66	Low: 32	partly sunny, cool

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Grading and shaping r	None

Remarks:

Friday
 Gerke shaping hauling rock, 500' past Omni center.

Kevin stopped to discuss method of work with Luke. Monday Luke will try grading whole width at a time. Topic for Tuesday meeting will be added after trying Monday and see how it's going.

Came up with 63 MHs to be adjusted, plan 59, shot with ISG's GPS updated sheet to give copy to Luke so he can double check them. Note: 5/3 corrected to 62, double listed SS mh at 4th St, rt
 (end of remarks)

IDR Information Vendor ID Vendor Name

04/27/18	GE33	GERKE EXCAVATING INC			
Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	1.00	11.00	Water Truck	1.00	11.00
Operator	2.00	11.00	Dump Truck	6.00	11.00
Foreman	1.00	11.00	Cat CS-563C Roller	1.00	11.00
			Cat 336F Backhoe	1.00	11.00
			Cat D5G Dozer	1.00	11.00
			Work Truck	1.00	11.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
04/28/2018	05:57:00	20:03:00	High: 58	Low: 36	p cldy
Site Information					
Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Grading and shaping r	None: weekend

Remarks:
 Sat:
 Working on sawing asphalt pavement, and concrete curb and gutter, contractor's choice, weekend.

(end of remarks)

IDR Information	Vendor ID	Vendor Name			
04/28/18	GE33	GERKE EXCAVATING INC			
Worker Description	Number	Hours	Equipment Description	Number	Hours
Foreman Luke	1.00	4.00	Pickup Truck	1.00	4.00
IDR Information	Vendor ID	Vendor Name			
04/28/18	HA72	HARD ROCK SAWING & DRILLING SPECIALIST CO.			
Worker Description	Number	Hours	Equipment Description	Number	Hours
Saw man	1.00	7.00	Asphalt saw	1.00	7.00
			Concrete Saw	1.00	7.00

Resident Engineer (Area Supervisor/Team Leader)				Jim Savoldelli	
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
04/29/2018			High:	Low:	

Site Information			
Site	Description	Comment	
00	Completion Date		

Charge	Controlling Item	Reason for Delay
0	Grading	None

Remarks:
 Sunday:
 No work, contractor's choice.
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
04/30/2018	05:55:00	20:05:00	High: 78 Low: 58	P. Cloudy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Grading and shaping r	none

Remarks:

Monday:
 Luke said Gerke would have to begin having trucks drive around the block at East Ave, turn rt go to OT, back to STH 35 take the 2 roundabouts and come in to the west side of the full width areas they are working rather than building it half at a time
 (end of remarks)

IDR Information Vendor ID Vendor Name

04/30/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	8.00	11.00	Dump Truck	8.00	11.00
Laborer	1.00	11.00	Cat D5G Dozer	1.00	11.00
Operator	2.00	11.00	Cat 336F Backhoe	1.00	11.00
Foreman	1.00	11.00	Work Truck	1.00	11.00

IDR Information Vendor ID Vendor Name

04/30/18 SRI000 SMITH RESTORATIONS INC.

Equipment Description	Number	Hours
Work Truck	1.00	1.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
05/01/2018	05:54:00	20:06:00	High: 75	Low: 44	P Cldy, showers

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Grading and shaping m	None

Remarks:

Gerke:

Luke said the water truck was back around 12:30, in the mean time, just removed pavement graded and placed 6" rock.

(end of remarks)

IDR Information Vendor ID Vendor Name

05/01/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	8.00	11.00	Dump Truck	8.00	11.00
Laborer	1.00	11.00	Cat CS-563C Roller	1.00	11.00
Operator	2.00	11.00	Cat D5G Dozer	1.00	11.00
Foreman	1.00	11.00	Cat 336F Backhoe	1.00	11.00
			Work Truck	1.00	11.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
05/02/2018	05:52:00	20:08:00	High: 72	Low: 50	Cldy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Mainline Grading	

Remarks:

Wed:
 Cldy Rained overnight 1.1"
 Kevin stopped to tell me he was adding another 5 squares sidewalk for removal by the Shirleigh Van Riper sign.

 The sidewalk was warped to wrap around an old tree. He also shared that a couple wires had been hit approx 8" down at sta 19+00 Lt. The lighting for the ball park and other communication cables appear to not have been it. It was unmarked and Gerke has called it in. (Luke said on every block they've been seeing it, it's abandoned
 (end of remarks)

IDR Information Vendor ID Vendor Name

05/02/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	8.00	11.00	Dump Truck	8.00	11.00
Operator	2.00	11.00	Cat 289D Skidsteer	1.00	11.00
Foreman	1.00	11.00	Water Truck	1.00	11.00
			Cat CS-563C Roller	1.00	11.00
			Cat D5G Dozer	1.00	11.00
			Cat 336F Backhoe	1.00	11.00
			Work Truck	1.00	11.00

IDR Information Vendor ID Vendor Name

05/02/18 HA72 HARD ROCK SAWING & DRILLING SPECIALIST CO.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	1.00	9.00	Work Truck	1.00	9.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
05/03/2018	05:51:00	20:09:00	High: 72	Low: 52	Cldy, foggy am. partly sunny pm nice

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Grading and shaping z	None

Remarks:

Thursday

Gerke: Luke added up tickets for yesterday, and also gave us 2 from 5/1. Kevin put out an announcement to Riders Club Road residents and interested followers about our planned closure of East Ave tomorrow: after the rush clears out, between 9am and approx. 1pm Gerke will shut off the intersection completely and flag them around to Johnson St. When the intersection is reopened, it will have a gravel surface.

Ryan and Lorie staked sighs, found another removal that wasn't there

(end of remarks)

IDR Information Vendor ID Vendor Name

05/03/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	8.00	11.00	Cat Dozer in waste site	1.00	11.00
Laborer	1.00	11.00	Dump Truck	8.00	11.00
Operator	2.00	11.00	Cat 289D Skidsteer	1.00	11.00
Foreman	1.00	11.00	Cat CS-563C Roller	1.00	11.00
			Cat D5G Dozer	1.00	11.00
			Cat 336F Backhoe	1.00	11.00
			Water Truck	1.00	11.00
			Work Truck	1.00	11.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
05/04/2018	05:49:00	20:10:00	High: 75	Low: 51	Sunny, got 1.5" rain overnight

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Grading and shaping z	None

Remarks:

Friday

After 9am, after safely getting a child delivered for the day care on East Ave and R C R, Gerke shut down the intersection of East and RCR. Not too busy for a friday. Ryan also observed the Johnson St. lady getting her van so all was well. Gerke worked from 7- today and plan on working 11 hours, stopping hauling at 5:30 finish up around 6. Tomorrow plan on working 7-3:30 doing same.

Luke said lots of jobs in the area are shut down due to the rain. Good thing the subgrade is so sandy here.

(end of remarks)

IDR Information Vendor ID Vendor Name

05/04/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	8.00	11.00	Cat Dozer in waste site	1.00	11.00
Laborer	1.00	11.00	Dump Truck	8.00	11.00
Operator	2.00	11.00	Cat CS-563C Roller	1.00	11.00
Foreman	1.00	11.00	Cat D5G Dozer	1.00	11.00
			Cat 289D Skidsteer	1.00	11.00
			Cat 336F Backhoe	1.00	11.00
			Water Truck	1.00	11.00
			Work Truck	1.00	11.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
05/05/2018	05:48:00	20:11:00	High: 80	Low: 53	clear

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Grading and shaping z	None weekend

Remarks:

Saturday
 Gerke working, contractor's choice
 Sunny 65 at 9am, Gerke at Johnson st R C Roads hard closed from East to Johnson. Lots of people out and about, Omni center is hopping, a lot of folks out strolling and biking on the sidewalks and gravel grade. Will be excellent to get it all bindered up and covered in a week or 2.

(end of remarks)

IDR Information Vendor ID Vendor Name

05/05/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	6.00	8.00	Dump Truck	6.00	8.00
Laborer	1.00	8.00	Cat 289D Skidsteer	1.00	8.00
Operator	2.00	8.00	Cat CS-563C Roller	1.00	8.00
Foreman	1.00	8.00	Cat 336F Backhoe	1.00	8.00
			Water Truck	1.00	8.00
			Work Truck	1.00	8.00

Resident Engineer (Area Supervisor/Team Leader)				Jim Savoldelli	
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
05/06/2018	05:50:00	20:13:00	High:	Low:	

Site Information					
Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Grading	None

Remarks:
 Sunday:
 No work, contractor's choice
 (end of remarks)

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli

<u>Diary Date</u>	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
05/07/2018	05:49:00	20:14:00	High: 85 Low: 56	Clear

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Grading mainline, prep	None

Remarks:

Monday
Reminded Luke about the extra stump and 5 squares of sidewalk, by the Shirleigh Van Riper park sign, so when their operator was trying the tree with the skid steer, he was surprised to find that it was just decorative and there were not any roots or stump to worry about. He said it took him all of 5 minutes and it was done. He then went across from Red Cedar to remove that tree, and was pleasantly surprised to see there were no fiber or other utilities tangled up in the roots. He yanked the stump and didn't even to do much for grading in the hole. So these 2 areas are ready for Chippewa to button up tomorrow.

Spoke w guy from Riverland who said they were doing their annual recycle. Called Kevin who said that was fine we wouldn't be doing anything on that side Thursday anyway, Riverland guy said they always do it in the Parking lot but were going to move it to their crowded yard until we told him it would be ok.

Q3 left a backhoe loader in the way between pine right on the rt by the retaining wall house on the corner of Pine and Rcr. Called Scott Xcel and Kevin. By 9:30-10 they were here and dealt with it. Did not place any 4" gas line yet, said they needed to splice in with the cross pipes when the pav't was removed.

(end of remarks)

IDR Information Vendor ID Vendor Name

05/07/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Foreman Luke	1.00	11.00	Cat 289D Skidsteer	1.00	11.00
Laborer	1.00	11.00	Cat 336F Backhoe	1.00	11.00
Operator	3.00	11.00	Cat CS-563C Roller	1.00	11.00
Truck Driver	8.00	11.00	Cat D5G Dozer	1.00	11.00
			Cat D5G Dozer in waste site	1.00	11.00
			Dump Truck	8.00	11.00
			Pickup Truck	1.00	11.00
			Water Truck	1.00	11.00

IDR Information Vendor ID Vendor Name

05/07/18 CH13 CHIPPEWA CONCRETE SERVICES, INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Finishers	1.00	12.00	Work trucks concrete	2.00	12.00
Foreman Wayne	1.00	12.00	Bobcat r tire Skidsteer S2700	1.00	12.00
Laborers	4.00	12.00	Pickup trucks	1.00	12.00

Resident Engineer (Area Supervisor/Team Leader)					Jim Savoldelli
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
05/08/2018	05:47:00	20:16:00	High: 84	Low: 54	Sunny
Site Information					
Site	Description	Comment		Charge	Controlling Item Reason for Delay
00	Completion Date			0	Keeping Chippewa bus None

Remarks:

Tuesday:

Finished just beyond Pine St sta 43+5- yesterday/ Xcel continues to work from East Ave to Oak with their new 4" gas main. At the weekly meeting Scott Roberts said someone told him that we required 60" depth. I don't know who said that but it wasn't me. 3' depth that they appear to have is sufficient,

When I first got there, Gerke's operator on the skid steer was ripping out the Aquatic center CE piece of sidewalk. None of us told them to work on the south sidewalk as the plan has always been to wait until the north is all open and then remove the south. They were worried they'd run out of work because they were done up to East, but they should concentrate on curb and radii for Mathy next week.

Here are the minutes of the meeting:

Attendees: Matt John, Luke Oines, Gerke; Kevin Schubert, Jarrod Holter, City of Onalaska; Lorie Peterson, WisDOT, Ryan Meiners, ISG; Paul Wetzel, Mathy; Scott Roberts, Xcel Energy

1. Review Previous Meeting Notes

a. Outstanding issues

- i. Upcoming Event at Omni (keep in mind so we aren't working the weekend of the 19th of May) Thursday (5/10) Riverland Recycle Event at the Aquatic center. Luke, Ryan and Wayne will work out how to remove so Chippewa can still keep working, because in one pour they will be up to East, and they can't remove south side of the road until north side is open.
- ii. Work method Cliffview does it need to be opened for busses at 3? No Kevin will give them a shout though and let them know it is closing and may or may not be open, he'll let us know if Gerke needs to let bus through.
- iii. Does Mathy have a paving plan in mind so there is not a joint at center of lane in zone 2? Paul said it won't be that big of a deal if there aren't 2 pavers handy, they will pull 6.5 feet from cl to driving lane then place the driving lane plus bike lane. We will see how the 22.5' section goes on the Zone 1 part and can talk again at the next meeting
- iv. Lights OK on RCR? 2 are out and no lights are working on Sand Lake between Rolling Oaks to Redwood. Kevin will check if it is something we did or hire Poellinger or something. Let us know if it needs to be added to this contract.
- v. Yellow pav't marking? No
- vi. Busted inlet at 4th st Kevin to bring or Gerke to get from city shop, no extra charge.

2. Contractor's Schedule

a. Schedule update: Work in progress

i. Prime Contractor Alternate plan: Luke wondered if we could skip to zone 2 and get it ready for paving and then go back to do under the bridge. We thought the idea had merits, Mathy can do what we have ready, but with the traffic going away when we remove pav't maybe it would be better to continue as we are. Perhaps we will saw out the 3 curb and gutter radii for Chippewa to keep going but they can do that under traffic and it is a good idea not to have to wait for cure time.

We are up to Cliff view so not behind schedule and it may not be worth having to haul through our traffic control.

ii. Subcontractors Chippewa will be here this week doing sidewalk and curb as long as we can keep them busy. Signs aren't done yet so he knows he can come anytime except the 16-18th when Mathy is paving binder. Signing contractor (Bill Smith) called last week saying they'd like to go ahead and order signs and put them in when they come, they are all staked.

b. Controlling items of work: Grading, rock, adjusting manholes (up to Cliff view)

c. Delays: Nothing new, looking good.

d. Contract time: Critical deadline is June 23rd on pavement, no width restrictions, no more roadwork on the road by salute to the 4th and the end of Riders Club the following June 30th.

3. Utilities

i. Xcel has gotten primary underground and may start moving post on CTH PH/Braund intersection, SE corner, tomorrow, no updates on the plan to replace or not to replace gas main on Braund. Still haven't found any low services yet, crossing so far have been low enough.

ii. Notify Xcel when approaching 300 psi gas main 2 days notice required

iii. City to move light fixture at Johnson ST NW. Kevin had a chat with the resident in the nw quadrant. She is happy he said. When is the city doing this work?

4. Maintenance of Traffic

a. Modification to traffic control

b. Maintenance of traffic control

i. Device condition

ii. Device location (extra road closed signs on Franklin, should move to mainline, or get it out of the way, on boulevard, another extra r c sign and 2 type 3s on East Ave north now. Not paying for them and they are in the way.

5. Materials

a. List of certs still needed including HMA mix designs, AC test data sheets, storm sewer manufacturers cert, including gaskets. Adjustment rings approved source or cert (Kevin forwarded to us) Sign certs when signs come, product data sheets for Poellinger loop detector conduit and wire.

b. QMP testing; Non-QMP testing: Need daily ancillary sheets from Chip, need to keep up with BAD as Waldenberg is getting borderline on the 200 seive. Asphalt density to be determined with Mathys pav't method, probably 3 lanes in the 38' part and 42' part and 4 in the TWLTL part.

c.

6. Environmental

i. Erosion Control Gerke would like us to check if there is something in the contract to allow a washout for trucks NO there is not, but there is in Minnesota. We will allow cleaning on the grade or taking them back to the plant to wash out (our preferred method) Gerke to communicate this to Chippewa

ii. Weekly erosion control inspections / work orders: Make sure to wrap ff fabric around 2x4s for future inlet protections. Lay down 2x4's if you see any like this. We will make an erosion control order when Smith is here

b. ECIP revisions

7. Request for Information (RFIs)

- a. Status of outstanding RFIs: nothing new
- b. Upcoming RFIs

8. Contract Change Orders (Contract Modifications)

- a. Status of contractor information for pending contract modifications (pricing info)
- b. Status of pending contract modifications (contractor signature & department signature, N/A) City working directly with Gerke to replace necessary castings and rings.
- c. New issues / concerns: Mathy CCO #1 is approved, need to sign.

9. Progress Estimates

- a. Completed items Estimate No. 2 to be submitted Friday or next tuesday: Quantities for payment
- b. Finals process

10. Safety

- a. Work site safety
- b. Work zone safety
- c. Accidents / Emergency incidents

11. Public Relations

- a. Property Owners / Businesses
 - i. DO NOT FORGET Cliffview NW adamant about underground sprinklers, noticed another one on the south side of the road is flagged in blue OSI flags and duck tape. City will pay if necessary but try to avoid.
 - ii. FYI JKS holdings guy called the office last week. Brian told him to call city.

b. Local officials; Will move city signs, let us know what busses need.

(end of remarks)

IDR Information Vendor ID Vendor Name

05/08/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	8.00	11.00	Dump Truck	8.00	11.00
Laborer	1.00	11.00	Cat 289D Skidsteer	1.00	11.00
Operator	2.00	11.00	Cat CS-563C Roller	1.00	11.00
Foreman	1.00	11.00	Cat D5G Dozer	1.00	11.00
			Cat 336F Backhoe	1.00	11.00
			Water Truck	1.00	11.00
			Work Truck	1.00	11.00

IDR Information Vendor ID Vendor Name

05/08/18 CH13 CHIPPEWA CONCRETE SERVICES, INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	4.00	11.00	Bobcat S570 Skidsteer	1.00	10.00
Finisher	1.00	10.00	Work Truck	2.00	10.00
Foreman	1.00	10.00			

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli

Diary Date	Sunrise	Sunset	Temperatures		Weather
05/09/2018	05:47:00	20:16:00	High: 69	Low: 52	cloudy, .5" overnight

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Concrete Radii	Rained off and on, but r

Remarks:

Wednesday

Wayne ordered mud right away to pour in the CE to the Aquatic center and 3 small pieces of curb in 9 bag so they can have the recycle drive tomorrow. Left the V curb on the east entrance in rock as they need to get in today to set up.

Gerke had me confused when they ripped out pavt all the way from west of Cliffview to East of Oak, which was hard closed but Luke said he was just waiting for the busses to go through. At about 8 AM he dropped back to excavate Cliffview to be completed when the busses come at 3. After that he'll proceed to Oak and on to under the bridge where they will take 2 days once that is hard closed (including today, in theory).

Matt J. emailed Pete from BFS instructing them to come in tomorrow to do the pavt marking removal and the temp. tape for when Luke is done with the 2 days and can go right there and close down the EB lane either friday, or for the weekend? He called me after I sent him an email about how we don't just want it sitting there over the weekend with nothing going on, Luke said they could always remove pav't. Matt said he couldn't get them in any other time, either thursday morning or next week, which would def. hold them up. I said if it was OK with Kevin, which he said it was, and also its supposed to rain all day Friday, so they couldn't place pavt marking then.

To expand on Ryan's mention of sprinkler heads in today's IDR:

LRP Note: Wayne and Ryan counted 4 broken ones at SE third. I notified Gerke and Kevin Schuman from the City of Onalaska that the Red Cedar owner, Diane Holden called me: 9:30 AM on today 5/9/18 this happened. Her number is 632-2354. She stated that she had the water turned off so it won't undermine the sidewalk. She also asked that we do not have Gerke seed her yard as they have their own new seed mix and do not want it to look odd. I also asked Wayne to let me know every time he spots a broken sprinkler head, because Gerke will not get off the skid steer to double check them for us. I asked Luke who said he 'didn't know' (5/10/18) He stated that now Jarrod was off doing another mission. I am concerned because if someone doesn't know their sprinkler has been hit, that water could do a lot of damage. Also we need to notify Kevin so he will know which ones to fix if he hires OSI to come in like he said. One property owner told me that the City of Onalaska told him to just replace and send them the bill. I explained that technically, they are in the road right of way and the city is only doing it to be nice.

(end of remarks)

IDR Information Vendor ID Vendor Name

05/09/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	8.00	11.00	Work Truck	1.00	11.00
Laborer	1.00	11.00	Water Truck	1.00	11.00
Operator	3.00	11.00	Dump Truck	8.00	11.00
Foreman	1.00	11.00	Cat CS-563C Roller	1.00	11.00
			Cat 289D Skidsteer	1.00	11.00
			Cat 336F Backhoe	1.00	11.00
			Cat D5G Dozer	1.00	11.00

IDR Information Vendor ID Vendor Name

05/09/18 CH13 CHIPPEWA CONCRETE SERVICES, INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	1.00	11.00	Bobcat S570 Skidsteer	1.00	11.00
Finisher	2.00	11.00	Work Truck	3.00	11.00
Foreman	1.00	11.00			

Resident Engineer (Area Supervisor/Team Leader)					Jim Savoldelli		
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>		
05/10/2018	05:45:00	20:17:00	High:66	Low:43	Clear cooler		
Site Information							
Site	Description	Comment			Charge	Controlling Item	Reason for Delay
00	Completion Date				0	Curb radii, B O P to Ea	none

Remarks:

Thursday:

Chippewa placing curb and sidewalk. The Dynamic electronics drive in the Aquatic center did not use the driveway that we placed SHES concrete for their use. I asked him if he'd like the cones removed and he said he'd 'rather not mess up our nice concrete'. Ryan and I both reminded Gerke to open it before 7, they had rock up to the curb. But they chose not to.

Total placed to date: Rick will have a random test at 80 something so Wayne asked us to check it with him next week.

Gerke lost Jarrod to the waste site, but still grading and shaping mainline blade man arrived and Luke is working with him trying to set some hubs for a more constant slope than what is shown on the plan. It worked fairly well up to 3rd, then the curb on the south got quite high, so they had to .01 the right and .03 the left. The operator said he was not going to deal with half percents. Hope he was kidding. Came out good, .01 rt for a block, then back to .02 on the long half.

The BFS folks arrived at 10 and began removing yellow gore area and WEL up to the saw cut, East to the roundabout and left the rt white edge line alone. I asked her to paint right over the w e l and the second stage has temp. tape, but we'd prefer paint on the 2nd stage if we are on binder lift. She said it is nice and warm so the temp. paint should dry well and will look fine over the white. She thought there was some temp white edgeline, but we looked at the plan and there wasn't any.

It went well, traffic was light and the temp. paint covers the W.E.L nicely. 4 of the crew went to scrounge up the skinny drums from the grade, remove t 3s from Franklin and East and re set sidewalk closed and type 2s where they were needed. Hopefully Gerke and Chippewa can suck it up and clean off and re open the sidewalk for the weekend. Luke was told.

Ryan and I staked radius points for Chippewa ahead of their setting up. A lot of divas whining about how they are not going to do a lot of things. (Move sw closed barricades, watch for sprinklers, move type 3 barricades while they are out in the middle of East Ave., grade to the .5%). Ryan said the NE quad on the plan had a high point for grades (which would then send the water uphill) we are beginning to note a few plan errors.

(end of remarks)

IDR Information Vendor ID Vendor Name

05/10/18 BA98 BARRICADE FLASHER SERV. - DEFOREST

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	5.00	3.00	Pick ups	2.00	4.00
Foreman Ashley	1.00	4.00	Work truck	1.00	3.00
			Temp. Paint truck	1.00	2.00

IDR Information Vendor ID Vendor Name

05/10/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	8.00	11.00	Cat 140M Grader	1.00	11.00
Laborer	1.00	11.00	Dump Truck	8.00	11.00
Operator	4.00	11.00	Cat 289D Skidsteer	1.00	11.00
Foreman	1.00	11.00	Cat CS-563C Roller	1.00	11.00
			Cat D5G Dozer	1.00	11.00
			Cat 336F Backhoe	1.00	11.00
			Water Truck	1.00	11.00
			Work Truck	1.00	11.00

IDR Information Vendor ID Vendor Name

05/10/18 CH13 CHIPPEWA CONCRETE SERVICES, INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	3.00	11.00	Bobcat T450 Skidsteer	1.00	11.00
Finisher	2.00	11.00	Bobcat S570 Skidsteer	1.00	11.00
Foreman	1.00	11.00	Work Truck	4.00	11.00

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
05/11/2018	05:44:00	20:18:00	High: 45	Low: 37	Rain cold, .9" Rain over last night

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Concrete curb and gutt	Rain

Remarks:

Friday

Chippewa: Saw Wayne apporx. 8:00 leaving project. Buttoning up plastic because he can't spray the 3 pieced he poured last yesterday. Next week Rick will be here.

Gerke evidently had 2 trucks hauling BAD we got the tickets on 5/17 from the mailbox. Not sure where the BAD 1.25" was placed. Say sta 56+00-59+00 full width
 (end of remarks)

IDR Information Vendor ID Vendor Name

05/11/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	3.00	11.00	Dump Truck	3.00	11.00
Operator	4.00	11.00	Cat 140M Grader	1.00	11.00
Laborer	1.00	11.00	Cat 308E Mini-Backhoe	1.00	11.00
Foreman	1.00	11.00	Work Truck	1.00	11.00
			Cat 289D Skidsteer	1.00	11.00
			Cat D5G Dozer	1.00	11.00
			Cat 336F Backhoe	1.00	11.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
05/12/2018	05:43:00	20:20:00	High: 65 Low: 50	cldy rain, 3/8" rain later

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Conc c& g East Ave to	None weekend

Remarks:

Saturday:
 No work controctor's choice
 Rained on and off cool
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
05/13/2018	05:42:00	20:21:00	High: 65	Low: 56	P Cldy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Conc c& g East Ave to	None weekend

Remarks:

Sunday
 No work, contractor's choice
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	Sunrise	Sunset	Temperatures		Weather
05/14/2018	05:41:00	20:22:00	High: 71	Low: 56	Cldy: Rained out of the blue: 2pm-3pm

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Grading for Mathy, con	Short rain shower, no de

Remarks:

Monday

Gerke had a bad day with underground facilities. Spoke to Luke said about 9 they hit the telephone. Potholed every 8 feet or so, went up a foot in between.

Chippewa: Poured in front of Menards, East then West, East side of West entrance looks bad: huge bird bath. Shot it but can't find any way to get it to drain, it is .04 different where it matches in each side. Will check if a high point would work

(end of remarks)

IDR Information Vendor ID Vendor Name

05/14/18	GE33	GERKE EXCAVATING INC			
Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	6.00	11.00	Water Truck	1.00	11.00
Laborer	1.00	11.00	Cat 140M Grader	1.00	11.00
Operator	3.00	11.00	Dump Truck	6.00	11.00
Foreman	1.00	11.00	Work Truck	1.00	11.00
			Cat CS-563C Roller	1.00	11.00
			Cat D5G Dozer	1.00	11.00
			Cat 336F Backhoe	1.00	11.00

IDR Information Vendor ID Vendor Name

05/14/18	CH13	CHIPPEWA CONCRETE SERVICES, INC.			
Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	3.00	11.00	Bobcat T450 Skidsteer	1.00	11.00
Finisher	2.00	11.00	Work Truck	2.00	11.00
Foreman	1.00	11.00			

Resident Engineer (Area Supervisor/Team Leader)					Jim Savoldelli		
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>		
05/15/2018	05:36:00	20:22:00	High: 79	Low: 51	Clear, .25" Rain overnight		
Site Information							
Site	Description	Comment			Charge	Controlling Item	Reason for Delay
00	Completion Date				0	Grading for Mathy, con	None

Remarks:

Gerke:

Luke called to ask how we wanted 3rd st to drain: the way the plan had it with .3% so the water could drop all the way across or raise new centerline to 1%/3% crown, which still has 4" drop to cl of 3rd and keeps the cross section 1% and 3% which would not introduce a dip to catch water. This was will be flatter for the west half of 3rd, but the curb will drain everything that gets to it. It is about 30' from the high point at the west radius of the intersection (end of remarks)

IDR Information Vendor ID Vendor Name

05/15/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Foreman Luke	1.00	11.00	Cat 289D Skidsteer	1.00	11.00
Laborer	1.00	11.00	Cat 336F Backhoe	1.00	11.00
Operator	3.00	11.00	Cat CS-563C Roller	1.00	11.00
Truck Driver	6.00	11.00	Cat D5G Dozer	1.00	11.00
			Dump Truck	6.00	11.00
			Pickup Truck	1.00	11.00
			Water Truck	1.00	11.00
			Cat 140M Blade Grader	1.00	11.00
			Cat 996H Endloader	1.00	11.00

IDR Information Vendor ID Vendor Name

05/15/18 CH13 CHIPPEWA CONCRETE SERVICES, INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Finishers	2.00	11.00	Pickup trucks	1.00	11.00
Foreman	1.00	11.00	Skidsteer T450	1.00	11.00
Laborer	3.00	11.00	Work trucks concrete	2.00	11.00

IDR Information Vendor ID Vendor Name

05/15/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	6.00	11.00	Cat CS-563C Roller	1.00	11.00
Laborer	1.00	11.00	Cat 966H Endloader	1.00	11.00
Operator	3.00	11.00	Cat 140M Grader	1.00	11.00
Foreman	1.00	11.00	Dump Truck	6.00	11.00
			Water Truck	1.00	11.00
			Work Truck	1.00	11.00
			Cat D5G Dozer	1.00	11.00
			Cat 336F Backhoe	1.00	11.00

IDR Information Vendor ID Vendor Name

05/15/18 CH13 CHIPPEWA CONCRETE SERVICES, INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Finisher	2.00	11.00	Work Truck	2.00	11.00
Laborer	3.00	11.00	Bobcat T450 Skidsteer	1.00	11.00
Foreman	1.00	11.00			

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
05/16/2018	05:38:00	20:24:00	High: 86 Low: 58	Sunny
Site Information				
Site	Description	Comment	Charge	Controlling Item Reason for Delay
00	Completion Date		0	Paving BOP - East Ave none

Remarks:

Wednesday:

Chippewa Ricks crew pouring at East Ave ramps and sw. East side first, followed by west side. Rick at 4th St asked me if we wanted a triangle of grass. I said no, fill it right in. Kevin Pattrow called at 10:45 said they got 2900 for the first cyl. break for zone 2. s 1 by Menards c&g poured monday 7 bag instead of 9 bag. He thought we should wait until noon and break the other 2 and it will b what it will b. Still using the wrong curing compound. @ 2pm Kevin called back and said we had 3100 on the 2 remaining cyls

Mathy load out at 8am rec'd the first load from sand lake, right through the project. Mike was planning on having them go west to East then drop back at 3rd. ISG on hand (Ryan and Fredrickson calibrating then testing nukes)
Gerke: Luke's crew trying desperately to get shaped up by Menards. Mike thinking it may be prudent to have trucks go to Sand Lake when paving zone 2 portion. Which he did at 12:30, but Gerke still not done at East intersection. Chosen Valley taking sample 10, which did not pass
(end of remarks)

IDR Information Vendor ID Vendor Name

05/16/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Foreman Luke	1.00	11.00	Cat 140M Blade Grader	1.00	11.00
Laborer	1.00	11.00	Cat 289D Skidsteer	1.00	11.00
Operator	5.00	11.00	Cat 336F Backhoe	1.00	11.00
Truck Driver	6.00	11.00	Cat CS-563C Roller	1.00	11.00
			Cat D5G Dozer	1.00	11.00
			Dump Truck	6.00	11.00
			Pickup Truck	1.00	11.00
			Water Truck	1.00	8.00
			Cat 996H Endloader	1.00	11.00

IDR Information Vendor ID Vendor Name

05/16/18 CH13 CHIPPEWA CONCRETE SERVICES, INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Finishers	2.00	11.00	Skidsteer T450	1.00	11.00
Foreman	1.00	11.00	Work trucks concrete	2.00	11.00
Laborers	3.00	11.00			

IDR Information Vendor ID Vendor Name

05/16/18 MA80 MATHY CONSTRUCTION COMPANY

Worker Description	Number	Hours	Equipment Description	Number	Hours
Flagger	2.00	13.00	Dump Truck	5.00	13.00
Truck Driver	5.00	13.00	Dynapac CC324HF Roller	1.00	13.00
Laborer	2.00	13.00	Volvo DD25 Roller	1.00	13.00
Operator	4.00	13.00	Work Truck	1.00	13.00
Foreman	1.00	13.00	Roadtec RP-190e Paving Machine	1.00	13.00
			Dynapac CC624HF Roller	1.00	13.00
			John Deere 326E Skidsteer	1.00	13.00

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli

Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
05/17/2018	05:37:00	20:25:00	High: 81	Low: 53	Clear

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Mathy BOP - East Ave	none

Remarks:

Thursday
Paving today, no delays
(end of remarks)

IDR Information Vendor ID Vendor Name

05/17/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Foreman Luke	1.00	4.00	Cat 140M Blade Grader	1.00	4.00
Laborer Robin	1.00	4.00	Cat 289D Skidsteer	1.00	4.00
			Water Truck	1.00	2.00

IDR Information Vendor ID Vendor Name

05/17/18 BA98 BARRICADE FLASHER SERV. - DEFOREST

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborers	2.00	3.00	Work truck	2.00	3.00
Foreman Ashley	1.00	3.00	Temp. Paint truck	1.00	3.00

IDR Information Vendor ID Vendor Name

05/17/18 CH13 CHIPPEWA CONCRETE SERVICES, INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborers	4.00	8.00	Bobcat r tire Skidsteer S2700	1.00	7.00
Fireman Rick Rycal	1.00	8.00			
Finishers	2.00	8.00			

IDR Information Vendor ID Vendor Name

05/17/18 GE33 GERKE EXCAVATING INC

IDR Information Vendor ID Vendor Name

05/17/18 MA80 MATHY CONSTRUCTION COMPANY

Worker Description	Number	Hours	Equipment Description	Number	Hours
Flagger	2.00	12.00	Dump Truck	5.00	12.00
Truck Driver	5.00	12.00	John Deere 326E Skidsteer	1.00	12.00
Laborer	2.00	12.00	Volvo DD25 Roller	1.00	12.00
Operator	4.00	12.00	Dynapac CC324HF Roller	1.00	12.00
Foreman	1.00	12.00	Dynapac CC624HF Roller	1.00	12.00
			Roadtec RP-190e Paving Machine	1.00	12.00
			Work Truck	1.00	12.00

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli

Diary Date	Sunrise	Sunset	Temperatures	Weather
05/18/2018	05:36:00	20:26:00	High: 82 Low: 53	Sunny

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Paving BOP- East Ave	none

Remarks:

Friday
As of today, LT 3 Binder and MT 4 surface completed from BOP - East Ave
(end of remarks)

IDR Information Vendor ID Vendor Name

05/18/18 MA80 MATHY CONSTRUCTION COMPANY

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	9.00	10.00	Dump Truck	9.00	10.00
Flagger	4.00	10.00	Beuthling B305 Roller	1.00	10.00
Laborer	5.00	10.00	John Deere 326E Skidsteer	1.00	10.00
Operator	7.00	10.00	Bobcat S300 Skidsteer	1.00	10.00
Foreman	2.00	10.00	Work Truck	2.00	10.00
			Tack Truck	1.00	10.00
			Dynapac CC1200 Roller	1.00	10.00
			Volvo DD25 Roller	1.00	10.00
			Dynapac CC324HF Roller	1.00	10.00
			Dynapac CC624HF Roller	1.00	10.00
			Roadtec RP-190e Paving Machine	1.00	10.00
			Terex CR452 Paving Machine	1.00	10.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
05/19/2018	05:35:00	20:27:00	High: 77	Low: 49	p cldy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	XCel and conc items, E	none

Remarks:

Saturday:
 Gerke: Working, contractor's choice, weekend

(end of remarks)

IDR Information	Vendor ID	Vendor Name
05/19/18	GE33	GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Operators	2.00	8.00	Cat 336F Backhoe	1.00	8.00
Truck Driver	3.00	8.00	Cat CS-563C Roller	1.00	8.00
Laborer Robin	1.00	8.00	Cat D5G Dozer	1.00	8.00
Foreman Luke	1.00	8.00	Cat 996H Endloader	1.00	8.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
05/20/2018	05:34:00	20:28:00	High: 70	Low: 52	Rain in the evening

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0		Weekend

Remarks:

Sunday:
 No work, contractor's choice
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	Sunrise	Sunset	Temperatures		Weather
05/21/2018	05:34:00	20:28:00	High: 61	Low: 54	Rainy cldy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	XCel holding up concre	rain

Remarks:

Monday:

Chip: Formed some sidewalk on the intersections they can without xcel being done. Were going to pour right away, raining too hard, went to some other job, saying they'd be back if it cleared up. By 3pm no return. Cleared up around 1, around 1" of rain recieved.

(end of remarks)

IDR Information Vendor ID Vendor Name

05/21/18	GE33	GERKE EXCAVATING INC			
Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	2.00	8.00	Dump Truck	2.00	8.00
Operator	2.00	8.00	Cat CS-563C Roller	1.00	8.00
Laborer	3.00	8.00	Cat D5G Dozer	1.00	8.00
Foreman	1.00	8.00	Work Truck	1.00	8.00
			Cat M318 Tire Backhoe	1.00	8.00

IDR Information Vendor ID Vendor Name

05/21/18	CH13	CHIPPEWA CONCRETE SERVICES, INC.			
Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	3.00	2.50	Bobcat T450 Skidsteer	1.00	8.00
Finisher	3.00	2.50	Work Truck	2.00	2.50
Foreman	1.00	2.50			

Resident Engineer (Area Supervisor/Team Leader)					Jim Savoldelli		
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>		
05/22/2018	05:33:00	20:30:00	High: 75	Low: 56	Seemed wet in the morning, cldy.		
Site Information							
Site	Description	Comment			Charge	Controlling Item	Reason for Delay
00	Completion Date				0	XCel FInishing sidewalk	None, Utility

Remarks:

Tuesday:

Rick poured the 7 radii that he could, sidewalk, ramps will be poured tomorrow. Asked Luke to move drums accross from Menards, saw that it was done. much better, cl

Minutes from weekly meeting:

Attendees: Matt John, Luke Oines, Gerke; Kevin, via speaker, City of Onalaska; Lorie Peterson, Ryan Meiners, Brian Meyer, WisDOT

1.Review Previous Meeting Notes

a.Outstanding issues

i.BAD as Waldenberg is out of spec. on the 200 seive. See below under materials.

ii.Work method : Keep topsoiling, rained out yesterday. Sprinkler heads that are hit so far, See Below under public. Matt will get the 318 and a couple laborers. This could be true but we hope Matt isn't outvoted

iii.Flat areas: 1) west Menards CE: L & R to see if the water goes anywhere, need a string and a level to make it drain to the west, almost.5% 2) 3rd SW is low, check drainage. 3) Cliffview (NW radius, South x walk) drains back to accommodate the east ramp at 7.5%, make sure it drains. 4) Pine south: Need a string and a level should be almost 1.3%.

iv.Is roughly 4" below surface good for grubbing? Also cut any roots when we do the sidewaik there. Kevin said this should be OK if we do the best we can on any of the landsaping, the city will wait until the owner complains (the 3 trees guy will), and see what we/they can do.

v.City gave permission to do zone 1 and 2 together so they could maintain access to their manholes, the coring must be done sooner rather than later.

b.Water we are thirsty

c.Minutes are available if anyone wants them.

2.Contractor's Schedule

a.Schedule update: Work in progress

i.Prime Contractor Zones 1 & 2 at the same time

We are caught up with all the grading and most BAD in zone 2 stage 2, so may not need all Gerke, but do NEED skid steer/dozer to stay ahead of Chippewa. 318 to stay up with the topsoil so we are ready for Smith next week. Core and pour mhs to shape and complete strongly recommended. 30MHs, CITY NEEDS THESE DONE BY NEXT WEEK.

ii.Subcontractors

1.Mathy up to East. East – Franklin: First week of June to pave still? Yes June 4/5-7 is still the plan.

2.Chippewa: doing sidewalk and curb. Kevin is letting us shut both sidewalks simultaneously due to Xcel. He got the low down from Q3 Brian Scott as they are now the controlling item.

3.Matt will line up Smith's to come with the seeding around sidewalk squares as soon as possible, next week signs too, hopefully. Tell Chippewa to stop using my sign stakes. Let me know when locating, so I can put up the ones that they took.

b.Controlling items of work: UPDATE

i.Xcel; Complete this week, wed.-Fri. ASAP

Chippewa, working with Gerke to follow XCel, tomorrow, p.m. Roy concrete curb machine work under the bridges. Today and tomorrow, forming and pouring sw and ramps, radii. Finish East, redo on Aquatic, Triangle on 4th, Johnson, Cliffview today or tomorrow. Meanwhile:

Gerke to core and adjust 30 MHs between BOP and East Ave

ii.Following ii: Gerke to fine grade, Dillon in 5/31-6/4.

iii.Following Gerke, Mathy to pave 6/4-7, immediately followed by Gerke bringing up the rest of the MH (#31-63) and 2 gate valves. This should bring us up to around 6/15-20th. OK to use SHES so we can follow w pav't marking and open for the big salute to the 4th. Kevin does not mind if this work is performed on the weekend, evening or holidays, if they can get concrete.

iv.6/18-6/22: Pav't marking, signing should be done by now, and restoration items completed by 6/30 drop dead deadline.

c.Contract time: Critical deadline is June 23rd on pavement, no width restrictions, no more roadwork on the road by salute to the 4th and the end of Riders Club the following June 30th. Should have no problem unless the contractor goes to 6th street and doesn't come back.

d.Delays: Rain yesterday put a damper in Chippewa's production. 1" Rain+/- .

3.Utilities

i.Xcel (also see item b above, they need to be done with RCR) also, has gotten primary underground and may start moving post on CTH PH/Braund intersection, SE corner,updates on the plan to replace or not to replace gas main on Braund. Still haven't found any low services yet, crossing so far have been low enough. Oak today, working their way west.

ii.Turned out no one from Xcel stayed to guard 300 PSI gas main. They didn't care about excavation, should't care about vibrations.

iii.List of squares removed by Xcel, Q3, to be subtracted from removal quantity:

. Johnson sw

Se

Between J and Pine 1

3-1squares and a 3 square

Pine sw 2squares at corner (4' down)

Se at corner Gerke removed Ne and Nw

Pine -Cliffview

3-3's and a 2-1s and 2-2 squares

Cliffview east curb is undermined

2 squares at se

Sw

Oak left se should remove

Removed sw

4.Maintenance of Traffic

a.Modification to traffic control: Maintenance of traffic control

i.Device condition

b.Device location Can we have more skinny drums very narrow. Told Luke as a minimum he needs to push drums onto BAD today, only 8' there now the way they have it. Ashley said no more skinny drums.

i.Do not forget to keep moving type 2s for pedestrians. Luke finally did some type IIIs also, hard to tell who's worse, Chippewa or Mathy. Need to be adjusting and fixing traffic control, even if not there.

5.Materials

List of certs still needed including Sign certs when signs come, curing compound, Buy America, Traffic control. Basically need Heider and Bott Certs Buy America county boxes and culvert pipes.Mix design Mathy when approved.

a.QMP testing; Non-QMP testing: BAD as Waldenberg is out on the 200 seive. Did Luke/Matt talk to Kyle the operator? Is there something he should be doing to mix the pile? What is the running avg. are we in penalty territory?

b.Asphalt density on the 4MT, penalty territory? Offset by incentive on 3LT? Not due to subgrade.

c.Chippewa needs to be aware of which PAMs to use, basically pay attention to testing and specs in general. Delivery time, why isn't RCRM putting retarder on the tickets, can we start rejecting loads when time out, pouring rain?

6.Environmental

i.Erosion Control

ii.Weekly erosion control inspections / work orders: Make sure to wrap ff fabric around 2x4s for future inlet protections, photo for Jarrod when he arrives.

b.ECIP revisions

7.Request for Information (RFIs)

a.Status of outstanding RFIs:

b.Upcoming RFIs

8.Contract Change Orders (Contract Modifications)

a.Status of contractor information for pending contract modifications (pricing info)

b.Status of pending contract modifications (contractor signature & department signature New issues / concerns: Mathy CCO #1 is approved, signed and sent on.

9.Progress Estimates

a.Completed items Estimate No. 3 to be submitted Tuesday 5/29 or sooner: Quantities for payment including concrete items and asphalt should up the percentage.

b.Finals process: Punchlist as we go: see list of sprinkler head casualties. (City to handle) How much grading do we do in people's yards? What else should we be focusing on to avoid punchlist.

10.Safety

a.Work site safety

b.Work zone safety

c.Accidents / Emergency incidents

11.Public Relations

a.Property Owners / Businesses

i.SPRINKLER HEAD CASUALTY LIST:

Blue one at Ce by Franklin

3rd: w 2 broke, 3 pulled out

3rd East: 4 broke at least

Red Cedar: 1 broke west Diane Holden 5/9 9am turned off

East ? Ok just need moving

4th east side: working on still

West good ? So far

Ridgeway East 1 broken

Ridgeway w not yet

Johnson St NW Black lines ripped out broke?

Pine St NW Black?

Cliffview: N W Blue

(DO NOT FORGET Cliffview NW adamant about underground sprinklers, noticed another one on the south side of the road is flagged in blue OSI flags and duck tape Red Cedar SW do not attempt to seed).

City will pay if necessary but try to avoid.

(end of remarks)

IDR Information Vendor ID Vendor Name

05/22/18 CH13 CHIPPEWA CONCRETE SERVICES, INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	3.00	10.00	Bobcat T450 Skidsteer	1.00	10.00
Finisher	3.00	10.00	Work Truck	2.00	10.00
Foreman	1.00	10.00			

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli

Diary Date

Sunrise Sunset

Temperatures

Weather

05/23/2018

05:32:00 20:31:00

High: 83 Low: 54

Storm from west dissipated, humid cldy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	XCel FInishing sidewal	XCel

Remarks:

Wednesday
Gerke on site working on topsoil, cleanup, backfilling sidewalk.
Rick pouring ramps, Johnson, etc
Roy placing machine work curb under bridge
(end of remarks)

IDR Information Vendor ID Vendor Name

05/23/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Foreman	1.00	10.50	Work Truck	1.00	10.50
Truck Driver	1.00	10.50	Dump Truck	1.00	10.50
Operator	2.00	10.50	Cat 289D Skidsteer	1.00	10.50
Laborer	3.00	10.50	Cat M318 Tire Backhoe	1.00	10.50

IDR Information Vendor ID Vendor Name

05/23/18 CH13 CHIPPEWA CONCRETE SERVICES, INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	4.00	3.00	Work Truck	2.00	3.00
Finisher	2.00	3.00	Bobcat S570 Skidsteer	1.00	3.00
Operator	1.00	3.00	Gomaco Curb Machine	1.00	3.00
Foreman	1.00	3.00	Bobcat T450 Skidsteer	1.00	5.50
Laborer	3.00	5.50	Work Truck	2.00	5.50
Finisher	3.00	5.50			
Foreman	1.00	5.50			

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
05/24/2018	05:31:00	20:32:00	High: 88	Low: 69	Hazy p cldy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	XCel finishing Tie ins o	XCel slow

Remarks:

Thursday:

Gerke finishing topsoil where they can, due to XCel still being on the s side. Luke said all the curb was removed: the skid steer trailer that was discovered this morning in the Johnson St lady's way for her to get mail was Gerke's. Luke will get it out of there today. Q3 helpfully, moved it down the road, and I called Chippewa in case it was Rick's.

Roy, Chip. asked me to move his 3 cyls from yesterday up to the curb so no one runs them over, said someone will be by to claim them today. Ryan will take our QV AFA Mach. cyls. 1.1,.2 and .3 tomorrow morning.
 (end of remarks)

IDR Information Vendor ID Vendor Name

05/24/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	1.00	9.00	Dump Truck	1.00	9.00
Laborer	2.00	9.00	Cat 289D Skidsteer	1.00	9.00
Operator	2.00	9.00	Cat M318 Tire Backhoe	1.00	9.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
05/25/2018	05:30:00	20:33:00	High: 97 Low: 54	clear

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	XCel complete sidewal	Utility consultant

Remarks:

Friday:

Raking, seeding and mulching all the areas that Gerke prepped: Whereever sidewalk and curb ramps were completed. Smith Restorations brought a crew and "mulch" looked green not like the dry, clean straw I would have thought they'd bid. Went well 2 places, I think need addressing:

3rd St (SW) owner didn't want them to place seed or mulch on the boulevard and on their yard as it was quite a drop off, which made their yard steep, and the tree seem more humped up.

Pine St (SE) I thought it looked too much a drop off to mow, the owner hasnt complained yet

Owners at SW Red Cedar were happy to give Smith the seed and they said they'd hoped the underground sprinklers would've been done first, this way seems ass-backwards to them (and me). All I cold do was say I'd pass their concern on to the city, but they wanted us to do the seeding while we have them available.

(end of remarks)

IDR Information Vendor ID Vendor Name

05/25/18	SRI000	SMITH RESTORATIONS INC.			
Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborers	3.00	4.00	Work Truck with emat, fert seed, etc	1.00	4.00

IDR Information Vendor ID Vendor Name

05/25/18	SRI000	SMITH RESTORATIONS INC.			
Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	2.00	4.00	Work Truck	1.00	4.00
Foreman	1.00	4.00			

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
05/26/2018	05:29:00	20:34:00	High: 98	Low: 69	Clear

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	XCel Q3 filling holes	Utility

Remarks:

Saturday:
 No work, Memorial Day weekend Contractor's Choice
 (end of remarks)

IDR Information	Vendor ID	Vendor Name
05/26/18	GE33	GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	1.00	2.00	Water Truck	1.00	2.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
05/27/2018	05:29:00	20:35:00	High: 98	Low: 70	Hot humid hazy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	XCel	Utility

Remarks:

Sunday
 Memorial Weekend: No work, contractor's choice
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader)
 Jim Savoldelli

Diary Date
 05/28/2018
 Sunrise
 Sunset
 Temperatures
 High:
 Low:
 Weather

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	XCel site restoration	none

Remarks:

Memorial Day Holiday, no work contractor's choice
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
05/29/2018	05:25:00	20:36:00	High: 93	Low: 70	Hazy, hot, humid

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	XCel filling in Cliffwood	Utility consultant

Remarks:

Tuesday
 Gerke: On proj. trying to get the rhythm going with the coring
 (end of remarks)

IDR Information Vendor ID Vendor Name

05/29/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	3.00	10.00	Volvo L110E Endloader	1.00	10.00
Operator	1.00	10.00	Trailer	2.00	10.00
Foreman	2.00	10.00	Cat 289D Skidsteer	1.00	10.00
			Work Truck	2.00	10.00

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli

Diary Date

Sunrise

Sunset

Temperatures

Weather

05/30/2018

05:24:00 20:37:00

High: 82

Low: 66

Intermittent storms from the south

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	XCel restoring patches	No contractor

Remarks:

Gerke is adjusting Manholes up to 3rd Street, going a bit better. Intermittent rain.

Matt J. stopped to discuss the XCel lack of progress. The gas crew just left and everything is not compacted, not finished and a mess. He didnt know how much we are expecting. I called Scott Roberts and he had the new restoration crew from Q3 call me. I said I expected the holes to be re filled using compaction and prepped for Chippewa but that he'd have to coordinate with Kevin from the City and Scott to make sure the city doesn't have any different expectation. He said that usually they plan on pouring the concrete and everything. I said that would be good too, it is fine for us to pour the ones we were going to do anyway, and they do the extras as long as they do their own restoring after the concrete is poured.
(end of remarks)

IDR Information Vendor ID Vendor Name

05/30/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	3.00	9.00	Kobelco 505R Mini-Backhoe	1.00	9.00
Operator	1.00	9.00	Volvo L110E Endloader	1.00	9.00
Foreman	2.00	9.00	Work Truck	2.00	9.00
			Cat 289D Skidsteer	1.00	9.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
05/31/2018	05:26:00	20:39:00	High: 84	Low: 65	Partly Sunny

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	XCel restoring patches	No work for XCel

Remarks:

Gerke: Coring and pouring Manhole adjustments from BOP to 4th St, 16 today.
 (end of remarks)

IDR Information Vendor ID Vendor Name

05/31/18 BA98 BARRICADE FLASHER SERV. - DEFOREST

Worker Description	Number	Hours	Equipment Description	Number	Hours
Foreman Ashley	1.00	2.00	Truck	1.00	2.00

IDR Information Vendor ID Vendor Name

05/31/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	3.00	9.00	Kobelco 505R Mini-Backhoe	1.00	9.00
Operator	1.00	9.00	Volvo L110E Endloader	1.00	9.00
Foreman	1.00	9.00	Cat 289D Skidsteer	1.00	9.00
			Work Truck	1.00	9.00

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
06/01/2018	05:26:00	20:40:00	High: 82	Low: 55	Partly Sunny

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Concrete Curb Rt, now	none

Remarks:

Gerke pouring the last of the adjusted manholes.
 Q3 for XCel in pouring all the sidewalk on the south side
 (end of remarks)

IDR Information	Vendor ID	Vendor Name
06/01/18	GE33	GERKE EXCAVATING INC

IDR Information	Vendor ID	Vendor Name
06/01/18	GE33	GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	3.00	2.50	Volvo L110E Endloader	1.00	2.50
Foreman	1.00	2.50	Cat 289D Skidsteer	1.00	2.50
			Work Truck	1.00	2.50

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
06/02/2018			High: Low:	

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	XCel restoring patches	

Remarks:
 Saturday,
 No work, contractor's choice, weekend
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
06/03/2018	05:25:00	20:41:00	High: Low:	

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	XCel restoring patches	none, weekend
Site	Description	Comment	Charge	Controlling Item	Reason for Delay
01	Completion Date	End Stage 1 6/3/18 completion date	0	Curb and Gutter, Rt sta	None Weekend

Remarks:

Sunday
 No work, contractor's choice, weekend
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
06/04/2018	05:24:00	20:42:00	High: 83	Low: 53	Clear

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Concrete Curb, shaping	None

Remarks:

Monday
 Gerke: Grading East Ave to E O Project.
 (end of remarks)

IDR Information	Vendor ID	Vendor Name
06/04/18	GE33	GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	2.00	11.00	Cat 289D Skidsteer	1.00	11.00
Laborer	2.00	11.00	Water Truck	1.00	11.00
Operator	2.00	11.00	Dump Truck	2.00	11.00
Foreman	1.00	11.00	Cat CS-563C Roller	1.00	11.00
			Cat 140H Grader	1.00	11.00
			Work Truck	1.00	11.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	Sunrise	Sunset	Temperatures		Weather
06/05/2018	05:22:00	20:42:00	High: 83	Low: 53	Mostly Sunny

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Concrete Curb, shaping	None

Remarks:

Tuesday
 Weekly Meeting
 Discovered Paul (Mathy) cannot make it this week, next monday, to pave RCR. Too bad Chippewa had already ordered 9 bag mix, per Matt, who assured us to plan as if Mathy was coming. After meeting decided to keep up with the 9 bag because 1) There's not much and 2) Eventually, they will want to gt on it to shape, to place sidewalk, for XCel (Q3) to reclaim around them, etc. Kevin has ordered 3 special ADA compliant grates. They are 4" depth, frmes should arrive thursday, the grates won't arrive for a week or 2 we'll just place a drum on the hole. Decided not to pour the Oak radii with the new grates as Mathy won't be here and all we can get is like 10' then they'd have to leave a gap. Decided to wait till thursday to pour Oak.

 Tomorrow Franklin St NE (ran out of concrete and time).

 Spoke w/ Jeramiah from Q3. He was told that Mathy's not coming till next week, or he could start today, or wait until we are done. He opted for the week of the 18th which is when we'll be doing the restoration also. Q3 has finished the 5x5 square sidewalk, Lt that they missed

 Gerke: Water truck on job around 2 pm. Luke said they were flooding today. Ran up and down the grade. Told Luke and Robin there was a square SW they forgot to remove, accross from Oak.

 Chippewa ordered another 5 CY load batched at 2:03 pm, Placed 2 straight curb stretches accross from Oak St, went down to Franklin, kept adding water and wanted to stay and stay sent them away without finishing Franklin St east. It was getting too hot for 9 bag also. They made 3 opener cyls at Oak St, Lt. 3 finishers, 2 laborers, 1 foreman. First PC test of the day, was done 9:35. Their random for 9 bag E mix is 55cy, so decided not to do a random. AC5.2%, 63°, 3" slump.
 2nd test when making openers was at 2:30, AC was 5.5%, temp.67°, slump 2".Did not wet the grade enough.

(end of remarks)

IDR Information	Vendor ID	Vendor Name				
06/05/18	GE33	GERKE EXCAVATING INC				
Worker Description	Number	Hours	Equipment Description	Number	Hours	
Laborer	1.00	11.00	Cat 140H Grader	1.00	11.00	
Operator	1.00	11.00	Work Truck	1.00	11.00	
Foreman	1.00	11.00				

IDR Information	Vendor ID	Vendor Name				
06/05/18	CH13	CHIPPEWA CONCRETE SERVICES, INC.				
Worker Description	Number	Hours	Equipment Description	Number	Hours	
Laborer	3.00	11.00	Bobcat T450 Skidsteer	1.00	11.00	
Finisher	2.00	11.00	Work Truck	2.00	11.00	
Foreman	1.00	11.00				

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli

Diary Date	Sunrise	Sunset	Temperatures		Weather
06/06/2018	05:23:00	20:43:00	High: 81	Low: 62	Rain 7:40-8 AM

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Concrete Curb, shaping	None

Remarks:

Wednesday
Still waiting for special grate Kevin ordered for the Oak St inlets in the ramp, Rt.

Chippewa:
Nick crew ordered 2 cy at 8AM, little shower at 7:45 - 8, placed the rest of Johnson St SW radius. Mud ordered again at noon.

Gerke: Luke Robin and Dillon crew to continue fine grading on RCR, from Stage 1 Lt and Rt from Cliffview to Franklin, and Zone 2 stage 2 from Franklin to sta 71+00.

Hard Rock came at 8AM to saw longitudinal cut from sta 71 to Franklin where pav't edge is all ripped, rolled or torn to prep for paving. 1 guy for 2 hours. Marked it out looking for area that was good, didn't find more than 80 LF consecutively that was good, so marked the entire stretch:
See IDR, 6/6 for posting

(end of remarks)

IDR Information Vendor ID Vendor Name

06/06/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	1.00	11.00	Cat 289D Skidsteer	1.00	11.00
Operator	2.00	11.00	Water Truck	1.00	11.00
Foreman	1.00	11.00	Work Truck	1.00	11.00
			Cat 140H Grader	1.00	11.00

IDR Information Vendor ID Vendor Name

06/06/18 CH13 CHIPPEWA CONCRETE SERVICES, INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	4.00	11.00	Bobcat T450 Skidsteer	1.00	11.00
Finisher	2.00	11.00	Work Truck	2.00	11.00
Foreman	1.00	11.00			

IDR Information Vendor ID Vendor Name

06/06/18 HA72 HARD ROCK SAWING & DRILLING SPECIALIST CO.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	1.00	2.00	Work Truck	1.00	2.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
06/07/2018	05:23:00	20:44:00	High: 83	Low: 62	Partly Cldy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Concrete Curb, shaping	None

Remarks:

Thursday
 (end of remarks)

IDR Information Vendor ID Vendor Name

06/07/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Operator	1.00	5.00	Water Truck	1.00	5.00
			Cat CS-563C Roller	1.00	5.00
			Cat 140H Grader	1.00	5.00

IDR Information Vendor ID Vendor Name

06/07/18 CH13 CHIPPEWA CONCRETE SERVICES, INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	3.00	10.00	Bobcat T450 Skidsteer	1.00	10.00
Finisher	2.00	10.00	Work Truck	2.00	10.00
Foreman	1.00	10.00			

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli

Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
06/08/2018	05:23:00	20:45:00	High: 73 Low: 62	Rain off and on, cldy.

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Grading for Mathy	none

Remarks:

Friday
Gerke Grading, not much else going on.

Last night Geno from Chippewa contacted me said that Barry wasnt available to find the circular domes they supposedly ordered. I photoed him the 3 specs. so he can find them and bring them tuesday when he comes. Not sure if his crew is replacing Nick, or joining them.

Noticed this morning that the BAD that was windrowed (from 1' to 3', Franklin to Cliffview, Rt) was gone. Hope they used it on the grade and didn't haul it away. If they hauled it away, need to deduct a load or 2.

Luke replied to a text that they removed 2 loads, and redistributed 2 loads. We decided to randomly deduct 2 loads from somewhere. NOTE: Deducted 2 loads from the 6/4 BAD total as that was the last day they hauled.
(end of remarks)

IDR Information Vendor ID Vendor Name

06/08/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Foreman Luke	1.00	5.00	Cat 140M Blade Grader	1.00	5.00
Operators	1.00	5.00	Pickup Truck	1.00	5.00

IDR Information Vendor ID Vendor Name

06/08/18 BA98 BARRICADE FLASHER SERV. - DEFOREST

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborers	2.00	2.00	Signntruck	1.00	2.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
06/09/2018	05:23:00	20:45:00	High: 77	Low: 62	Overnight, 31/2" rain in the rain guage

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Paving, shaping	none

Remarks:

Saturday:
 No work, contractor's choice
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
06/10/2018	05:22:00	20:46:00	High: 68	Low: 59	Cooler, cldy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Paving, grading	None

Remarks:

Sunday:
 No work, contractor's choice

(end of remarks)

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH**Resident Engineer (Area Supervisor/Team Leader)** Jim Savoldelli

Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
06/11/2018	05:22:00	20:47:00	High: 77 Low: 62	p cldy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Paving, binder East Av	None

Remarks:

Monday:
 Cyls broken Friday from Cliffview, Rt were almost 4800 for 3 days. (E Mix)
 Mathy on site, Jeff's crew pulling binder in three lanes. Dropped back to the west 3 times, then Mike's crew arrived around 3. Started removing temp. wedges along driveways and when Jeff was done with the third lane, they pulled together in front of Menards, Stage 2 Lt.
 (end of remarks)

IDR Information Vendor ID Vendor Name

06/11/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	2.00	7.00	Water Truck	1.00	7.00
Operator	3.00	7.00	Dump Truck	2.00	7.00
Laborer	1.00	7.00	Cat 289D Skidsteer	1.00	7.00
Foreman	1.00	7.00	Cat CS-563C Roller	1.00	7.00
			Cat 140H Grader	1.00	7.00

IDR Information Vendor ID Vendor Name

06/11/18 MA80 MATHY CONSTRUCTION COMPANY

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	3.00	3.00	Dump Truck	3.00	3.00
Laborer	2.00	3.00	Dynapac CC624HF Roller	1.00	3.00
Operator	4.00	3.00	Roadtec RP-190e Paving Machine	1.00	3.00
Foreman	1.00	3.00	Work Truck	1.00	3.00
Truck Driver	5.00	13.00	Volvo DD25 Roller	1.00	3.00
Flagger	4.00	13.00	Dynapac CC1200 Roller	1.00	13.00
Laborer	2.00	13.00	Bobcat S300 Skidsteer	1.00	13.00
Operator	4.00	13.00	Dump Truck	5.00	13.00
Foreman	1.00	13.00	Dynapac CC224HF Roller	1.00	13.00
			Work Truck	1.00	13.00
			Terex CR452 Paving Machine	1.00	13.00

Resident Engineer (Area Supervisor/Team Leader)					Jim Savoldelli		
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>		
06/12/2018	05:22:00	20:47:00	High:	Low:	Cloudy		
Site Information							
Site	Description	Comment			Charge	Controlling Item	Reason for Delay
00	Completion Date				0	Paving on Braud stage	none

Remarks:

Tuesday

Working on Riders Club (57) and Braund (54) ids. Paving, concrete items

(end of remarks)

IDR Information Vendor ID Vendor Name

06/12/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	3.00	14.00	Cat 289D Skidsteer	1.00	14.00
Operator	2.00	14.00	Water Truck	1.00	14.00
Laborer	1.00	14.00	Cat CS-563C Roller	1.00	14.00
Foreman	1.00	14.00	Dump Truck	3.00	14.00
			Cat D5G Dozer	1.00	14.00
			Cat 336F Backhoe	1.00	14.00
			Work Truck	1.00	14.00

IDR Information Vendor ID Vendor Name

06/12/18 BA98 BARRICADE FLASHER SERV. - DEFOREST

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	1.00	2.00	Work Truck	2.00	2.00
Foreman	1.00	2.00			

IDR Information Vendor ID Vendor Name

06/12/18 MA80 MATHY CONSTRUCTION COMPANY

Worker Description	Number	Hours	Equipment Description	Number	Hours
Flagger	5.00	12.00	Volvo DD25 Roller	1.00	12.00
Laborer	2.00	12.00	Dynapac CC324HF Roller	1.00	12.00
Operator	4.00	12.00	Tack Truck	1.00	12.00
Foreman	1.00	12.00	Work Truck	1.00	12.00
Truck Driver	9.00	9.00	Dynapac CC624HF Roller	1.00	12.00
Laborer	2.00	9.00	Roadtec RP-190e Paving Machine	1.00	12.00
Operator	4.00	9.00	Hamm GRW280 Rubber Tire Roller	1.00	9.00
Foreman	1.00	9.00	Tack Truck	1.00	9.00
			Bobcat S300 Skidsteer	1.00	9.00
			Dump Truck	9.00	9.00
			Dynapac CC224HF Roller	1.00	9.00
			Work Truck	1.00	9.00
			Terex CR452 Paving Machine	1.00	9.00

IDR Information Vendor ID Vendor Name

06/12/18 GE33 GERKE EXCAVATING INC

Equipment Description	Number	Hours
Cat CS-563C Roller	1.00	12.00
Cat 289D Skidsteer	1.00	12.00
Water Truck	1.00	12.00
Dump trucks quad axle	5.00	12.00
Backhoe Cat 336F	1.00	12.00

IDR Information Vendor ID Vendor Name

06/12/18 CH13 CHIPPEWA CONCRETE SERVICES, INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	5.00	11.00	Bobcat r tire Skidsteer s570	1.00	11.00
Foreman	1.00	11.00			
Finishers	2.00	11.00			

IDR Information Vendor ID Vendor Name

06/12/18 PO01 POELLINGER ELECTRIC, INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Electrician	1.00	2.00	Work Truck	1.00	2.00
Laborer	1.00	2.00			

IDR Information Vendor ID Vendor Name

06/12/18 SRI000 SMITH RESTORATIONS INC.

Worker Description	Number	Hours
Laborers	1.00	1.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
06/13/2018	05:22:00	20:48:00	High: 80	Low: 59	sunny

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Paving RCR Paving Br	none
Site	Description	Comment	Charge	Controlling Item	Reason for Delay
02	Completion Date		0	Paving Riders club zon	none
Site	Description	Comment	Charge	Controlling Item	Reason for Delay
03	Calendar Day		0	Paving Braund 48 hour	none

Remarks:

Wed.

Mathy paving RCR in front of Menards, Zone 2 stage 2. See IDR for description of mayhem

Gerke: 7am -1pm prepping Braund for Mathy to pave at 1. See IDR: Sprinkler flood, etc.

XCel moving pole, done by noon, replaced light also (corner of Braud and PH)

Chosen taking first random on BAD from Hauser St, ID 5991-02-54, Rt sta 13+00.

USIC found unmarked electric line where we are trying to lower sidewalk.

Poellinger quick stopped out and completed the loop they stubbed under the curb yesterday.

(end of remarks)

IDR Information Vendor ID Vendor Name

06/13/18 PO01 POELLINGER ELECTRIC, INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Electrician	1.00	1.00	Work Truck	1.00	1.00

IDR Information Vendor ID Vendor Name

06/13/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	4.00	7.00	Water Truck	1.00	7.00
Laborer	1.00	7.00	Cat CS-563C Roller	1.00	7.00
Operator	3.00	7.00	Cat 289D Skidsteer	1.00	7.00
Foreman	1.00	7.00	Cat D5G Dozer	1.00	7.00
			Cat 336F Backhoe	1.00	7.00
			Work Truck	1.00	7.00

IDR Information Vendor ID Vendor Name

06/13/18 MA80 MATHY CONSTRUCTION COMPANY

Worker Description	Number	Hours	Equipment Description	Number	Hours
Flagger	4.00	12.00	Dump Truck	5.00	12.00
Truck Driver	5.00	12.00	Dynapac CC1200 Roller	1.00	12.00
Laborer	2.00	12.00	Dynapac CC224HF Roller	1.00	12.00
Operator	4.00	12.00	Bobcat S300 Skidsteer	1.00	12.00
Foreman	1.00	12.00	Tack Truck	1.00	12.00
			Terex CR452 Paving Machine	1.00	12.00
			Work Truck	1.00	12.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
06/14/2018	05:20:00	20:47:00	High: 78	Low: 69	mostly sunny

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Chippewa finishing sw o	none, 48 hour is comple
Site	Description	Comment	Charge	Controlling Item	Reason for Delay
03	Calendar Day		0	Chippewa	None

Remarks:

Thursday

Chippewa arrived on site around 8am, a crew of 'truck drivers', plus Nick, Travis. Formed sidewalk and curb until 2:30pm when mud arrived. Asked Nick to make the curb head a little bit higher so accomodate the parking lot and grading and rw, so he put an 8" head on the curb The 12" ped curb for the north sw was approved by Barry B. Placed plastic and a bit of dirt barrier to the electric line under the sidewalk on the north side.

Around 10 am noticed traffic stacking up quite a bit, called Vollmar who said the signals were on a very limited timing, told him we were open now, and the queue thinned out a bit. Chippewa closed off the lane to do their work but opened as soon as they were done. (around 5)

Recd a call from an owner who lived along there, asking what all we were doing said he'd been told they were adding turn lanes(?) not sure, I said just pav't. replacement and some spot repairs as well as ADA accomodations.

(end of remarks)

IDR Information Vendor ID Vendor Name

06/14/18	CH13	CHIPPEWA CONCRETE SERVICES, INC.			
Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	4.00	14.00	Bobcat T450 Skidsteer	1.00	14.00
Foreman	1.00	14.00	Work Truck	1.00	14.00

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
06/15/2018	05:22:00	20:49:00	High: 92	Low: 65	Hot humid

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Coring MHs RCR	none

Remarks:

Friday

Barry B called at 7. I missed the call. When I found Ryan he said that Barry'd called Goodenough and asked if Ryan had made them use both a vibrator AND a vibratory screed. Joel said that is what Barry said his guys said Ryan did. I was with Ryan and Chippewa almost the entire day, but when I left they did not have a vibratory screed. If they did, they couldn't use it.

Saw xcel walking and marking, must've been locating for signs (ridrs club)

No other work

(end of remarks)

IDR Information Vendor ID Vendor Name

06/15/18	BA98	BARRICADE FLASHER SERV. - DEFOREST			
Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	1.00	2.00	Signntruck	1.00	2.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
06/16/2018	05:22:00	20:49:00	High: 86	Low: 60	Warm muggy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0		

Remarks:

No work, contractor's choice, weekend
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
06/17/2018	05:22:00	20:49:00	High: 80 Low: 60	?

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0		

Remarks:

Sunday:
 No work, contractor's choice weekend
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
06/18/2018	05:21:00	20:49:00	High: 88	Low: 67	Rain, muggy, cldy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0		

Remarks:

Monday:
 Placing new signs on RCR, see IDRs
 (end of remarks)

IDR Information	Vendor ID	Vendor Name
06/18/18	SRI000	SMITH RESTORATIONS INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Foremen Tom and Bill	2.00	8.00	Hand post hole diggers	4.00	8.00
Laborers	6.00	8.00	post hole auger on skid steer	2.00	8.00
			sign truck	2.00	8.00

IDR Information	Vendor ID	Vendor Name
06/18/18	CH13	CHIPPEWA CONCRETE SERVICES, INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	2.00	1.00	Work Truck	1.00	1.00
Foreman	1.00	1.00			

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
06/19/2018	05:21:00	20:49:00	High: 72	Low: 62	rain muggy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Coring M/L RCR, Grad	none

Remarks:

Tuesday
 (end of remarks)

IDR Information Vendor ID Vendor Name

06/19/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	3.00	10.00	Dump Truck	3.00	10.00
Laborer	1.00	10.00	Cat M318 Tire Backhoe	1.00	10.00
Operator	1.00	10.00			

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli

Diary Date	Sunrise	Sunset	Temperatures	Weather
06/20/2018	05:22:00	20:50:00	High: 78 Low: 65	Rain, am cldy, 1.25" rain overnight

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Coring manholes, Ride	none

Remarks:

Wed
Jeanette, and 100% of all the DOT people asked, agree that 'consolidation' for handwork whether it be curb, sidewalk, pav't patches should all be either vibrated or vibro. screed. Barry and Gene, if they are saying not necessary are wrong. Jeanette added also esp. on the v curbs or 6" curbs at driveways where they'll get a great deal of traffic. Note: later upon checking SS Section 601, concrete curb and gutter I saw it said curb should be consolidated with a 'spade against the forms' if not machine poured. But under sidewalk it does say vibratory, or implies vibrator, because it says to consolidate until 'cream forms', which you can't do with a shovel.

Chippewa: Nick's crew back with Tom and 3 others plus Nick.

Gerke: The 318 restoration crew is going full bore on riders club road. Starting to look really good.

(end of remarks)

IDR Information Vendor ID Vendor Name

06/20/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	3.00	3.00	Dump Truck	3.00	3.00
Laborer	2.00	3.00	Cat 277D Skidsteer	1.00	3.00
Operator	1.00	3.00	Cat M318 Tire Backhoe	1.00	3.00
Foreman	1.00	3.00	Work Truck	1.00	3.00

IDR Information Vendor ID Vendor Name

06/20/18 CH13 CHIPPEWA CONCRETE SERVICES, INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	2.00	3.50	Work Truck	1.00	3.50
Finisher	1.00	3.50			
Foreman	1.00	3.50			

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
06/21/2018	05:22:00	20:51:00	High: 70	Low: 60	Rain

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Coring M/L	City requested that we c

Remarks:

Thursday:
 Lorie Gone, see IDRs
 (end of remarks)

IDR Information Vendor ID Vendor Name

06/21/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	3.00	6.00	Dump Truck	3.00	6.00
Laborer	1.00	6.00	Cat M318 Tire Backhoe	1.00	6.00
Operator	1.00	6.00			

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
06/22/2018	05:23:00	20:51:00	High: 80	Low: 59	sunny

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Manhole Coring Rider's	None

Remarks:

Smiths placed extra signs at Aquatic Center, RCR, Rt. Finishing the restoration at signs, and seeding and mulching new topsoil at Braund and RCR, It and rt.
 (end of remarks)

IDR Information	Vendor ID	Vendor Name
06/22/18	SRI000	SMITH RESTORATIONS INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Foreman	1.00	7.00	Cat 257D Skidsteer	1.00	7.00
Laborers	2.00	7.00	Work truck	1.00	7.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
06/23/2018	05:23:00	20:51:00	High: Low:	

Site Information					
Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0		

Remarks:
 Saturday
 No work,contractor's choice
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader)				Jim Savoldelli	
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
06/24/2018	05:23:00	20:51:00	High:	Low:	

Site Information			
Site	Description	Comment	
00	Completion Date		

Charge	Controlling Item	Reason for Delay
0		

Remarks:

Sunday
 No work, contractor's choice
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
06/25/2018	05:25:00	20:51:00	High: 85	Low: 66	Cldy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Manhole Coring RCR,	None

Remarks:

Gerke, crew in to start coring on RCR. Jim? and 1 skidsteer opr. and 2 laborers. Matt told Ryan they intend to pour with 9 bag.? Jim told me that he plans to order 5 CY loads at a time and work 16 hours, at that rate they could easily be done in 2 days.

(end of remarks)

IDR Information Vendor ID Vendor Name

06/25/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Operator	1.00	9.00	Cat 305.5D Mini Backhoe	1.00	9.00
Laborer	1.00	9.00	Cat 277D Skidsteer	1.00	9.00
Foreman	1.00	9.00	Work Truck	1.00	9.00

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	Sunrise	Sunset	Temperatures		Weather
06/26/2018	05:23:00	20:50:00	High: 76	Low: 66	rain on and off sun 1-2pm

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Coring MHs on Rider's	Rain

Remarks:

Tuesday:
 Weekly meeting discussed city political battle for non wood sign posts, color of retaining wall block, the curb instead of retaining wall. And decided to postpone next meeting for 2 weeks, to the 10th of July

Updated totals for BAD hauled to date, remembering to subtract 2 loads from 6/4's ticket and updating the other changes that Matt had to research. He is also 'checking' on the odd ticket from Buckhorn Acres that showed up on 6/11. We will not be paying for any rock on 6/11 as we know they did not haul anything in.

(end of remarks)

IDR Information Vendor ID Vendor Name

06/26/18	GE33	GERKE EXCAVATING INC			
Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	1.00	7.00	Cat 305.5D Mini Backhoe	1.00	7.00
Operator	1.00	7.00	Cat 277D Skidsteer	1.00	7.00
Foreman	1.00	7.00	Work Truck	1.00	7.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
06/27/2018	05:24:00	20:51:00	High: 82	Low: 66	p cldy, .3 " rain in the rain guage from yesterday and last night

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0		

Remarks:

Gerke setting mhs. They set 13 of them today, would have been 14, but they ran out of mud.

Ryan and I measured topsoil and mulch placed by Gerke on 6/21 and Smith on 6/22/18 East Ave to End of Proj

(end of remarks)

IDR Information Vendor ID Vendor Name

06/27/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Operator	1.00	10.00	Cat 305.5D Mini Backhoe	1.00	10.00
Laborer	1.00	10.00	Work Truck	1.00	10.00
Foreman	1.00	10.00			

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
06/28/2018	05:25:00	20:51:00	High: 84	Low: 62	p cldy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Coring: Riders Club, G	None

Remarks:

Gerke:

Coring MHs, I assumed as they left around 3pm that they were hanging around to add curing compound and or adjust drums later, they 'did not know' they needed to use curing compound', Ryan said he never even thought of it. The ones that Levi did looked white so I assumed they'd sprayed.

(end of remarks)

IDR Information Vendor ID Vendor Name

06/28/18	GE33	GERKE EXCAVATING INC			
Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	1.00	7.00	Cat 305.5D Mini Backhoe	1.00	7.00
Operator	1.00	7.00	Work Truck	1.00	7.00
Foreman	1.00	7.00			

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
06/29/2018	05:24:00	20:50:00	High: 99 Low: 80	Clear, hazy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Core curing, pav't mark	None
Site	Description	Comment	Charge	Controlling Item	Reason for Delay
02	Completion Date		0	Pav't marking	None

Remarks:

Ryan and I shot the curb radii at Lester St and determined that if we put in a HP at the curb ramps, they will both drain both ways. Lester west has an inlet right there and East has a slight fall from the inlet to the other side of the CE just east of it. East also has an inlet to the north, so plan must be in error again. If we raise them approx. .3or .4', they will be similar in grade, so crowning Lester St is a must.

Spoke with Matt about the fact that the manholes were unprotected and there was no curing compound on them. He said he'd thought BFS had come and removed the barricades and they didn't need cure on the manholes, he though Levi'd asked and we'd said no? Asked him to please spray them with something, E mix is OK for 1-2 day but not really 12 hours. No sign of BFS when I left. Matt said he's still looking for a broom to touch up the project. Gave him the list of junk to pick up and asked if city or Gerke were taking care of the left over castings, there's also plates and hoops and barricades. Hope BFS gets the message, then comes back monday to remove all the drums and signs and leave a couple signs rwa on each end and that's it.

(end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
06/30/2018	05:25:00	20:49:00	High: 93	Low: 72	p cldy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Pavt Marking, RCR; Gr	

Remarks:

Saturday
 No work, contractor's choice
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
07/01/2018	05:26:00	20:51:00	High: 82	Low: 69	Cldy, p. sunny

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Pavt Marking RCR	

Remarks:
 Sunday:
 No work contractor's choice
 (end of remarks)

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli

Diary Date	Sunrise	Sunset	Temperatures	Weather
07/02/2018	05:27:00	20:51:00	High: 90 Low: 65	Clear

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Pav't. Marking	None

Remarks:

Gerke: Jim and another guy came in quick to broom off Riders Club, Matt stopped to make sure everything was going ok. Said no sign of BFS yet, he had thought they were coming in Friday. I said they can just take everything then.

7- 1:30. Brickline In doing the marking and set up for the pav't marking long lines and c walks, etc.. 1:30-pm. Marking the cross walkd etc. first (end of remarks)

IDR Information Vendor ID Vendor Name

07/02/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Foreman	1.00	1.50	Broom	1.00	1.50
Operator	1.00	1.50	Work Truck	1.00	1.50
Laborer	1.00	1.50			

IDR Information Vendor ID Vendor Name

07/02/18 BR22 BRICKLINE INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	3.00	10.00	Paint Truck	1.00	10.00
Foreman	1.00	10.00	Work Truck	1.00	10.00

IDR Information Vendor ID Vendor Name

07/02/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Operators	1.00	1.00	Broom Roscoe RB 48	1.00	1.00
Foreman	1.00	1.00			

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
07/03/2018	05:27:00	20:51:00	High: 88	Low: 60	Clear

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Pav't Marking	none

Remarks:

Tues
 Brickline on RCR. Left a 250' gap for abandoned vehicle in the way. Gone the next day, they'll get it next time they are here. Foreman Jesse.

 John Wyatt mentioned Gerkes mistakes in the Water Mhs, (Sanitarys and storm sewers are ok if tuckpointed, sort of), valve at combined is busted too. Looks great but unfortunately at least a couple will need to be removed and replaced.
 Gerke: 5 pm Jim and crew showed up on the west side of the project. Said they were fixing all the mhs with wood shims, we thought he'd know better.

 Field measurements for diagonal pav't marking:
 17 14 13 9 7 plus 9 = 69 (East end)
 Diags at Left turn la = 3 5 7 9 11 11 8 4 = 58
 (end of remarks)

IDR Information Vendor ID Vendor Name

07/03/18	BR22	BRICKLINE INC.			
Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	3.00	9.00	Paint Truck	1.00	9.00
Foreman	1.00	9.00	Work Truck	1.00	9.00

IDR Information Vendor ID Vendor Name

07/03/18	GE33	GERKE EXCAVATING INC			
Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	2.00	3.00	Pickup Truck	1.00	3.00
Foreman	1.00	3.00	Work truck with trailer	1.00	3.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
07/04/2018	05:28:00	20:51:00	High: 91	Low: 70	Cloudy, rain in pm and 11pm overnight, 1"

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	RCR: Punchlist	none holiday

Remarks:

4th of July Holiday, working, contractor's choice

Jim from Gerke supposedly in repairing manholes
 (end of remarks)

IDR Information Vendor ID Vendor Name

07/04/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	2.00	10.00	Work truck with trailer	1.00	10.00
Foreman	1.00	10.00			

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
07/05/2018	05:29:00	20:48:00	High: 84	Low: 60	Clear, rained last night

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Removing Barricades	none

Remarks:

City water guys in checking Gerke's work for John Wiatt. Said theyd done a poor job. Marked the manholes that needed cleaning with a check. John said they will meet with Gerke and try to educate them on how to do the manholes, so we don't have the same issues when we get to Braund and PH

BFS guy in to remove the rest of the barricades

I checked for crack and repair areas, Matt John came to fix the barricades on Ridgeway where they can't yet remove the hoops and plates until they have the equipment free
 (end of remarks)

IDR Information Vendor ID Vendor Name

07/05/18	BA98	BARRICADE FLASHER SERV. - DEFOREST			
Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborers	1.00	5.00	Truck w flatbed trailer	1.00	5.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
07/06/2018	05:29:00	20:50:00	High: 83 Low: 60	clear

Site Information			
Site	Description	Comment	Charge
00	Completion Date		0
			Punchlist: RCR, Gradir none

Remarks:
 Friday:
 No work that I know of, barricades all removed
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
07/07/2018	05:30:00	20:50:00	High: 81	Low: 67	sunny

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0		

Remarks:

Saturday
 No work, contractor's choice weekend
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
07/08/2018	05:30:00	20:49:00	High: 90	Low: 70	Sunny hot

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0		

Remarks:

Sunday:
 No work, contractor's choice
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
07/09/2018	05:31:00	20:47:00	High: 90	Low: 66	p cldy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Punchlist/RCR, grading	none

Remarks:

Monday

John Wiatt and city water and sewer dept. at work on Oak vacuuming manholes and also trying to fix valve broken, water followed pipe down (later cut out a square at Cliffview right over gas main where broom had broken through due to hollow roadway), and pouring down to Oak etc. They needed to add a gasket while "exercising the valve".

He stated there were about 13 MHs that should be redone, probably 5 that would be not acceptable that we can either not pay for or re do. The main thing is to educate Gerke so this never happens again. He showed me one that was tuck pointed and had the proper ring (I think, with the plastic on top) but I don't think it was locked in properly on a lot of them. Luke didn't fix the stacks he was supposed to, Levy did better than Jim as he didn't do any wood shims. they will need to

- 1) Stack them properly
- 2) Use only concrete
- 3) Have the city sign off before covering them
- 4) Use a vibrator to consolidate
- 5) Use curing compound like everyone else.

(end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	Sunrise	Sunset	Temperatures		Weather
07/10/2018	05:32:00	20:48:00	High: 89	Low: 69	Sunny

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Grading Braund, Finish	none
Site	Description	Comment	Charge	Controlling Item	Reason for Delay
03	Calendar Day		0	Grading Braund	none

Remarks:

Tuesday
 Gerke pulled in before 7am, no BFS to close the road (RCA sign on perm temp. stand at Rudy was up the wrong way). Type 2s were dropped off in the blvd.

Asked Castleberg and Annette etc. what I should do about the contract interim completion date for Braund that is coming up tomorrow, but the work was suspended (by us, for the city) on 6/14 so we should have only 3 days to date, but we have 29. Dave replied that since it's just an interim and I don't plan on charging LDs, just stop time tomorrow in FM. This I will do and still keep track of the days.

Meeting:
 Plan on a couple weeks for Luke to remove and regrade BAD Chip to come in the week of the 23rd? Kevin will call the Valley Plaza guy to adjust their sprinkler system and he will also call the non-emergency dispatch no. (or email). Punchlist from Kevin to be forthcoming, I will add to it. Matt wants stations. The city to hire Gerke to handle the restoration where locals, and we are not pleased with the results from Smith. Mathy looking at early August to try to pave binder on Braund, then getting PH shaped and ready will be tight getting them in and coordinating with their PH work by Wells Fargo.
 (end of remarks)

IDR Information Vendor ID Vendor Name

07/10/18	GE33	GERKE EXCAVATING INC			
Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	3.00	8.50	Dump Truck	3.00	8.50
Operator	2.00	8.50	Cat CS56B Roller	1.00	8.50
Foreman	1.00	8.50	Cat 336F Backhoe	1.00	8.50
			Cat D6N Dozer	1.00	8.50
			Work Truck	1.00	8.50

IDR Information Vendor ID Vendor Name

07/10/18	BA98	BARRICADE FLASHER SERV. - DEFOREST			
Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborers	1.00	1.50	Signtruck	1.00	1.50

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
07/11/2018	05:33:00	20:48:00	High: 90	Low: 73	Clear

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Excavation, Base Brau	none
Site	Description	Comment	Charge	Controlling Item	Reason for Delay
03	Calendar Day	Day "4"/30	0	Grading on Braund, St	None

Remarks:

Wednesday
 Gerke removing half day, hauling rock half day.

 Afternoon began hauling BAD from north. No water truck so would only haul 6".Luke, Robin, 1 Operator,4 trucks. 2 trucks hauling from Holiday Hts to sand lake waste site.
 (end of remarks)

IDR Information	Vendor ID	Vendor Name
07/11/18	GE33	GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	1.00	9.50	Water Truck	1.00	1.00
Truck Driver	4.00	9.50	Dump Truck	4.00	9.50
Operator	2.00	9.50	Cat CS56B Roller	1.00	9.50
Foreman	1.00	9.50	Cat D5G Dozer	1.00	9.50
			Cat 336F Backhoe	1.00	9.50
			Work Truck	1.00	9.50

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	Sunrise	Sunset	Temperatures		Weather
07/12/2018	05:34:00	20:47:00	High: 95	Low: 74	Cldy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Braund St. grading	none

Remarks:

Thursday

Responded to a call from Roger (and Gretchen) Lowrey on Pine and Riders Club, evidently he had not rec'd my earlier email. I stated that we owed him 4" of topsoil back as we removed it when we lowered the grade. I sent another email to him and Matt. It will be hard for Gerke to replace the topsoil, but they will need to do it, when they are backfilling curb here and there, etc.

Luke and crew on Braund. Asked Luke to maybe come in straight instead of parking at Verizon CE and backing and turning on the new soft asphalt into the project to dump the BAD from Hauser St. landscaping center. Also looking for some tickets.

(end of remarks)

IDR Information Vendor ID Vendor Name

07/12/18	GE33	GERKE EXCAVATING INC			
Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	6.00	9.50	Dump Truck	6.00	9.50
Laborer	1.00	9.50	Work Truck	1.00	9.50
Operator	2.00	9.50	Cat CS56B Roller	1.00	9.50
Foreman	1.00	9.50	Cat 289D Skidsteer	1.00	9.50
			Cat D5G Dozer	1.00	9.50
			Cat 336F Backhoe	1.00	9.50

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	Sunrise	Sunset	Temperatures		Weather
07/13/2018	05:34:00	20:47:00	High: 85	Low: 70	Rain, cldy. Part cldy A lot of rain tonight 1" of rain overnight

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Grading intersection of	Rain, not a delay

Remarks:

Friday:

Matt stopped by. He'd written a critical email denying that the previously mentioned topsoil was bad. He appologized for his critical letter. He also didn't like some of John Wiatt's criticism on the manholes: It wasn't clear to him what mastic on the underside of the manholes that were in a minimum of a foot of concrete all around was supposed to do. We also discussed how the seed on Braund is not germinating either. I said I'd asked Kevin what could be done about that and Kevin said we'll let Smith rework and seed when they come back. Matt said he'd prefer to just quick do it with Jim's seed mix. I tend to agree, but couldn't pay if the city won't pay for it. We think it's the lack of mulch that made the seed not germinate.

(end of remarks)

IDR Information Vendor ID Vendor Name

07/13/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Operator	1.00	2.50	Cat 140H Grader	1.00	10.50
Truck Driver	6.00	10.50	Dump Truck	6.00	10.50
Flagger	2.00	10.50	Cat 289D Skidsteer	1.00	10.50
Operator	2.00	10.50	Cat CS56B Roller	1.00	10.50
Laborer	1.00	10.50	Cat D5G Dozer	1.00	10.50
Foreman	1.00	10.50	Cat 336F Backhoe	1.00	10.50
			Work Truck	1.00	10.50

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
07/14/2018	05:35:00	20:46:00	High: 86	Low: 72	Sunny, 1" of rain tonight

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Braund/PH Intersestion, none	

Remarks:

Saturday
 Gerke working, contractor's choice:
 Completing the Braund PH intersection, removing pav't up to Lester St. Start time officially on PH, starting monday, 7/16/18
 (end of remarks)

IDR Information Vendor ID Vendor Name

07/14/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Operator	2.00	7.00	Water Truck	1.00	7.00
Laborer	1.00	7.00	Cat 289D Skidsteer	1.00	7.00
Foreman	1.00	7.00	Cat CS56B Roller	1.00	7.00
			Cat D5G Dozer	1.00	7.00
			Work Truck	1.00	7.00
			Cat 336F Backhoe	1.00	7.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
07/15/2018	05:36:00	20:46:00	High: 87 Low: 67	Clear

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0		

Remarks:

Sunday
 No work, Contractor's choice
 (end of remarks)

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli

Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
07/16/2018	05:37:00	20:42:00	High: 85 Low: 62	Sunny

Site Information

Site Description	Comment	Charge	Controlling Item	Reason for Delay
00 Completion Date	Q3 (Xcel gas) still working on Braund, Lt sidewalk	0	Curb and sidewalk, Braund	none, Gerke working on
Site Description	Comment	Charge	Controlling Item	Reason for Delay
04 Calendar Day	Started interim site 4 today	0	Grading mainline	none

Remarks:

Monday
Gerke discovered a soft spot on PH, Lt after they finished removal all the way to Lester St. It was like a waterbed, very squishy. Luke and crew EBSed 1' (41'x10'x1' deep) and added more base.

Sta 102-102+/-41. Lt, 5991-02-55, CTH PH.
Officially start 30 day interim completion date, CTH PH today
30 days will be 8/14
(end of remarks)

IDR Information Vendor ID Vendor Name

07/16/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	6.00	10.50	Dump Truck	6.00	10.50
Laborer	1.00	10.50	Water Truck	1.00	10.50
Operator	2.00	10.50	Work Truck	1.00	10.50
Foreman	1.00	10.50	Cat 289D Skidsteer	1.00	10.50
			Cat CS56B Roller	1.00	10.50
			Cat D5G Dozer	1.00	10.50
			Cat 336F Backhoe	1.00	10.50

IDR Information Vendor ID Vendor Name

07/16/18 SRI000 SMITH RESTORATIONS INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	1.00	1.00	Work truck	1.00	1.00

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
07/17/2018	05:38:00	20:44:00	High: 81	Low: 59	Sunny

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date	Gerke Grading on PH	0	Concrete Braund	None (Chip to be in tom

Remarks:

Tuesday
 Weekly meeting
 Discussed removal of 2 trees N side of CTH PH where retaining wall (and new sidewalk) are. Discussed EBS, scheduling and the fact that sometime yesterday, Smith Jarod was here removing Inlet protections on Riders Club Road (Cliffview, Franklin and east of Franklin)
 Cooler 71 clear am.

 Spoke w Q3 guy sounded like they were going to be finished up today. Gas main that goes in the intersection of Ph and Braudb to be eliminated when they do their hook up. This they did from 10 - 3:30 all clear for Gerke to remove and replace the inlet on the radius point tomorrow.

(end of remarks)

IDR Information Vendor ID Vendor Name

07/17/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	5.00	10.00	Dump Truck	5.00	10.00
Laborer	2.00	10.00	Water Truck	1.00	10.00
Operator	2.00	10.00	Cat CS56B Roller	1.00	10.00
Foreman	1.00	10.00	Cat 289D Skidsteer	1.00	10.00
			Cat D5G Dozer	1.00	10.00
			Cat 336F Backhoe	1.00	10.00
			Work Truck	1.00	10.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	Sunrise	Sunset	Temperatures		Weather
07/18/2018	05:39:00	20:43:00	High: 84	Low: 66	sunny

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Underground work Braund	none

Remarks:

Wednesday:

Gerke placing inlet on PH/Braund, noticed plan had 19% outlet grade on replacing existing RCCP 12". Checked with plan depth for the inlet we did not use on Riders Club: It was only .4' deeper. Not worth finding and hauling all the way over. The existing mh is chock full of culvert pipes that are all there at the same elevation. Difference is, however, that the outlet end of the new 12" that was installed today was 1' or so higher than expected, We lowered the slope by raising the outlet end and lowering the inlet by 9" (.75'), the slope now is closer to 11 or 13%

Luke said that he heard yesterday that Chippewa is not going to get there until tomorrow., I'm glad becuase there's not much to keep Gene busy. 3 sidewalk squares, 4 or 5 curb areas on Braund and done. Noticed they will need to remove more of the CE curb as it's sticking up but there will be no more of the radius taper that there is now. Chip or Gerke can saw anytime

(end of remarks)

IDR Information Vendor ID Vendor Name

07/18/18	GE33	GERKE EXCAVATING INC			
Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	2.00	11.00	Cat 289D Skidsteer	1.00	11.00
Operator	2.00	11.00	Dump Truck	2.00	11.00
Laborer	2.00	11.00	Cat 336F Backhoe	1.00	11.00
Foreman	1.00	11.00	Work Truck	1.00	11.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
07/19/2018	05:40:00	20:43:00	High: 80	Low: 66	Sunny am, cldy pm

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Concrete curb and gutt	None
Site	Description	Comment	Charge	Controlling Item	Reason for Delay
04	Calendar Day		0	Grading	none

Remarks:

Thursday
 Noticed inlet on PH across from Lester is busted casting. Texted Kevin. Also aroud 5pm while forming sidewalk, opted to do as close to plan as possible without adding a single landing pad and retaining wall like shown on the plan. We are much happier with how it turned out. Also told Geno about the punchlist cracks and he also did the slope paving at Verizon. Looks awesome except the Zieggler sprinkler control box.

(end of remarks)

IDR Information Vendor ID Vendor Name

07/19/18	GE33	GERKE EXCAVATING INC			
Worker Description	Number	Hours	Equipment Description	Number	Hours
Operator	2.00	7.50	Cat CS56B Roller	1.00	7.50
Foreman	1.00	7.50	Cat 336F Backhoe	1.00	7.50
			Work Truck	1.00	7.50

IDR Information Vendor ID Vendor Name

07/19/18	CH13	CHIPPEWA CONCRETE SERVICES, INC.			
Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	3.00	12.00	Bobcat S570 Skidsteer	1.00	12.00
Finisher	3.00	12.00	Work Truck	2.00	12.00
Foreman	1.00	12.00			

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli

Diary Date	Sunrise	Sunset	Temperatures	Weather
07/20/2018	05:41:00	20:42:00	High: 72 Low: 65	Cloudy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Concrete Curb and Gu	none

Remarks:

Friday:

Gerke stopped for a while, Matt J. on board, sent to 6th St in LaCrosse. Gave us a free load of BAD from 6th St., said they overhauled, so I said OK, as its from the same source as ours. Luke arranged for Kevin to drop off a new casting for the busted grate across from Lester St at noon, so far no casting yet.

Shopko guy stopped to make sure his semi tomorrow gets in, Gerke is leaving today but returning tomorrow. Luke said they are replacing the stop sign at Braund NB, as soon as the sidewalk is done, which it will be this evening, then they can move to the north and remove the type 3 that is laying along Lester St.

(end of remarks)

IDR Information Vendor ID Vendor Name

07/20/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Operator	2.00	3.00	Cat 336F Backhoe	1.00	3.00
Foreman	1.00	3.00	Cat 289D Skidsteer	1.00	3.00
			Work Truck	1.00	3.00

IDR Information Vendor ID Vendor Name

07/20/18 CH13 CHIPPEWA CONCRETE SERVICES, INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Finisher	3.00	11.50	Bobcat S570 Skidsteer	1.00	11.50
Laborer	2.00	11.50	Work Truck	2.00	11.50
Foreman	1.00	11.50			

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
07/21/2018	05:42:00	20:41:00	High: 83	Low: 64	P Cldy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Grading CTH PH	None

Remarks:

Saturday:
 Working, contractor's choice. Gerke finishing up grading on CTH PH
 (end of remarks)

IDR Information Vendor ID Vendor Name

07/21/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Foreman	1.00	8.00	Dump Truck	6.00	8.00
Truck Driver	6.00	8.00	Water Truck	1.00	8.00
Laborer	1.00	8.00	Work Truck	1.00	8.00
Operator	2.00	8.00	Cat CS56B Roller	1.00	8.00
			Cat D5G Dozer	1.00	8.00
			Cat 336F Backhoe	1.00	8.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
07/22/2018	05:43:00	20:40:00	High: 83 Low: 65	

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0		

Remarks:

Sunday
 No work, contractor's choice, weekend
 (end of remarks)

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli

<u>Diary Date</u>	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
07/23/2018	05:44:00	20:39:00	High: 86 Low: 65	Hot, humid, hazy, nice am hot pm

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Chippewa curb on 599	none

Remarks:

Monday
Rick, CCS, arrived about 7 began working on the city curb by Wells Fargo for Paul. When I reminded them that they needed testing if adding a new lot , I think he wanted to use his PC startup test as the random we told him, no, he's going to have to take cys at 19CY and if it looks like we won't make it, the last load.
We also did add a Qv for the A mix (w cys.) He wanted to use the A mix to get a little bit better earlier set up for the paving that is to take place, asap.

2 Gerke guys carefully re placing the gas service lower, w/ XCels help the service will be below the sidewalk and wall.
1 gas service
1 regular cable
1 water valve busted off, (See Picture)

Chippewa decided to do the pc startup cys. We asked him why is that openers or what, he said its 'whatever'. Ryan and I informed him that his random was 19 so he should take as close to 19 cy as possible (last truck) we took our QV out of the first load because we will not reach our random as Rick isnt using A for sidewalk. Then he dropped the old broken casting into the big manhole inlet that were trying to do. Nice.

Wet loads today. After the driver said the first one was his fault for adding too much water, wondered why he did it again
(end of remarks)

IDR Information Vendor ID Vendor Name

07/23/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	4.00	10.00	Dump Truck	4.00	10.00
Laborer	1.00	10.00	Water Truck	1.00	10.00
Operator	2.00	10.00	Cat CS56B Roller	1.00	10.00
Foreman	1.00	10.00	Cat D5G Dozer	1.00	10.00
			Cat 336F Backhoe	1.00	10.00
			Work Truck	1.00	10.00

IDR Information Vendor ID Vendor Name

07/23/18 CH13 CHIPPEWA CONCRETE SERVICES, INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	2.00	7.00	Bobcat T450 Skidsteer	1.00	10.00
Finisher	2.00	7.00	Work Truck	2.00	7.00
Foreman	1.00	7.00			

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli

<u>Diary Date</u>	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
07/24/2018	05:45:00	20:38:00	High: 84 Low: 60	p cldy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Concrete / grading for / none	

Remarks:

Tuesday
Weekly meeting: asked again about should we be concerned about the water manhole all full and what are we doing with the casting in the inlet. Did not discuss the Mathy lane problem because thought from the plan and profile that they planned on having the crown right through the middle of the thru/lane. Later (tomorrow 7/25), Luke and us checked the cross sections and see that at Sta 19+00 they proposed moving the crown from 1' Rt of R/L (23 and 21) to 6' Lt of RI (16 and 28) , following the edge of center lane. Called Shannon (Paul out of the office today) and he and Luke concurred that this is what we should do.

Rick poured all the sidewalk out on PH, left Gerke's west CE and the area in front of the new retaining wall and driveway. Decided to ignore the pieces for the Shopko loading dock unless we change our minds and if we do, we can do it when we complete behind the retaining wall, sometime after this week

(end of remarks)

IDR Information Vendor ID Vendor Name

07/24/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	1.00	10.00	Dump Truck	1.00	3.00
Operator	1.00	10.00	Cat 140H Grader	1.00	8.00
Operator	2.00	3.00	Cat 289D Skidsteer	1.00	3.00
Laborer	1.00	3.00	Work Truck	1.00	3.00
Foreman	1.00	3.00			

IDR Information Vendor ID Vendor Name

07/24/18 CH13 CHIPPEWA CONCRETE SERVICES, INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	2.00	12.00	Bobcat T450 Skidsteer	1.00	12.00
Finisher	2.00	12.00	Work Truck	2.00	12.00
Foreman	1.00	12.00			

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli

<u>Diary Date</u>	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
07/25/2018	05:46:00	20:37:00	High: 86 Low: 62	p cldy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Grading for Mathy Brau	none

Remarks:

Wednesday

Smiths (Jarrod) called me at 6:45 that he was almost here and ready to start the wall at cth PH, Lt. They came and started to lay out the wall footing, only had to be 1' of 1.25 rock, BAD footer. We encouraged this. Also checked RW (10' from front of wall) for dirt storage, which is not enough in some areas for the shaping to look good. Dirt was everywhere, and so far ay Gerke couldn't get on the PH grade yet.

Gerke: Worked on Braund ml grading the crown 1' rt of RL instead of 1' Rt-7' Lt (would have been harder to grade and more difficult to pave. Shannon ORourke stopped by and we decided most likely Friday morning (Mikey should we freed up). We decided Matt probably will just have Mathy do binder on PH and Braund, although, Braund surface would be good also, the only issue is if Paul wants to coordinate with them for doind their work

Jim Schams worked on their own most of the day to do the restoration punchlist and undercut that one area on Pine St and fill holes and pick up junk. They raked and seeded and fert everywhere which the city wanted to touch up first, then after I insisted that yes we wanted Pine NE fixed up, they went and got topsoil from the city for there becuase the stuff they have stockpiled by the field office looked sandier than what they'd dug out. At first Jim S was sure they already did that with their backhoe 318, now that I see how sandy their stockpiled topsoil is (?from Misty's and?) I am thinking maybe they did topsoil before. Either way, it was not as good as the topsoil the property owner had hauled in, so it is now redone, but we did not redo the boulevard.

Rochester block called about the retaining wall. Evidently Tom Smith ordered beveled blocks (a 3" bevel on each side, instead of the standard 8 which has only a 3/4" bevel) 8x18" block. Sent cut sheets with photos to Kevin and we unanimously approved it. So the wall will be beveled, learned that there are 2 different types of blocks and we will need to specify which kind we want for future walls.

(end of remarks)

IDR Information Vendor ID Vendor Name

07/25/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	1.00	3.00	Water Truck	1.00	10.00
Laborer	1.00	10.00	Cat CS56B Roller	1.00	10.00
Operator	1.00	10.00	Cat 140H Grader	1.00	10.00
Foreman	1.00	3.00			

IDR Information Vendor ID Vendor Name

07/25/18 SRI000 SMITH RESTORATIONS INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	1.00	7.00	Hitachi Mini-Backhoe	1.00	7.00
Foreman	1.00	7.00	Cat 257D Skidsteer	1.00	7.00
Owner	1.00	7.00	Work Truck	3.00	7.00

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
07/26/2018	05:46:00	20:37:00	High: 74	Low: 59	p dldy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Grading CTH PH for As	none

Remarks:

Thursday
 Kevin S and I decided to speak with the Millers (NE Quadrant of PH/Braund where the retaining wall is going) to get their signature on a quick construction permit, on the LaCrosse tax records website I discovered the plan had outdated owners, the Trues. Could not find a phone number listed, so went out there to get ahold of someone.
 (end of remarks)

IDR Information Vendor ID Vendor Name

07/26/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	2.00	11.00	Posi track cat bobcat	1.00	3.00
Operator Dillon	1.00	11.00	Cat blade	1.00	11.00
Laborer Robin	1.00	11.00	Dump trucks quad axle	4.00	9.00
Foreman Luke	1.00	11.00	Pickup Truck	1.00	4.00
Operators	1.00	4.00	Core rig for MH adjusting	1.00	2.00
Laborer	1.00	4.00			
Foreman	1.00	4.00			

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH**Resident Engineer (Area Supervisor/Team Leader)** Jim Savoldelli

<u>Diary Date</u>	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
07/27/2018	05:47:00	20:32:00	High: 76 Low: 56	p cldy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Paving Braund, PH	none

Remarks:

Friday

Mathy in at 7:00 load out at 7:30, Shannon and Mikey are concerned about the PH/Braund intersection. Evidently, Luke did not set the hub grades I gave him, so they opted to take a string from curb to curb and go down 5" from there. There is a manhole there that has the plate exposed. We suggested they place a bit of asphalt over it so it doesn't get pushed. They will need a low pro casting for it. In hind sight, it must have been crowned before and perhaps that would have worked also, with all the inlets on both sides on the south. However we did not want to have Gerke haul in a minimum of 6-12" to get it to drain, knowing how poorly that recycled concrete agg sets up, it would delay Mathy and be soft, so the V will work just fine, Gerke just had it a bit high.

Shopko semi load arrived at 8:20am, all was well, good thing we started at the east end of CTH PH and went west, he entered the west pulled forward, and backed in from the mainline. Mathy was just about up to the CE when that load came, couldn't've worked out better. Robin and Ryan showed Jeff where the plate on the manhole is just about exposed in the new V we created for the Braund/PH intersection, south. If they are careful and maybe place some mix over the plate before the paver goes over it, they won't accidentally push the plate off the MH.

Due to the last curb (at the inlet, on tangent) being placed on 7/23, we opted not to have Chippewa break the "openers" Rick took. Mathy will not be up on it and it was 4 very hot days, they have been achieving compressive strengths about 3500psi after 4 days.
(end of remarks)

IDR Information Vendor ID Vendor Name

07/27/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	1.00	2.00	Dump Truck	1.00	2.00
Laborer	1.00	2.00	Cat 289D Skidsteer	1.00	2.00
Operator	2.00	2.00	Cat 140H Grader	1.00	2.00
Foreman	1.00	2.00	Work Truck	1.00	2.00

IDR Information Vendor ID Vendor Name

07/27/18 MA80 MATHY CONSTRUCTION COMPANY

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	8.00	7.00	Dump Truck	8.00	7.00
Flagger	6.00	7.00	Volvo DD25W Roller	1.00	7.00
Laborer	6.00	7.00	Dynapac CC624HF Roller	1.00	7.00
Operator	7.00	7.00	Roadtec RP-190e Paver	1.00	7.00
Foreman	2.00	7.00	Dynapac CC1200 Roller	1.00	7.00
			Dynapac CC224HF Roller	1.00	7.00
			Terex CR452 Paver	1.00	7.00
			Work Truck	2.00	7.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
07/28/2018			High: Low:	

Site Information				
Site	Description	Comment	Charge	Controlling Item
00	Completion Date		0	Reason for Delay

Remarks:
 Saturday:
 No work, contractor's choice nothing going on. Road opened for locals for the weekend
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader)				Jim Savoldelli	
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
07/29/2018	05:50:00	20:33:00	High:	Low:	

Site Information					
Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0		none

Remarks:
 Sunday
 No work, contractor's choice
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
07/30/2018	05:51:00	20:32:00	High: 84	Low: 59	P Cldy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Retaining wall, CTH PH	None

Remarks:

Monday:
 Work beginning on the retaining wall by Smith, when the block arrives.
 (end of remarks)

IDR Information	Vendor ID	Vendor Name
07/30/18	SRI000	SMITH RESTORATIONS INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	4.00	7.00	Cat 257D Skidsteer	1.00	7.00
Foreman	1.00	7.00	Work Truck	1.00	7.00

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
07/31/2018	05:52:00	20:31:00	High: 84	Low: 59	p Cldy.

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Retaining wall, CTH PH	None

Remarks:

Tuesday
 Smith: Completed Retaining wall, CTH PH Lt. Pondered whether we need to add a radius to wrap around to the PE or not. It will not look right. Tom said he's pondering also, sent him pix Friday, see attachments, Fri 8/3
 (end of remarks)

IDR Information Vendor ID Vendor Name

07/31/18 SRI000 SMITH RESTORATIONS INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	4.00	11.00	Cat 257D Skidsteer	1.00	11.00
Foreman	1.00	11.00	Work Truck	2.00	11.00

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
08/01/2018	08:30:00		High: 84 Low: 58	Hazy clear

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Wall/PH, half day, chip	none

Remarks:

Wednesday
 Smith Restorations
 Left 3 laborers/skid steer opr. to complete the wall at PH/Braund, NE. Looks good. Left the East end just ending abruptly to be buried when shaping the wall/drive area. We have several blocks/caps left in case we decide to tweak the end maybe step it down. Will need to cut driveway down and grade PE first to see.

Onalaska PD asked Smith guys to add drums to hard close PH (why now, did they recieve complaints? Are they trying to train the public?) So they can write tickets when people go through. Hope no one who works there (Cindy Gerke, etc) will be pulled over, inconvenienced. Seemed a bit odd to us. (end of remarks)

IDR Information Vendor ID Vendor Name

08/01/18 SRI000 SMITH RESTORATIONS INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	3.00	5.25	Cat 257D Skidsteer	1.00	5.25
			Work Truck	1.00	5.25

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
08/02/2018	05:54:00	20:25:00	High: 74 Low: 57	Cool, cloudy, 1" rain over last night

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Chippewa completing	ε Rain, wet 100%

Remarks:

Thursday
 Chippewa no show

Today the barricades are ajar again, people driving through PH like they own the place. Braund too. No idea who re opened them or why they wanted them closed yesterday. Wish the Ona PD, or city or ?? would fill us in, if they have a plan.
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
08/03/2018	05:55:00	20:27:00	High: 85	Low: 60	p cldy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Shaping for concrete	None

Remarks:

Fri
 Gerke on site for half a day grading PE, CTH PH, Lt and getting wet crap out for sidewalk construction when Chippewa shows up.
 (end of remarks)

IDR Information Vendor ID Vendor Name

08/03/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer Robin	1.00	7.00	Cat 289D Skidsteer	1.00	7.00
Operator Jarrod	1.00	7.00	Dump trucks quad axle	1.00	1.00
			Work truck with trailer	1.00	7.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
08/04/2018	05:56:00	20:26:00	High: 84	Low: 69	Rain pm

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Concrete sidewalk PH	None weekend

Remarks:

Saturday
 No work, contractor's choice
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
08/05/2018	05:57:00	20:25:00	High: 90	Low: 63	hot, humid

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Concrete items PH	

Remarks:

Sunday
 No work, contractor's choice
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
08/06/2018	05:59:00	20:23:00	High: 83	Low: 68	cloudy 1/2" Rain last night

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Concrete Sidewalk, CT	none

Remarks:

Monday

Nothing going on. Computed Density Incentive and checked quantities.

Hopefully when the PH/Braund intersection is paved the puddle in the se quad. will go away.

(end of remarks)

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
08/07/2018	05:59:00	20:22:00	High: 83	Low: 62	5 minutes of rain in the pm, PH (Riders Club downpour)

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Concrete items on PH	none, rain in pm done

Remarks:

Tuesday
 Only 3 at meeting, City would like the wall stepped down.
 Chippewa Nick's crew of 5 on site finishing the concrete paving items on PH, Lt
 (end of remarks)

IDR Information Vendor ID Vendor Name

08/07/18 CH13 CHIPPEWA CONCRETE SERVICES, INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	2.00	8.00	Bobcat T450 Skidsteer	1.00	8.00
Finisher	2.00	8.00	Work Truck	2.00	8.00
Foreman	1.00	8.00			

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
08/08/2018	06:01:00	20:17:00	High: 87	Low: 68	clear nice

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Restoration	None

Remarks:

Wednesday:
 Gerke 2 men plus 1 truck, r tire b hoe and topsoil. Started filling around the sidewalk and behind curb on CTH PH, EB (Rt), went to Braund, then back to retaining wall on PH. Did not complete the rest of the north side of PH, but the rest looked really good.
 (end of remarks)

IDR Information Vendor ID Vendor Name

08/08/18	GE33	GERKE EXCAVATING INC			
Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	1.00	9.00	Cat 289D Skidsteer	1.00	3.00
Laborer	1.00	9.00	Cat M320F Tire Backhoe	1.00	9.00
Operator	1.00	9.00	Dump Truck	1.00	9.00

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	Sunrise	Sunset	Temperatures	Weather
08/09/2018	06:02:00	20:19:00	High: 90 Low: 66	Hot, humid. 1/2" rain this morning

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Paving	Rain am: 50% delay, pa

Remarks:

Thursday

1/2" rain in the am, left Braund wet, so Mathy couldn't begin to place tack till it dried at approx. 10 am. Mike said he'd better pull 10.5 and 10.5 on the northbound lane as that is what he and Jeff did before and there's a little bit of a quarter crown. We said that was fine. The lanes are 21': 16' and 5' bike lane, so the 10.5 will not be in the wheel track. It worked well with the pav't marking at the Rt turn lane also (being 11' turn lane, 5' bike lane and halfway thru the through lane)

S B will be a bit odder but perfect for the 6' parking lane and 5' bike.

Paved PH with two 19' pulls, worked real well. Alerted Matt and Kevin as to the wall blocks left and the valves that may need more adjustment than Mathy could give. Not sure who to pay for those either (Mathy, city or Gerke). Will remember to note Chip removed the piece of sidewalk at C Gerke property, Lt, CTH PH.

Completed paving around 6:45, cold roller completed around 7:15 ish, say 12 hours. Chris ran densities, said they were low all day. Steve Ames will meet with us next week to tell us how to do the HMA density incentive, Thursday at 9am tentatively planned. Steve said it is a new mix design since we ran 4MT on Riders club, doesn't look like the design change helped.

(end of remarks)

IDR Information Vendor ID Vendor Name

08/09/18 MA80 MATHY CONSTRUCTION COMPANY

Worker Description	Number	Hours	Equipment Description	Number	Hours
Truck Driver	8.00	9.00	Volvo DD25W Roller	1.00	9.00
Flagger	3.00	9.00	Broom	1.00	9.00
Operator	4.00	9.00	Dump Truck	8.00	9.00
Laborer	3.00	9.00	John Deere 326E Skidsteer	1.00	9.00
Foreman	1.00	9.00	Tack Truck	1.00	9.00
			Dynapac CC324HF Roller	1.00	9.00
			Roadtec RP-190e Paver	1.00	9.00
			Work Truck	1.00	9.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
08/10/2018	06:03:00	20:18:00	High: 89 Low: 69	hot hazy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Concrete cure, restoration	None

Remarks:

Friday

No work, Ryan and Lorie marked out MHs and Valves for Gerke and only one looks to be buried (told Kevin its the one in the Braund/PH intersection). Also marked out the pav't marking asked Kevin to review if he'd like.

Inventoried and texted Tom Smith about wall.

(end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
08/11/2018			High: 91 Low: 70	hot humid

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Coring manholes	none

Remarks:

Saturday,
 No work cotractor's choice
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
08/12/2018			High: 90 Low: 65	Hot

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Coring MHs	none

Remarks:
 Sunday
 No work, contractor's choice
 (end of remarks)

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli

<u>Diary Date</u>	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
08/13/2018	06:06:00	20:10:00	High: 91 Low: 67	Fog AM

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Complete wall coring P	none

Remarks:

Gerke

Jim crew coring, done by mid day, Robin digging out. Started pouring at 1? p.m.

Men: Jim, Skid steer opr./w Mr. Manhole coring rig.

Matt/ Kevin on site, discussed erosion mat instead of straw, Kevin first said only behind the retaining wall and across ph at Shopko loading dock slope.

Gerke Jim and Matt on board helped me convince city to try e mat instead. I said seed and fert really heavy and get me the tickets/bags

City street guy placing PCMBs at each end of city proj.; on CTH ph from the east end of our proj. to past Target intersections.

Smith Restoration

Wall crew in at 9am, without Jarod, they couldn't start. Placed E mat behind wall, and on topsoil that was placed, Gerke said they would not be placing the rest of the topsoil until next week.

2 men: Tyler and laborer, called Tom to finalize things re: Emat for the same price, how we'd pay for the wall extension: Matt agreed to an extra \$300 mobe handled by Gerke and \$3/sf (x 30 SF = approx \$90) means I will need to prorate so its still bid item price.

(end of remarks)

IDR Information Vendor ID Vendor Name

08/13/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	1.00	9.00	Cat 277D Skidsteer	1.00	9.00
Operator	1.00	9.00	Work Truck	1.00	9.00
Foreman	1.00	9.00			

IDR Information Vendor ID Vendor Name

08/13/18 SRI000 SMITH RESTORATIONS INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	2.00	9.00	Cat 257D Skidsteer	1.00	9.00
Foreman	1.00	9.00	Work Truck	3.00	9.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
08/14/2018	06:07:00	20:12:00	High: 91	Low: 66	Hot humid

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Coring and protecting u	none
Site	Description	Comment	Charge	Controlling Item	Reason for Delay
04	Calendar Day	Completed interim completion for PH (ID 55) today	0	Coring	none

Remarks:

Lorie gone, Jeff Merten watched the job while Ryan staked out the Brewery job. Gerke (Jim Schams crew) on hand doing the coring for the MHs and one valve. Evidently traffic was not to be deterred. Although they were done before noon, had to watch for traffic even though they used E mix. Official ending date for the interim completion date for site 4, 30 days.
 (end of remarks)

IDR Information Vendor ID Vendor Name

08/14/18	GE33	GERKE EXCAVATING INC			
Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	3.00	6.00	Work Truck	1.00	6.00
Operator	1.00	6.00			
Foreman	1.00	6.00			

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
08/15/2018	06:08:00	20:10:00	High: 88	Low: 67	Humid, p cldy

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Restoration at Retainin	nne

Remarks:

Wednesday
 Noticed that the line on Riders Club, Rt was done. Called Matt who said Brickline did it.
 (end of remarks)

IDR Information Vendor ID Vendor Name

08/15/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Foreman Luke	1.00	1.00	Cat 289D Skidsteer	1.00	1.00
Laborer	1.00	8.00	Cat M318F R Tire Backhoe	1.00	8.00
Operators	1.00	8.00	Dump Truck	1.00	7.00
Truck Driver	1.00	7.00	Pickup Truck	2.00	8.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
08/16/2018	06:10:00	20:09:00	High: 86	Low: 66	P Cldy, rain pm

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Pavt Marking, complete	none (Rain after 5pm)

Remarks:

Thursday
 No work, Matt stopped by while Ryan and Lorie were measuring topsoil, and e mat, PH Lt and Rt. He said BFS to remove arrows on Theater Rd, RTL for an hour friday, Brickline to stripe PH Monday, August 20. This is good as it is well before the completion date of 8/31/18.
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
08/17/2018	06:11:00	20:07:00	High: 84 Low: 60	Clear, hot

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Painting	none, city sweeping

Remarks:

Friday:
 Ryan on project.
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
08/18/2018	06:12:00	20:06:00	High: 88	Low: 59	Clear, hot

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Pavt Marking	none

Remarks:

Saturday
 No work, contractor's choice
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
08/19/2018	06:13:00	20:04:00	High: 88	Low: 62	hot

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Pavt Marking	

Remarks:
 Sunday:
 No work, contractor's choice
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
08/20/2018	06:14:00	20:03:00	High: 74	Low: 58	Humid am, rain pm

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Pav't Marking	Rain forecast and later :

Remarks:

Monday

Emailed Matt the Traffic Control Signs PCMS, for BFS from IRA along with the precon minutes where we state 3 days, and the posting for the 12 days.

Rec'd BAD testing for Hauser St.

Matt was at PH/Braund coordinating the broom for a final cleanup for Brickline. They were supposed to start this morning but radar and phone forecast rain for this morning, but came later.

(end of remarks)

IDR Information Vendor ID Vendor Name

08/20/18	GE33	GERKE EXCAVATING INC			
Worker Description	Number	Hours	Equipment Description	Number	Hours
Broom operator	1.00	2.00	Broom	1.00	2.00

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli

Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
08/21/2018			High: Low: 59	

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Pav't. Marking/Restora	none

Remarks:

Tuesday
Last weekly meeting, bittersweet because we loved working on this job.

Gerke:
Matt said he's on the punchlist, left.

Kevin fine with us shutting PH or Braund to do the lines, as long as we don't do both. Jarrod is fine w eliminating the shared bike chevron at the end of the proj.

Brickline: Tom Brickle and 3 men here to complete striping on Braund and PH. Ryan said they had a few questions about the frequency of the bike lane symbols and the chevron at the end and the taper from NB Braund. I thought it looked better than I feared with the joints the way we paved them on Braund and with Mathy threatening to track all over the new paint on PH. Finally had to close the job down, way too many people in the way trying to get through. Still had to leave gaps at Braund and Lester St in the cross walks and stop bar painting.

Tom (Smiths) planning on restoration tomorrow. Official punchlist will be out the day they complete all the bid items.
(end of remarks)

IDR Information Vendor ID Vendor Name

08/21/18 BA98 BARRICADE FLASHER SERV. - DEFOREST

IDR Information Vendor ID Vendor Name

08/21/18 BR22 BRICKLINE INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	2.00	8.00	Work Truck	1.00	8.00
Foreman	1.00	8.00	Paint Truck	1.00	8.00
Owner	1.00	8.00			

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
08/22/2018	06:16:00	19:59:00	High: 80	Low: 58	clear

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Restoration	None

Remarks:

Wed:
 Jarrod from Smiths arrived at 8:30am. Gave me seed tickets. Told him about punchlist. He said Tom sent a post with him, I said they did that already. All we need now is the new sign on Theater and to clean up clumps, rocks and remove inlet protections. Also check signs for solid, and plumb and dirt.
 (end of remarks)

IDR Information Vendor ID Vendor Name

08/22/18 SRI000 SMITH RESTORATIONS INC.

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborers	1.00	9.00	Skid steer	1.00	3.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
08/23/2018	06:18:00	19:58:00	High: 81	Low: 66	Clear

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Removing barricades, c	none

Remarks:

Thursday
 Sometime Jarrod snuck in to complete emat, no more seed or fert. used. Somethime BFS snuck in to remove traffic control. Nothing seems left except, a couple cones.
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
08/24/2018	06:19:00	19:56:00	High: 72 Low: 65	Rain on and off.

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Completing punchlst	Rain (being generous h

Remarks:

Friday

Appears BFS was in and cleaned up all their barrels and type 3s and temp. signs. Must have been later last night after Ryan left. Noticed the city project was coring today. Hopefully tomorrow to paint.

Kevin emailed Ron from XCel about the Q3 finishing on Braund. So far still not done.

Smith was on site and completed erosion mat, but didn't take clumps at Lester St or replace the sign. Looks like the ematted area was greening up nicely.

(end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
08/25/2018			High: 88 Low: 68	

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Finishing Roadway	None

Remarks:

Saturday
 No work, contractor's choice
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
08/26/2018			High: Low:	1/2" rain overnight

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Finishing Roadway	none

Remarks:

Sunday:
 No work, contractor's choice, weekend
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
08/27/2018	06:22:00	19:48:00	High: 88	Low: 71	clear, hazy humid

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Finishing Roadway	None

Remarks:

Monday

Q3 on project to pour concrete squares on Braund, Lt. None of this contract's contractor's

(end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
08/28/2018	06:23:00	19:49:00	High: 77	Low: 57	Cldy. Rain last night, and this afternoon

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Finishing Roadway	Wet grade, 50%

Remarks:

Tuesday
 5.5" Rain in my rain guage overnight, Ona only seems to have gotten 3". Matt stopped by in lieu of a 10am meeting we walked the job, Matt fixed the pile of crap by the sign on Braund, Sta 13+50, Lt and tried to plumb it. I collected lathes, and later Jarod from Smith came by to complete the removal of the inlet protections and plumb the signs. He also managed to get soil from the pile of sod on Lester St to get the hole filled at the loose sign on PH, Sta 111+00. Then it started to rain hard around 1-2pm and again most of the day. Matt said Gerke'd be in possibly tomorrow with a load of BAD for the driveway, and to do the rest of the finishing roadway bid items. CC'd Jarrod, and Kevin and Brian M the 'punchlist'. Hopefully it will not become a punchlist.
 (end of remarks)

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
08/29/2018	06:24:00	19:44:00	High: 71	Low: 53	More rain overnight, 1.5, cooler

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Finishing Roadway	wet grade

Remarks:

Wednesday:
 No work seems done in the am. LaCrosse rain guage almost got 2", Ona rain guage had 1.5 " in it.

NOTE: Gerke did their finishing roadway items, see 8/30 not BAD ticket, delivered on Tuesday 9/4/18 says it was done late today.
 (end of remarks)

IDR Information Vendor ID Vendor Name

08/29/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Foreman	1.00	1.00	Cat 289D Skidsteer	1.00	2.00
Laborer	1.00	1.00			
Operator	1.00	2.00			

Proposal/Contract 20180109009 City Onalaska, Braund St; STH 16 - CTH PH

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
08/30/2018	06:25:00	19:46:00	High: 70	Low: 49	clear

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	Finishing Roadway	None

Remarks:

Gerke:
 Noticed pile of sod was gone and a nice new 40' covering of BAD was on the PE by the wall, say 1 hour on the 29th. Looked good.
 (end of remarks)

IDR Information Vendor ID Vendor Name

08/30/18 GE33 GERKE EXCAVATING INC

Worker Description	Number	Hours	Equipment Description	Number	Hours
Laborer	1.00	1.00	Cat 289D Skidsteer	1.00	1.00
Operators	1.00	1.00	Dump trucks quad axle	1.00	1.00
Truck Driver	1.00	1.00			

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
08/31/2018			High: Low:	

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date	Project substantially complete, stop time charges today	0	Finishing Roadway	none

Remarks:

Friday:
 Labor Day weekend begins at noon, Gerke on site completing the mudding in the manholes, lt and rt on PH, say 2 hours, not sure exactly how many men and hours.
 (end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>		<u>Weather</u>
09/10/2018	06:38:00	19:23:00	High: 75	Low: 50	clear, perfect

Site Information

Site	Description	Comment	Charge	Controlling Item	Reason for Delay
00	Completion Date		0	punchlist	no work

Remarks:

Monday:

Friday, John Wiatt texted me that the walk through of the proj. had revealed that "Jimmy still has to tuckpoint that water valve MH at PH and Braund" and that 'he knows which one that is', to which I forwarded on to Matt. I guess he means the valve that they cored due to it being messed up. (Later discovered it was the low profile one in the south west quadrant.). Hoped to run into Tony from the city who did the inspection, but no one was there the times I went out. Saw the cones were taken (by Shopko and Payless CE's) and John W said later the city did take them.

(end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli					
Diary Date	Sunrise	Sunset	Temperatures		Weather
09/11/2018	06:39:00	19:21:00	High: 80	Low: 61	Clear cloudless

Remarks:

Tuesday:
 8:30-9am Gerke had a guy brooming up the exit fom the waste site. They later redid the pavt marking there.

 Luke called at 2:50pm said they were o t w to do PE touchup so Chosen can grab a sample, 103, Lt PH. We also discussed the MH tuckpointing.

 Texted Matt and Barry B that the Chippewa boys were in LaCrosse today, so it would be a good day to do the crack repair, so far Barry has ignored us.
 (end of remarks)

IDR Information	Vendor ID	Vendor Name			
09/11/18	GE33	GERKE EXCAVATING INC			
Worker Description	Number	Hours	Equipment Description	Number	Hours
Foreman Luke	1.00	1.00	Dump trucks quad axle	1.00	1.00
Truck Driver	1.00	1.00	Work Truck	1.00	1.00

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
09/12/2018	06:40:00	19:19:00	High: 84 Low: 60	Clear cloudless

Remarks:

Wednesday:
 Riverland fast when it comes to removing field office, slow when it comes to bringing connection. Asked them to wait a day or 2 they said OK.

Luke and Jim were supposed to tuckpoint last night, also were supposed to roll rock they added to PE, Left. Trying to get results of the sample taken by Chosen Valley. So far no word.

(end of remarks)

Resident Engineer (Area Supervisor/Team Leader) Jim Savoldelli				
Diary Date	<u>Sunrise</u>	<u>Sunset</u>	<u>Temperatures</u>	<u>Weather</u>
10/03/2018			High: Low:	

Remarks:

Project Conditional Final Acceptance was sent out, there was some debate among ourselves as the work and punchlist is complete but 2 of the things :

- 1.) Sign off by the city of Onalaska (we don't sign off on local jobs usually) and
- 2.) Certs that may be required when the materials review is completed.

Brian and I discussed, and decided the city had been contacted several times by phone message, email, text and they were choosing to pass on comment. Also discussed with John Bainter who said he would probably accept on local projects unless there was someone who was out on vacation, or something.

Decided to take responsibility for maintenance as it wasn't Gerke's fault. Also they didn't ask us to reduce the retainer, and that is why it is called "Conditional" final acceptance/
 (end of remarks)