



REPORT: **QMP Concrete Paving - Compressive Strength Test Report**

LAB NO: 16-4374-1
Test Method: See Below

Project: CTH M - CTH E - CTH GG, Union Pacific Railroad Bridge SP# 6723-00-71

Location:

Client: Augelli Concrete & Excavating, LLC

Acct. No: AUGELLI

Client PO:

Report Date: 10/04/2016
Date Sampled: 09/06/2016
Sampled By: Travis Kurey
By Order Of: Client
Order Number:
Report No: 16-4374-1
Project No: 5174

Field Results

Lot/Test No.: 1-1

Mix ID: 4020420026

Location: B-11-0156 N. Approach Slabs

Curing Method: Standard

Time Sampled: 10:15 am

Temp.: Ambient: 74°F

Mix: 83°F

Slump: 2.0 Inches

Air Content: 5.9%

Transported By: GeoTest

Producer: Carew

Plant: Waupun







Sampled At: Other

Truck No: 500

Ticket No: 527776

Date Received: 09/07/2016

Lab Results

Spec Nbr	Age Tested (date : days)	Diameter (in)	Area (in ²)	Maximum Load (lbs)	Break Type	Cure	Rate of Load (lbs/min)	Compressive Strength (PSI)	Tested By
1	10/04/16 : 28	5.99	28.180	141,406	Type 4	Lab	59,788	5,020	David Hassman
2	10/04/16 : 28	5.99	28.180	148,667	Type 4	Lab	62,834	5,280	David Hassman
3	HOLD								
									
		Type 1	Type 2	Type 3	Type 4	Type 5	Type 6		

Quantity Represented: 10 cu. yds. at 10 cu. yds. placed of a 64.5 cu. yd. total placement

Remarks: if material reference value achieved, "hold" specimens automatically discarded at 28 days (unless advised otherwise in advance by client).

Test Method (As Applicable): ASTM C31, C39, C138, C143, C172, C231, C1064, C1231; AASHTO T22, T23, T119, T121, R60, T152, T309

Recommendation:

☒ Compressive Strength Cylinders cast by WisDOT certified Technician.

Orig: Augelli Concrete & Excavating, LLC
(Richland Center, WI) Attn: Tony Augelli
(1-ec copy)
1-ec Strand Assoc. Attn: Mr. Trenton Diehl


Respectfully Submitted,
GeoTest, Inc.



Andrew Davis, Operations Manager

Compressive Strength Test Report

Test No.:	4374-1-1.1	Project Number:	5174	Peak Load:	141,406	lbs.
Date Tested:	10/4/2016	Tested By:	Dave Hassman	Peak Strength:	5020	psi
Time Tested:	8:35:09	Age:	28	Rate of Loading:	59788	lb/min
		Diameter:	5.99			



10/4/2016 8:35:09 4374-1-1.1 (Load) LB


Lot: xxxxxxxx
2135 S. 116th Street West Allis, WI 53227

Rev. #:1 Rev. Date: 6/14/12
W624 Contractor Drive, Unit A Appleton, WI 54914

Rev. By: J. Anderson
414.321.8378/414.321.8359

Compressive Strength Test Report

Test No.:	4374-1-1.2	Project Number:	5174	Peak Load:	148,667	lbs.
Date Tested:	10/4/2016	Tested By:	Dave Hassman	Peak Strength:	5280	psi
Time Tested:	8:40:03	Age:	28	Rate of Loading:	62834	lb/min
		Diameter:	5.99			



10/4/2016 8:40:03 4374-1-1.2 (Load) LB

Lot:	xxxxxxx	Rev. #:1	Rev. Date: 6/14/12	Rev. By: J. Anderson
2135 S. 116th Street West Allis, WI 53227		W624 Contractor Drive, Unit A Appleton, WI 54914		414.321.8378/414.321.8359