Page 1 of 11 11/12/2019

Contract: 20181211004

0010

Contractor: CONCRETE STRUCTURES, INC.

Projects 5005-00-71

Location:	Monroe	OONORETE OTROOT	ONLO, INO.		5005-00-	71	
Highway:	Q						
Prop. Line ftem #.	Description	Unit Price	Unit	Authorized Quantity	Quantity Paid	Variation Quantity	Variation Percent
201.0105		200.00	STA	1.00	1.00	0.00	0%
Clearing							
0002							
201.0205		200.00	STA	1.00	1.00	0.00	0%
Grubbing	9						
0004							
203.0600.S	;	5000.00	LS	1.00	1.00	0.00	0%
	Str Ovr Water Min Debris (sta)	0000.00					
0006				01. 10+00			
3333				0.1.10			
205.0100		14.00	CY	228.00	163.00	-65.00	-29%
	on Common	14.00	01	220.00	100.00	00.00	2070
0008		nlan and profile to the	e cross				
0000	sections.	pian and prome to the	5 01033				
200 2000		40000.00	1.0	4.00	4.00	0.00	00/
206.2000 Exc for S	Structures Culverts (structure)	12000.00	LS	1.00	1.00	0.00	0%
LAC IOI C	Sadotales Odiverto (Structure)						

01. C-41-139

Page 2 of 11 11/12/2019

Projects Contract: 20181211004 Contractor: CONCRETE STRUCTURES, INC. 5005-00-71 Monroe Location: Highway: Prop. Line Unit Authorized Quantity Variation Variation ftem#. Description Price Unit Quantity Paid Quantity Percent 210.2500 13.00 TON 2,030.00 2,339.29 +309.29 +15% Backfill Structure Type B Monroe County and the designers decided to shift the box 5 feet to the north which caused a larger excavation hole. Therefore, more backfill was 0012 needed to fill the larger excavation hole. 213.0100 300.00 EACH 1.00 1.00 0.00 0% Finishing Roadway (project) 0014 01. 5005-00-71 305.0110 30.00 TON 66.00 64.32 -1.68 -3% Base Aggregate Dense 3/4-Inch 0016 305.0120 14.00 TON 369.00 405.37 +36.37 +10% Base Aggregate Dense 1 1/4-Inch 0018 311.0115 20.00 CY 240.00 296.00 +56.00 +23% Breaker Run

Page 3 of 11 11/12/2019

Contract: 20181211004 Location: Monroe

Contractor: CONCRETE STRUCTURES, INC.

Projects 5005-00-71

Highway: Q

Highway:	Q						
Prop. Line #tem #.	Description	Unit Price	Unit	Authorized Quantity	Quantity Paid	Variation Quantity	Variation Percent
455.0605		5.80	GAL	28.00	0.00	-28.00	-100%
Tack Coat							
0022	Item was not used.						
465.0105		115.10	TON	124.00	126.06	+2.06	+2%
Asphaltic	Surface						
0024							
504.0100		625.00	CY	212.00	212.40	+0.40	+0%
Concrete	Masonry Culverts						
0026							
505.0400		1.00	LB	32,560.00	32,591.00	+31.00	+0%
Bar Steel	Reinforcement HS Structures						
0028							
505.0600		1.20	LB	2,950.00	3,111.00	+161.00	+5%
Bar Steel	Reinforcemnt HS Coated Strctrs						

Page 4 of 11 11/12/2019

Projects 20181211004 Contract: Contractor: CONCRETE STRUCTURES, INC. 5005-00-71 Monroe Location: Highway: Prop. Line Variation Unit Authorized Quantity Variation ftem#. Description Price Unit Quantity Paid Quantity Percent 516.0500 32.00 32.00 0.00 0% 32.00 SY Rubberized Membrane Waterproofing 0032 606.0300 50.00 CY 100.00 143.00 +43.00 +43% Riprap Heavy 0034 More riprap was needed to protect the slope around wing 1. 0.00 618.0100 100.00 **EACH** 1.00 1.00 0% Maintenance And Repair of Haul Roads 0036 01. 5005-00-71 0.00 0% 619.1000 19375.00 EACH 1.00 1.00 Mobilization 0038 624.0100 12.00 MGAL 8.00 1.00 -7.00 -88%

Water

Page 5 of 11 11/12/2019

Contract: 20181211004

0048

Item was not used.

Contractor: CONCRETE STRUCTURES, INC.

Projects

Location:	Monroe	Contractor.	CONCRETE STRUCT	UNLO, INC.		5005-00-		
Highway:								
Prop. Line	_		Unit		Authorized	Quantity	Variation	Variation
#tem #.	Description		Price	Unit	Quantity	Quantity Paid	Quantity	Percent
625.0100			5.50	SY	563.00	563.00	0.00	0%
Topsoil								
0103								
	New topsoil was need	led around the b	ox culvert.					
625.0500			2.00	SY	906.00	109.00	-797.00	-88%
Salvaged	d Topsoil							
0042								
627.0200			.75	SY	906.00	812.00	-94.00	-10%
Mulching								
0044								
628.1504			2.50	LF	323.00	126.00	-197.00	-61%
Silt Fenc	е							
0046								
0010								
628.1520			.01	LF	323.00	0.00	-323.00	-100%
Silt Fenc	e Maintenance							

Page 6 of 11 11/12/2019

Projects Contract: 20181211004 Contractor: CONCRETE STRUCTURES, INC. 5005-00-71 Monroe Location: Highway: Prop. Line Unit Authorized Quantity Variation Variation ftem#. Description Price Unit Quantity Paid Quantity Percent 628.1905 2.00 2.00 0.00 0% 400.00 **EACH** Mobilizations Erosion Control 0050 628.1910 400.00 EACH 2.00 1.00 -1.00 -50% Mobilization Emergency Erosion Control 0052 628.2004 1.15 SY 278.00 278.00 0.00 0% Erosion Mat Class I Type B 0113 E-mat was added to help stabilize topsoil in the NE ditch. LF 57.00 57.00 0.00 0% 628.7504 10.00 Temporary Ditch Checks 0108 Ditch checks needed to be added to a ditch on a steep slope.

250.00

CWT

0.80

0.75

-0.05

-6%

629.0210

Fertilizer Type B

Page 7 of 11 11/12/2019

Contract: 20181211004 Location: Monroe

Contractor: CONCRETE STRUCTURES, INC.

Projects 5005-00-71

Highway:	Q						
Prop. Line #tem #.	Description	Unit Price	Unit	Authorized Quantity	Quantity Paid	Variation Quantity	Variation Percent
630.0110		25.00	LB	9.00	13.70	+4.70	+52%
	ixture No. 10	23.00	LD	0.00	13.70	14.70	13270
0056							
630.0140		50.00	LB	2.00	2.60	+0.60	+30%
Seeding Mi	ixture No. 40						
0058							
630.0160		60.00	LB	3.00	0.90	-2.10	-70%
Seeding Mi	ixture No. 60						
0060							
630.0200		3.00	LB	28.00	29.00	+1.00	+4%
Seeding Te	mporary						
0062							
638.2602		20.00	EACH	4.00	4.00	0.00	0%
	Signs Type II	20.00		1.00		0.00	2.0

Page 8 of 11 11/12/2019

Contract: 20181211004

0074

Contractor: CONCRETE STRUCTURES, INC.

Projects

EΛ	05-	\cap	7
วบ	บ:ว-	UU	-/

Location:	Monroe	Contractor.	0011011212011100	101120, 1110.		5005-00-	71	
Highway:	Q							
Prop. Line	Description		Unit Price	Unit	Authorized Quantity	Quantity Paid	Variation Quantity	Variation Percent
638.3000			20.00	EACH	4.00	4.00	0.00	0%
Removin	ng Small Sign Supports							
0066								
642.5001			1000.00	EACH	1.00	0.00	-1.00	-100%
	ice Type B							
0068	Item was not used.							
643.0420	outual Damica des Tima III		.97	DAY	1,386.00	1,394.00	+8.00	+1%
	ontrol Barricades Type III							
0070								
643.0705			.14	DAY	2,002.00	2,214.00	+212.00	+11%
Traffic C	ontrol Warning Lights Type A							
0072								
040,0000			22	DAY	1.070.00	004.00	04.00	00/
643.0900 Traffic Co	ontrol Signs		.63	DAY	1,078.00	984.00	-94.00	-9%
Traille C	onition origina							

Page 9 of 11 11/12/2019

Contract: 20181211004 Location: Monroe

Contractor: CONCRETE STRUCTURES, INC.

Projects 5005-00-71

Highway: Q						
Prop. Line #tem #. Description	Unit Price	Unit	Authorized Quantity	Quantity Paid	Variation Quantity	Variation Percent
643.5000	340.46	EACH	1.00	1.00	0.00	0%
Traffic Control						
0076						

3.00

3.50

SY

SY

360.00

190.00

645.0105
Geotextile Type C

0078

645.0120	

Geotextile Type HR

0080

646.1020	646.1020	
----------	----------	--

Marking Line Epoxy 4-Inch

0082

650.4500

Construction Staking Subgrade

0084 Item was not used.

58.75	LF

LF

.01

50.00

200.00

50.00

0.00

444.00

28.00

-200.00

+84.00

-162.00

+23%

-85%

0.00

0%

-100%

Page 10 of 11 11/12/2019

Contract: 20181211004 Location: Monroe

Contractor: CONCRETE STRUCTURES, INC.

Projects 5005-00-71

Highway: Q						
Prop. Line #tem #. Description	Unit Price	Unit	Authorized Quantity	Quantity Paid	Variation Quantity	Variation Percent
650.5000	1.50	LF	200.00	200.00	0.00	0%
Construction Staking Base						
0086						
650.6500	2000.00	LS	1.00	1.00	0.00	0%
Construction Staking Structure Layout						
0088			01. C-41-01	139		
650.9910	300.00	LS	1.00	1.00	0.00	0%
Const Staking Supplemental Contrl (proj)						
0090			01. 5005-00	0-71		
650.9920	1.50	LF	200.00	200.00	0.00	0%
Construction Staking Slope Stakes						
0092						
690.0150	5.00	LF	66.00	66.00	0.00	0%
Sawing Asphalt						

Page 11 of 11 11/12/2019

Contract: Location:	20181211004 Monroe	Contractor:	CONCRETE STRUCTURES, INC.		Projects 5005-00-71			
Highway:	Q							
Prop. Line	Description		Unit Price	Unit	Authorized Quantity	Quantity Paid	Variation Quantity	Variation Percent
715.0502			1.00	DOL	1,272.00	0.00	-1,272.00	-100%
Incentive	Strength Conc Structures							
0096								
SPV.0105			2500.00	LS	1.00	1.00	0.00	0%
Special								
0098					01. Temporary Stream Diversion Channel B ranch La Crosse River Culvert			
SPV.0105			747.63	LS	1.00	1.00	0.00	0%
Special								

Fixing Washouts

Restoring topsoil after heavy rain events.