

**3140-00-02/72**

Edgeton - Whitewater

Vickerman Road to E County Line

STH 59

Rock County

**Resurfacing**

Revd: 8/20/18 6/22/20

<b>Milestones</b>	<b>Dates</b>
CDR:	xx/xx/xx
Scoping:	xx/xx/xx
1077 Notice:	March 20, 2018
OPM:	May 19, 2018
DNR Coordination: (Native American Indian Letters send out)	May 1, 2019
Traffic Study (ICE, Crash or Capacity Analysis):	NA
Local Officials Meeting (LOM): #1	July 10, 2019
Public Involvement Meeting (PIM): #1 Mailer Only - No Meeting	December 1, 2019
30 % Plan:	August 1, 2019
30 % Plan Review Meeting:	September 1, 2019
Arch/Hist Investigation: (Section 106)	xx/xx/xx
Hazardous Waste:	
Soil Borings and Investigation:	
Pavement Design:	
Enviro Doc (CEC, PCE, ER, EA, EIS, etc.): <b>CEC</b>	April 9, 2020
60% TMP (Transportation Management Plan): <b>Type</b>	July 1, 2020
Local Officials Meeting (LOM): #2	xx/xx/xx
Public Involvement Meeting (PIM): #2	xx/xx/xx
60 % Plan:	June 29, 2020
60 % Plan Review Meeting:	July 29, 2020
Structure Survey Reports: (Forward to BOS 18 months prior to PSE)	February 8, 2020
Hydraulic Report:	N/A
Exception to Standards:	N/A
Complete Street:	September 9, 2019
Design Study Report (DSR):	August 1, 2020
R/W Plat - Preliminary:	NA
R/W Plat - Final:	NA
Relocation/Real Estate Clear:	NA
COE (404) Permit Submitted by: <b>Must be 12 mo prior to PSE date</b>	August 6, 2020
1078 Plan Sent (Util Plan):	August 6, 2020
1078 Plan Approved (Util Plan):	January 3, 2021
Local Officials Meeting (LOM):	xx/xx/xx
Public Involvement Meeting (PIM):	xx/xx/xx
90% TMP:	April 1, 2021
Draft PS&E :	May 1, 2021
Draft PS&E Review Meeting:	May 31, 2021
PS&E :	August 1, 2021
LET :	December 14, 2021

Green Dates - Actual dates