

TUMS Utility Coordination Effort Summary

Consultant Utility Coordinator: [Assign](#)

[Comments 1](#)

[Refresh](#)

Primary Utility Coordinator: [Jill Noel](#)

Utility Oversight Contact: [Craig Hardy](#)

Projects: [6639-05-60](#)

Design Project ID:	6639-05-30	Earliest Possible Letting:	11/10/2020	Earliest Possible PS&E:	05/01/2020
Construction Project ID:	6639-05-60	Letting:	11/08/2022	PS&E:	05/01/2022
Title:	Mauston - Necedah	Improvement Concept:	Resurfacing (Overlay >= 4 Inches)	Final Task List Complete:	xx/xx/xxxx
Limits:	Colfax Street To STH 80	Required Project Lead Time:	60 days (Excludes extra days for Comp or Coordinating Work)	Region Review Complete:	xx/xx/xxxx
Highway:	STH 58	Required Project Plan Mail Date:	06/01/2019	Final DT1080 (USR) Complete:	xx/xx/xxxx
County:	Juneau	MSR Tracking:	☒	Utility Coordination Completed:	xx/xx/xxxx
Region:	SW	Trans 220	☒	Non-Trans 220	☐
_details...					

Utility		1077 Notification (60 days)			1078 Project Plan			Utility Work Plan		Utility Work Plan Approval		
Name	Type	Sent 220.04(3)	Acknow rec	Sys maps or desc rec 220.04(5)	Sent 220.05 (1)	Acknow rec	Revised Sent 220.05 (12)	Required Return 220.05 (4)	Actual Return	Denied & Return Utility	Revised Received 220.05 (7)	Approved/ Start Work Notice/ Sent 220.05(7) (9)
AT&T Legacy	Communication Line	03/21/2018	04/16/2018	04/16/2018								
ATC Mgmt Inc	Electricity-transmission	03/21/2018	03/26/2018	03/26/2018								
Alliant Energy	Electricity	03/21/2018	03/27/2018	03/27/2018								
Alliant Energy	Gas/Petroleum	03/21/2018	03/27/2018	03/27/2018								
City of Mauston	Sewer	03/21/2018	03/22/2018	03/22/2018								
City of Mauston	Water	03/21/2018	03/21/2018	03/21/2018								
Dairyland Pwr Coop	Electricity	03/21/2018	03/27/2018	NFPD								
Frontier Com of WI	Communication Line	03/21/2018	03/23/2018	03/23/2018								
Lemonweir Vly Tel Co	Communication Line	03/21/2018	03/23/2018	03/23/2018								
Level 3 Com LLC	Communication Line	03/21/2018	04/09/2018	NFPD								
Mediacom WI LLC	Communication Line	03/21/2018	03/23/2018	03/23/2018								
O'Dell's Bay SD 1	Sewer	03/21/2018	04/11/2018	NFPD								
Oakdale Elec Coop	Electricity	03/21/2018	03/26/2018	03/26/2018								
TDS Telecom	Communication Line	03/21/2018	03/22/2018	03/22/2018								
WI DOT	Communication Line	03/21/2018	03/21/2018	NFPD								

Legend

NLV-No Longer Valid

Legend

NFPD-No Facilities as Per DT1077

NOP-Not On Project