



Daar Engineering
22 E Mifflin St
Madison, WI 53703

File Name : (82)CTHOO(NorthlandAve)_ConkeySt
Site Code : 00000000
Start Date : 2/21/2008
Page No : 1

Groups Printed- Total

	CONKEY ST From North			CTH OO (NORTHLAND AVE) From East			CONKEY ST From South			CTH OO (NORTHLAND AVE) From West			
Start Time	Right	Thru	Left	Right	Thru	Left	Right	Thru	Left	Right	Thru	Left	Int. Total
07:00 AM	1	0	4	31	162	31	5	0	4	5	98	8	349
07:15 AM	1	0	3	42	274	26	4	0	1	5	117	11	484
07:30 AM	1	0	9	42	260	29	1	1	0	5	107	8	463
07:45 AM	2	0	5	47	360	25	4	3	2	10	161	14	633
Total	5	0	21	162	1056	111	14	4	7	25	483	41	1929
08:00 AM	2	1	1	21	246	15	3	1	4	6	109	12	421
08:15 AM	3	0	6	22	167	10	1	4	3	5	125	9	355
08:30 AM	2	0	6	15	144	12	5	0	1	3	125	5	318
08:45 AM	1	2	7	23	152	6	2	1	2	1	112	5	314
Total	8	3	20	81	709	43	11	6	10	15	471	31	1408
*** BREAK ***													
04:00 PM	8	0	17	4	162	3	21	0	3	6	227	6	457
04:15 PM	5	0	12	2	140	1	17	1	1	12	255	0	446
04:30 PM	7	0	21	5	110	3	26	0	2	9	295	1	479
04:45 PM	8	0	22	8	126	8	23	0	3	11	260	3	472
Total	28	0	72	19	538	15	87	1	9	38	1037	10	1854
05:00 PM	6	0	25	6	123	4	22	3	2	5	280	9	485
05:15 PM	8	0	34	1	160	2	27	1	6	2	271	0	512
05:30 PM	3	1	30	5	149	1	15	0	0	2	233	1	440
05:45 PM	4	0	10	2	157	2	12	0	3	1	183	1	375
Total	21	1	99	14	589	9	76	4	11	10	967	11	1812
Grand Total	62	4	212	276	2892	178	188	15	37	88	2958	93	7003
Apprch %	22.3	1.4	76.3	8.2	86.4	5.3	78.3	6.2	15.4	2.8	94.2	3	
Total %	0.9	0.1	3	3.9	41.3	2.5	2.7	0.2	0.5	1.3	42.2	1.3	