



Daar Engineering
22 E Mifflin St
Madison, WI 53703

File Name : (83)CTHOO(NorthlandAve)_FrenchRd
Site Code : 83
Start Date : 2/19/2008
Page No : 1

Groups Printed- Total

	FRENCH RD From North			CTH OO From East			FRENCH RD From South			CTH OO From West			
Start Time	Right	Thru	Left	Right	Thru	Left	Right	Thru	Left	Right	Thru	Left	Int. Total
07:00 AM	35	1	1	14	128	1	5	7	7	2	53	24	278
07:15 AM	44	3	2	10	176	5	2	5	1	5	64	40	357
07:30 AM	45	3	2	6	185	4	1	2	5	12	71	26	362
07:45 AM	47	1	2	15	267	5	3	3	6	6	67	37	459
Total	171	8	7	45	756	15	11	17	19	25	255	127	1456
08:00 AM	47	6	1	5	185	5	2	3	8	8	66	22	358
08:15 AM	39	2	2	3	122	2	1	0	2	6	62	27	268
08:30 AM	25	2	1	6	95	2	2	5	1	6	55	20	220
08:45 AM	23	1	1	3	94	4	0	0	5	7	60	20	218
Total	134	11	5	17	496	13	5	8	16	27	243	89	1064
*** BREAK ***													
04:00 PM	46	8	4	5	228	4	3	2	1	7	122	52	482
04:15 PM	48	0	6	4	141	2	3	1	7	14	129	52	407
04:30 PM	36	2	4	4	97	1	3	1	5	8	140	45	346
04:45 PM	28	4	5	2	116	8	0	1	3	11	175	43	396
Total	158	14	19	15	582	15	9	5	16	40	566	192	1631
05:00 PM	50	1	4	6	109	2	8	3	6	8	151	48	396
05:15 PM	39	0	2	9	110	6	1	4	6	13	166	52	408
05:30 PM	37	2	2	0	84	4	3	1	8	7	137	46	331
05:45 PM	34	4	5	5	91	2	0	3	3	2	116	39	304
Total	160	7	13	20	394	14	12	11	23	30	570	185	1439
Grand Total	623	40	44	97	2228	57	37	41	74	122	1634	593	5590
Apprch %	88.1	5.7	6.2	4.1	93.5	2.4	24.3	27	48.7	5.2	69.6	25.2	
Total %	11.1	0.7	0.8	1.7	39.9	1	0.7	0.7	1.3	2.2	29.2	10.6	