





SELECT AS-BUILT DRAWINGS



PROJECT NO. 1196-473		SHEET NO. 71		TOTAL SHEETS 413	
CURVE DATA					
PC	PT	PI	EA	EB	EC
404+00	404+50	405+00	405+50	406+00	406+50
404+00	404+50	405+00	405+50	406+00	406+50
404+00	404+50	405+00	405+50	406+00	406+50

- CROSS SECTION THRU ROADWAY**
LOOKING UP STATION
- GENERAL NOTES**
1. DRAWINGS SHALL NOT BE SCALED
BASE TYPE REINFORCEMENT SHALL BE #5 @ 20" O.C. CLEAR UNLESS OTHERWISE SHOWN OR NOTED
2. ELASTOMERIC BEARING PADS NEED NOT BE INDIVIDUALLY MOVED PROVIDED THE CUT EDGES ARE SMOOTH AND TRUE
3. THE SLOPE OF THE FILL IN FRONT OF THE ABUTMENTS SHALL BE COVERED WITH HEAVY RIPRAP TO THE EXISTENT SLOPE
4. THE UPPER LIMITS OF EXCAVATION FOR STRUCTURES SHALL BE THE TOP OF BERM AT THE ABUTMENTS AND THE STREAMBED AT THE PIERS
5. EXCAVATION QUANTITIES WERE COMPUTED FROM THESE FIGURES
- LIST OF DRAWINGS**
- | | |
|---|--------|
| 1. GENERAL PLAN | X45923 |
| 2. GENERAL PLAN | X45924 |
| 3. SUBSURFACE EXPLORATION | X45925 |
| 4. EAST ABUTMENT | X45926 |
| 5. WEST ABUTMENT | X45927 |
| 6. PIER 1 | X45928 |
| 7. PIER 2 | X45929 |
| 8. SUPERSTRUCTURE | X45930 |
| 9. SUPERSTRUCTURE | X45931 |
| 10. 45' PRESTRESSED GIRDER DETAILS | X45932 |
| 11. RAIL PARAPET DETAILS | X45933 |
| 12. DETAILS FOR TYPE "J" TUBULAR ALUMINUM | X45934 |

- DESIGN DATA**
- LIVELOAD: HS 20
- ALLOWABLE DESIGN STRESSES:**
- | | |
|---------------------------------|-------------|
| CONCRETE MASONRY GRADE A & SLAB | 10 |
| BAR STEEL E80000 ALL OTHERS | 20 |
| PRESTRESSED CONCRETE | 20 |
| PRESTRESSED CONCRETE | 20 |
| STRANDS 1/2" Ø WITH | 20 |
| ULTIMATE TENSILE STRENGTH OF | 270,000 PSI |
- FOUNDATION DATA:**
- ABUTMENTS TO BE SUPPORTED ON TREATED TIMBER PILES SET 40'-0" LONG & DRIVEN TO A MIN BERM VALUE OF 30 TONS PER PILE.
- PIERS TO BE SUPPORTED ON TREATED TIMBER PILES SET 30'-0" LONG & DRIVEN TO A MIN BERM VALUE OF 30 TONS PER PILE.



AS BUILT PLAN
DATE: 1-78 BY W.J.K.

No.	Date	Revision	By
1			

STATE OF WISCONSIN
DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS


STRUCTURE B-3-20
U.S.H. 53 OVER CHETEK RIVER

Location: BARRON
County: BARRON
Design: A.A.S.D. "88"
Drawn: G.H.A. "88"
Checked: W.A.V. "88"
Approved: W.A.V. "88"
Date: 1-23-72

GENERAL PLAN
X45923

SHEET 1 OF 12

Parapet in decent condition, a few larger spall locations totaling 30 SF of Concrete Surface Repair.



ASBESTOS REPORT



3159 VOYAGER DRIVE
GREEN BAY, WI 54311
920.455.8200 PHONE

Bridge Asbestos Inspection Report

WisDOT Project ID: 1196-04-02
Structure Number: B-03-020
Structure Name: USH 53 SB over Chetek River
City/County: Town of Chetek, Barron County, Wisconsin
GEI project Number: 1901822
Date Inspected: April 4, 2019
Inspected by: Kyle C. Sandmire
Asbestos Inspector License Number: All- 217616
Consultant Company: GEI Consultants, Inc.

Summary:

An asbestos inspection of Structure B-03-020 was conducted on April 4, 2019 by Kyle Sandmire, Asbestos Inspector License No. All-217616. Asbestos-containing material (ACM) **IS NOT** present on this structure.

The inspection to identify and collect samples of potential asbestos-containing material (ACM) was completed following WisDOT standard sampling procedures for bridge inspections found in FDM 21-35-45.

No Asbestos-containing material has been found in Structure B-03-020. Standard Special Provision (STSP) 107-127 shall be included in the plans. The contractor will be responsible for completion of the Notification of Demolition and/or Renovation (DNR form 4500-113) if required. A copy of the inspection report is available from the region office.

Sample #	Sample Description	Sample Location	Method and Analytical Results	Category I or II non-friable or No ACM	Total Amount of Material on Structure
B-03-020-1A	Gray caulk	Bridge deck wall joints	PLM, non-detect	No ACM	N/A
B-03-020-1B	Gray caulk	Bridge deck wall joints	PLM, non-detect	No ACM	N/A
B-03-020-1C	Gray caulk	Bridge deck wall joints	PLM, non-detect	No ACM	N/A
B-03-020-2A	Black gasket material	Between bridge deck and abutment	PLM, non-detect	No ACM	N/A
B-03-020-2B	Black gasket material	Between bridge deck and abutment	PLM, non-detect	No ACM	N/A
B-03-020-2C	Black gasket material	Between bridge deck and abutment	PLM, non-detect	No ACM	N/A
B-03-020-3A	Spray foam insulation	Between bridge deck and abutment	PLM, non-detect	No ACM	N/A

B-03-020-3B	Spray foam insulation	Between bridge deck and abutment	PLM, non-detect	No ACM	N/A
B-03-020-3C	Spray foam insulation	Between bridge deck and abutment	PLM, non-detect	No ACM	N/A

If you have any questions, please contact us at (920) 455-8200.

GEI CONSULTANTS, INC.



Kyle C. Sandmire
Environmental Scientist



Paul M. Garvey
Senior Scientist

Attachments:


B-03-020 Report Table

B-03-020 Map

B-03-020 Photo Log

B-03-020 Bulk Asbestos Sample Analysis Summary

B-03-020 Bulk Asbestos Sample Chain of Custody



GEI
 Consultants
 3159 Voyager Drive
 Green Bay, WI 54311
 920.455.8200

WisDOT Project 1196-04-02
 Structure B-03-020
 USH 53 (SB)
 over Chetek River
 Barron County

DESIGNED BY	KCS	4/10/2019
DRAWN BY	KCS	4/10/2019
APPROVED BY	PMG	4/10/2019
SCALE	1 inch = 500 feet	
FIGURE NO.	B-03-020	

PHOTOGRAPHIC LOG

PHOTOGRAPH NO: 1	
DIRECTION: SE	
DESCRIPTION: Looking southeast at B-03-020.	

PHOTOGRAPH NO: 2	
DIRECTION: SE	
DESCRIPTION: Looking southeast at B-03-020.	

PHOTOGRAPH NO: 3	
DIRECTION: SW	
DESCRIPTION: View of the bridge identification plate.	

PHOTOGRAPH NO: 4	
DIRECTION: SW	

DESCRIPTION:

View of the gray caulk on the bridge wall joints and abutment joints. The gray caulk is not ACM.




PHOTOGRAPH NO: 5


DIRECTION: NW

DESCRIPTION:

View of the black gasket material between the bridge deck and abutment. The black gasket material is not ACM.



PHOTOGRAPH NO: 6

DIRECTION: SW	
DESCRIPTION: View of the spray foam insulation between the bridge deck and abutment. The spray foam insulation is not ACM.	



Environmental Hazards Services, L.L.C.

7469 Whitepine Rd

Richmond, VA 23237

Telephone: 800.347.4010

Asbestos Bulk Analysis Report

Report Number: 19-04-01985

Client: GEI Consultants Inc
3159 Voyager Dr.
Green Bay, WI 54311

Received Date: 04/12/2019

Analyzed Date: 04/15/2019

Reported Date: 04/16/2019

Project/Test Address: B-03-020; USH 53 SB Over Chetek River; Green Bay, WI

Client Number:

200598

Fax Number:

Laboratory Results

Lab Sample Number	Client Sample Number	Layer Type	Lab Gross Description	Asbestos	Other Materials
19-04-01985-001	B-3-20-1A		Tan Adhesive; Homogeneous	NAD	100% Non-Fibrous
19-04-01985-002	B-3-20-1B		Tan Adhesive; Homogeneous	NAD	100% Non-Fibrous
19-04-01985-003	B-3-20-1C		Tan Adhesive; Homogeneous	NAD	100% Non-Fibrous
19-04-01985-004	B-3-20-2A		Black Fibrous; Black Tar; Inhomogeneous	NAD	77% Cellulose 23% Non-Fibrous
19-04-01985-005	B-3-20-2B		Black Fibrous; Black Tar; Inhomogeneous	NAD	77% Cellulose 23% Non-Fibrous

Environmental Hazards Services, L.L.C

Client Number: 200598

Report Number: 19-04-01985

Project/Test Address: B-03-020; USH 53 SB Over Chetek River;
Green Bay, WI

Lab Sample Number	Client Sample Number	Layer Type	Lab Gross Description	Asbestos	Other Materials
19-04-01985-006	B-3-20-2C		Black Fibrous; Black Tar; Inhomogeneous	NAD	77% Cellulose 23% Non-Fibrous
19-04-01985-007	B-3-20-3A		Yellow Foam; Homogeneous	NAD	100% Non-Fibrous
19-04-01985-008	B-3-20-3B		Yellow Foam; Homogeneous	NAD	100% Non-Fibrous
19-04-01985-009	B-3-20-3C		Yellow Foam; Homogeneous	NAD	100% Non-Fibrous

Environmental Hazards Services, L.L.C

Client Number: 200598

Report Number: 19-04-01985

Project/Test Address: B-03-020; USH 53 SB Over Chetek River;
Green Bay, WI

Lab Sample Number	Client Sample Number	Layer Type	Lab Gross Description	Asbestos	Other Materials
-------------------	----------------------	------------	-----------------------	----------	-----------------

QC Sample: 29-M22009-2

QC Blank: SRM 1866 Fiberglass

Reporting Limit: 1% Asbestos

Method: EPA Method 600/R-93/116, EPA Method 600/M4-82-020

Analyst: Christian H. Schaible

Reviewed By Authorized Signatory:

Melissa Kanode

Missy Kanode
QA/QC Clerk

The condition of the samples analyzed was acceptable upon receipt per laboratory protocol unless otherwise noted on this report. Each distinct component in an inhomogeneous sample was analyzed separately and reported as a composite. Results represent the analysis of samples submitted by the client. Sample location, description, area, volume, etc., was provided by the client. This report cannot be used by the client to claim product endorsement by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without the written consent of the Environmental Hazards Service, L.L.C. California Certification #2319 NY ELAP #11714 NVLAP #101882-0 VELAP 460172. All information concerning sampling location, date, and time can be found on Chain-of-Custody. Environmental Hazards Services, L.L.C. does not perform any sample collection.

Environmental Hazards Services, L.L.C. recommends reanalysis by point count (for more accurate quantification) or Transmission Electron Microscopy (TEM), (for enhanced detection capabilities) for materials regulated by EPA NESHAP (National Emission Standards for Hazardous Air Pollutants) and found to contain less than ten percent (<10%) asbestos by polarized light microscopy (PLM). Both services are available for an additional fee.

400 Point Count Analysis, where noted, performed per EPA Method 600/R-93/116 with a Reporting Limit of 0.25%.

* All California samples analyzed by Polarized Light Microscopy, EPA Method 600/M4-82-020, Dec. 1982.

LEGEND: NAD = no asbestos detected



EHS
Laboratories

Environmental Hazards Services, LLC

Asbestos Chain-of-Custody Form

SHIP TO: 7469 Whitepine Rd. Richmond, VA 23237

Phone: (800) 347-4010 FAX: (804) 275-4907

ONLINE CLIENT PORTAL AVAILABLE FOR ANALYSIS RESULTS AT:

www.leadlab.com



19-04-01985

Due Date:

04/17/2019

(Wednesday)

AE

1901822

Company Name: GEI Consultants, Inc.

Account Number: 1901822

Address: 3159 Voyager Drive City/State/Zip: Green Bay WI 54311

Phone #: 920-241-2725 Email: ksandmire@geiconsultants.com Fax: 920-455-8225

Project Name / Testing Address: B-03-020 USH 53 SB over Outlet City/State (Required): Green Bay WI

Collected by: Kyle C. Sandmire, AII-217616 P.O. # 1901822

TURN AROUND TIMES: IF NO TAT IS SPECIFIED, SAMPLE(S) WILL BE PROCESSED AND CHARGED AS 3 - DAY TAT.

No.	Client Sample ID	HA Area #	Collection	PLM	PLM Point Count 400	PLM Point Count 1000	PLM NY Protocol	TEM - Bulk	Comments
1	B-3-20-1A thru 1C		4/4/2019 10:40 AM / PM	X					Gray canble
2	B-3-20-2A thru 2C		10:40 AM / PM	X					Black gasket
3	B-3-20-3A thru 3C		10:40 AM / PM	X					Yellow spray insulation
4			AM / PM						
5			AM / PM						
6			AM / PM						
7			AM / PM						
8			AM / PM						
9			AM / PM						
10			AM / PM						

Released by: Kyle C. Sandmire Signature: [Signature] Date/Time: 4/9/2019 8:00

Received by: Kyle C. Sandmire Signature: [Signature] Date/Time: 4/12/19 12:30pm

BRIDGE INSPECTION REPORT



STATE OF WISCONSIN
DEPARTMENT OF TRANSPORTATION

Inspection Report for
B-03-020 (USH 53 SB)

USH 53 SB over CHETEK RIVER
Jun 08,2017



Type	Prior	Frequency (mos)	Performed
Routine	06-01-15	24	X
SIA Review	06-19-13	48	X
Uw-Profile	06-01-15	24	X

Latitude 45°18'04.67"N
Longitude 91°39'18.11"W

Owner STATE HIGHWAY DEPT
Maintainer STATE HIGHWAY DEPT

Time Log

Team members

Hours	Minutes	
0	45	wjk

Inspector	Name	Number	Signature	Date
	Kovaleski, William J	8007	<i>William J Kovaleski</i> E-signed by Bill(dotwjk)	09-08-17

BRIDGE INSPECTION REPORT
Wisconsin Department of Transportation
DT2007 2003 s.84.17 Wis. Stats.

page 2

Identification & Location

Feature On: USH 53 SB	Section Town Range: S31 T33N R10W	Structure Number: B-03-020
Feature Under: CHETEK RIVER	County: BARRON	
Location 0.5M S JCT CTH I TO E	Municipality: CHETEK	Structure Name: USH 53 SB

Geometry

measurements in feet, except where noted

Approach Roadway Width: 40	Bridge Roadway Width: 55.3	Total Length: 220.7
Approach Pavement Width: 24	Deck Width: 59.2	Deck Area (sq ft): 12568

Traffic

Lanes	ADT	ADT year	Traffic Pattern
On 3	5550	2014	ONE WAY TRAFFIC

Capacity

Load Rating

Inventory rating: HS16	Overburden depth (in): 2.0	Last rating date: 08-21-13	Controlling: INTERIOR DECK GIRDER Positive Moment
Operating rating: HS29	Deck surface material: LOW SLUMP CONCRETE	Re-rate for capacity (Y/N):	Control location: SPAN 3
Posting:	Re-rate notes:		

Hydraulic

Classification

Scour Critical Code(113): (8) STABLE-ABOVE TOP FOOTING	Q100 (ft3/sec): 5400	
High water elevation (ft): 1029.9	Velocity (ft/sec): 4.6	Sufficiency #: 93.4

Span(s)

Span #	Material	Configuration	Depth (in)	Length (ft)	Main
1	CONT PREST CONC	DECK GIRDER	45	71.9	
2	CONT PREST CONC	DECK GIRDER	45	74.2	Y
3	CONT PREST CONC	DECK GIRDER	45	73.9	

Expansion joint(s)

Temperature:

File:	New:
-------	------

Clearance

Item	File Measurement (ft)	File Date	New Measurement (ft)
Highway Min Vertical On Cardinal			
Horizontal On Cardinal			

Special Components

Component	Year	Work Performed	Note
DECK - IOWA MIX	1992	OVERLAY - CONCRETE	

Construction History

Year	Work Performed	FOS id
1992	OVERLAY - CONCRETE	1190-17-71
1972	NEW STRUCTURE	1196-04-73

Maintenance Items History

Item	Recommended by	Status	Status change	Year completed
Misc - Wash Bridge	Kurtz, William G (8008)	REJECTED	09/08/17	
Power washing of structure to remove swallow nests.				
Deck - Patching	Bjorklund, Allan M (8003)	REJECTED	03/02/15	
Patch deck, est 15SF. Seal vert joints in wings with NP1 or eqv. Seal ends of deck at failed compression joints with SL1 or Dow Corning XJS.				
Deck - Patching	Harrington, Daniel J (8004)	COMPLETE	01/17/13	
patch spalls south end of bridge middle lane 12 sf.				

BRIDGE INSPECTION REPORT
Wisconsin Department of Transportation
DT2007 2003 s.84.17 Wis. Stats.

page 3

Structure No.: **B-03-020**

Approach - Seal Approach to Paving Block	Harrington, Daniel J (8004)	COMPLETE	01/17/13	
seal paving block joint backer rod and filler.				
Deck - Patching	Harrington, Daniel J (8004)	COMPLETE	01/17/13	
approx 20 sf of epair.				

Maintenance Items

Item	Priority	Recommended by	Status	Status change
Approach - Repair Approaches	LOW	Kurtz, William G (8008)	IDENTIFIED	06/04/15
Spray patch S APPR, and repair spalls on S & N APPR.				

Elements

Chk	Element	Defect	Description	UOM	Total	Quantity in Condition State			
						1	2	3	4
X	12		Reinforced Concrete Deck	SF	13,078	13,048	30	0	0
		1080	Delamination - Spall - Patched Area	SF		0	0	0	0
		1130	Cracking (RC) Cracking with eff. 30 sf at CS 3 See 2015 notes .	SF		13,048	30	0	0
		8514	Concrete Overlay Random map cracking, epoxied 7/17/96. 6" spacing on transverse cracking 03. Joints over piers are not sealed. Two spalls south end middle lane 5"x2"x5" and 5"x1"x4"	SF	13,078	378	12,688	12	0
		3210	Debonding/Spall/Patched Area/Pothole Delamination 654 sf at CS 2. Spall: N EDGE 8 sf at CS 2 P1 East 4 sf at CS 2 P1 2 sf at CS 2 S EDGE 9 sf at CS 3 (See photo) P2 EAST 3 sf at CS 3 (See Photo). See 2015 notes .	SF		0	688	12	0
		3220	Crack (Wearing Surface) Random fine map cracking CS 1.	SF		0	12,000	0	0
X	109		Prestressed Concrete Open Girder	LF	1,325	1,321	4	0	0
		1080	Top has crack at bot. G6 outs fascia. At S abut G 2,3,4,7 have horizontal hairline cracks along bottom of top flange 24" to 30" long. Appears to be from construction. Delamination - Spall - Patched Area Spall G3 2 lf at CS 2 (See photo).	LF		0	2	0	0
		1110	Cracking (PSC) Cracking G1 (outside fascia) & G6 (outside and inside fascia) 2 lf at CS 2 (See 2015 notes).	LF		0	2	0	0
X	205		Reinforced Concrete Column	EA	8	7	1	0	0
		1130	Able to see river bottom, no scour. Pier 1 col 2 vert. crack 10" down from cap. Cracking (RC) P1 C2 VERT CRK 1 at CS 2.	EA		0	1	0	0
X	215		Reinforced Concrete Abutment	LF	107	77	25	5	0
		1080	Northwest corner north abutment vertical cracks. Spall backwall S. abut. bay4. And under G6. Pinned ABUT (N&S). Delamination - Spall - Patched Area N ABUT 1 lf at CS 3, 5 lf at CS 2. S ABUT 4 lf at CS 3, 10 lf at CS 2.	LF		0	15	5	0
		1130	Cracking (RC) N ABUT 6 lf at CS 2. S ABUT 4 lf at CS 2.	LF		0	10	0	0

BRIDGE INSPECTION REPORT
Wisconsin Department of Transportation
DT2007 2003 s.84.17 Wis. Stats.

page 4

Structure No.: **B-03-020**

X	234		Reinforced Concrete Cap	LF	98	92	6	0	0
		1130	Cracking (RC) P2 NW 2 lf at CS 2 (See 2015 notes.). P1 4 lf at CS 2 (See 2015 notes.).	LF		0	6	0	0
X	331		Reinforced Concrete Bridge Rail	LF	439	369	68	2	0
			spall NW corn 18"x10"x3". Spall SE corner at joint to wingwall 6".						
		1080	Delamination - Spall - Patched Area Spall E Rail N 2 lf at CS 3. Delamination: W 6 lf at CS 2, E 12 lf at CS 2.	LF		0	18	2	0
		1130	Cracking (RC) Cracking W 25 lf at CS 2, E 36 lf at CS 2.	LF		0	50	0	0
X	8400		Integral Wingwall	EA	4	0	4	0	0
			NE wing moving down 1" and out 1", now 1 inch, NW out 1 1/4 inch, SW out 1 1/2 inch. SW out 1 1/4 in down 1/2in, NW out 1 1/2in down 1/2 in, NE out 3/4in down 1in, SE out 1in down 1 1/4in.2013. All spalling.						
		8902	Wall Movement NW 1 1/2" SW 1 1/4" SE 1 1/2" NE 1/2" (all four (4) are CS 2.	EA		0	4	0	0

Assessments

Chk	Element	Defect	Description	UOM	Total	Quantity in Condition State			
						1	2	3	4
X	9001		Drainage - Approach	EA	4	4	0	0	0
X	9045		Slope Protection- Riprap People are making paths in rock on both slopes.	EA	2	2	0	0	0
X	9168		Concrete Diaphragm Pier 2 spalls bay 1 and 5 spalls, pier 1 bay 1 and 5 spalls. Backwall S. abut. bay 1,4,5.	EA	25	22	3	0	0
X	9322		Approach Roadway - Concrete (non-structural) spall at joint outside lane 6"x1"x6" north end of bridge.1ftx1ft NOth at ramp lane. S APPR settled 1 1/4" at CS 4. N APPR spall 6 sf at CS 3	EA	2	0	0	2	0

NBI Ratings

	File	New
Deck	5	5
Superstructure	6	6
Substructure	7	7
Culvert	N	N
Channel	8	8
Waterway	8	8

Structure Specific Notes

OLD: Overall condition of structure is VG. Rein. Concrete deck, rails, abut, ps girders, cap, columns and slope protect all in very good cond. No maintenance requests required at this time. Delam 1.58%- **1997**.
{1998} Northwest corner abutment cracked. Add concrete wingwall, northwest cracked.
(99)Able to visually see bottom, no scour, very good stream channel. SE wingwall & parapet displaced 1 inch out & 1 inch down with spall at joint.
(01) Structure is in very good condition overall. Some cracking in deck not serious at this time. Riprap is very good and river is well within it's banks with no scour at structure. One column has 10' vertical crack pier 1 col. 2. Cracks under bearing seats S abut G1,2,3,&7.

BRIDGE INSPECTION REPORT
Wisconsin Department of Transportation
DT2007 2003 s.84.17 Wis. Stats.

page 5

Structure No.: **B-03-020**

Inspection Specific Notes

Inspector Site-Specific Safety Considerations

Structure Inspection Procedures

Walk-thru all accessible.

Special Requirements

Chk	Hours	Cost	Comments
-----	-------	------	----------

**Underwater Probe Form
B-03-020**

General Site Conditions - Scour

No obvious indications of scour from stream flow.

General Site Conditions - Embankment Erosion/Conditions

No obvious indications of scour from stream flow.

Substructure Notes

Unit	Max Water Depth(ft)	Mode	Notes
Cardinal		Dry	No obvious indications of scour from stream flow.
Pier 1	1.0	Wade	No obvious indications of scour from stream flow.
Pier 2	1.0	Wade	No obvious indications of scour from stream flow.
Non Cardinal		Dry	No obvious indications of scour from stream flow.

Non-Image Documents

Type	Document	Document Comment/Description	Attached
UW Profile	b03-020_17_xpd1.pdf		X

STRUCTURE INVENTORY AND APPRAISAL FIELD REVIEW FORM

B-03-020
USH 53 SB over CHETEK RIVER

LOCATION

(3) Municipality:
 (16) Latitude(° ' "):
 (17) Longitude(° ' "):

CHETEK
45°18'04.67"N
91°39'18.11"W

TRAFFIC SERVICE

(28A) Lanes On:
 (28B) Lanes Under:
 (102) Traffic Pattern On:
 (102) Traffic Pattern Under:
 (19) Detour Length(mi):

3
0
-NO TRAFFIC <input checked="" type="checkbox"/> ONE WAY TRAFFIC -TWO WAY TRAFFIC
<input checked="" type="checkbox"/> NO TRAFFIC -ONE WAY TRAFFIC -TWO WAY TRAFFIC
1

GEOMETRY

(49) Structure Length(ft):
 (50) Sidewalk Width(ft):
 (50) Curb Width(ft):
 (52) Culvert Barrel Length(ft):
 (34) Skew:
 (51) Bridge Roadway Width(ft):
 (52) Deck Width(ft):
 Right Wingwall Length(ft):
 Left Wingwall Length(ft):
 (32) Approach Roadway Width(ft):
 (47) Minimum Horizontal(ft):
 (55) Minimum Right Lateral(ft):
 (56) Minimum Left Lateral(ft):

220.7	
Left: 0.0	Right: 0.0
Angle(°): 0	Direction: -RIGHT FORWARD -LEFT FORWARD
Cardinal	Non-Cardinal
55.3	50.8
59.2	54.7
40	40
Cardinal Under Clearance	Non-Cardinal Under Clearance

RAILING APPRAISAL

(36A) Bridge Rail Adequacy:
 (36B) Transition Adequacy:
 (36C) Approach Guardrail Adequacy:
 (36D) Guardrail Termination Adequacy:
 Outer Rail:

-SUB-STANDARD <input checked="" type="checkbox"/> STANDARD -NOT APPLICABLE		
-SUB-STANDARD <input checked="" type="checkbox"/> STANDARD -NOT APPLICABLE		
-SUB-STANDARD <input checked="" type="checkbox"/> STANDARD -NOT APPLICABLE		
-SUB-STANDARD <input checked="" type="checkbox"/> STANDARD -NOT APPLICABLE		
Left	Right	Type
		TYPE F (TWO SQUARE TUBES) - STEEL(8)
		TYPE F (3 SQUARE TUBES) - STEEL(65)
		TYPE F (4 SQUARE TUBES) - STEEL(72)
		TYPE M-STEEL 3 SQUARE TUBES(93)
X	X	SLOPED FACE PARAPET LF(91)
		SLOPED FACE PARAPET HF(92)
		VERTICAL FACE PARAPET TYPE A(74)
		TYPE W-THREE BEAM(79)
		TYPE H ON VERTICAL PARAPET(80)
		TIMBER(38)
		OTHER(99) (Please specify)
	CONT GUARD RAIL	
	NO APP GRDRL	
	NO ATTACHMENT	
5	22 MM(7/8") BOLT (Please enter quantity)	
	25 MM(1") BOLT (Please enter quantity)	
	OTHER (Please specify)	
X	(01) ENERGY ABSORBING TERMINAL/EAT	
	(02) TURN DOWN	
	(99) OTHER (Please specify)	

ROADWAY ALIGNMENT APPRAISAL

(72) Approach Alignment Appraisal:

	3 Intolerable- Substantial speed reduction
	6 Fair- Minor speed reduction
X	8 Good- No speed reduction

BRIDGE DECK
REPAIR QUANTITIES

12/6/2018

Ken,

Here's a summary of our new direction for the Barron County project. Wing replacements are still in the project and Al Bjorklund wants the joints replaced on the overlays.

I've also included Al's estimated quantities for deck repairs. I would like to have another conference call with Al to discuss this change in scope, let me know if you agree and we'll try to set up a time.

I'm guessing we'll need to amend your design contract.

Let me know if you have questions.

Thanks,

Brendan

1196-04-77

USH 53 (Chippewa Co Line - CTH I NB)

RSRF20

- Change SFY from 2021 to 2023
- Add ADV SFY of 2021
- Change estimate from \$14.460 M to \$12.0 M to reflect BOS-recommended bridge scope changes (see below)
- Update bridge information in FIIPS to reflect BOS-recommended bridge scope changes

1196-04-77:

Current FIIPS Estimate w/o delivery: 14,460,000

New FIIPS Estimate w/o delivery including BOS changes: 12,000,000

Structure Work including: Conc overlays on B-3-14,20,24,30; Conc Overlays and Joints on B-3-26, 37; Re-decks on B-3-16,18 plus any other incidental structure work.

Here are Al's guesses on deck repair quantities, [Type 1\(SY\)](#)-[Type 2\(SY\)](#)-[Full Depth\(SY\)](#)

1) 1196-04-77 (USH 53, Chippewa County Line – USH 8 SB) 2021 RSRF20 \$14.460 M

- B-03-14 (03) CONC OVLY [70-35-2](#)
- B-03-16 (06) REPLACE DECK
- B-03-18 (06) REPLACE DECK
- B-03-20 (03) CONC OVLY [100-50-15](#)
- B-03-24 (03) CONC OVLY [30-15-5](#)
- B-03-26 (58) CONC OVLY/NEW JOINTS [20-10-1](#)
- B-03-30 (03) CONC OVLY [125-60-10](#)
- B-03-37 (58) CONC OVLY/NEW JOINTS [95-45-5](#)