

# UTILITY STATUS REPORT

Wisconsin Department of Transportation

DT1080 7/2013

Date 06/02/2017	Title T Russell, Little Sand Bay Road	Design Project ID 8357-01-02	PS&E Date 05/01/2017
To: Bureau of Technical Services ATTN: Utility & Access Unit	Limits Old CTH K - Termini	Construction Project ID 8357-01-72	Let Date 08/08/2017
From: Director Region/Office: NW-Sup	Highway Loc Str	Right of Way Project ID Local Plat	Plat Date --
	County Bayfield	Right of Way Project ID -; -	Plat Date -; -

UTILITY		UTL OR UA					DATES			WORK TO BE DONE
OWNER	TYPE	UTL NO	UA NO	R/W PROJECT ID	UTILITY PROJECT ID	ESTIMATED COST	PROJECT PLAN SENT	UTL OR UA TO CO	CO APP OR LUG ACQ	
Bayfield Electric	ELCTY	---	---	Local Plat	---	--	12/07/15	---	---	PC
CenturyLink	COMLN	---	---	Local Plat	---	--	12/07/15	---	---	PC

UTL / UA	STATUS OF UTL'S OR UA'S NOT CLEAR
---	---
---	---
---	---

## COMMENTS

--
----

Name of Utility Coordinator Erik Meyer	E-mail Address emeyer@westbrookeng.com	Area Code - Telephone Number (608) 588-7866
Name of Firm or Region/Office Westbrook Associated Engineers, Inc.		Date Prepared 06/02/2017
Name of Region Project Manager Ryan McKane, NW Region Local Program Management Consultant, 608-519-1455		

## -- For WisDOT Region Utility Representative Use Only --

### Project Description (Check all applicable)

- ☐ This is a Trans 220 project
 ☒ This is NOT a Trans 220 project  
☒ A copy of the Utilities Special Provision as described in FDM Procedures 18-10-40, 19-10-40, and 19-15-25 is attached.

### Utility(s) Clear for Letting (Check one if applicable)

- ☒ The above contains any utility(s) within the improvement project limits and all necessary coordination arrangements have been made.  
☐ Within the improvement project limits, the project will not conflict with or impact every utility. Any utility(s) not in conflict or impacted by the project need not be listed in the table above.  
☐ No known utility(s) within the improvement project limits.

### Utility(s) Not Clear for Letting (Exception request submitted. When utility(s) clear, resubmit USR.) (Check all applicable)

- ☐ Necessary coordination arrangements have not been made with utility(s). (See COMMENTS)  
☐ UTL's or UA's not clear. (See STATUS OF UTL'S OR UA'S NOT CLEAR)

I CERTIFY the above to be accurate to the best of my knowledge.

Jeffrey G. Olson

Region Utility Representative Print Name

Region Utility Representative Signature

6/22/2017

Date

## 1. Utilities.

This contract does not come under the provision of Administrative Rule Trans 220.  
stp-107-065 (20080501)

**Bayfield Electric** has overhead facilities within the project limits along both sides of Little Sand Bay Road with crossings throughout the length of the project. Conflicts are anticipated with existing anchors and guy wires at the following stations:

- Sta. 157+59
- Sta. 161+57
- Sta. 209+88

Conflicting anchors and guy wires will be temporarily disconnected prior to construction.

The contact for Bayfield Electric is Gary Tarasewicz – Office: (715) 372-4287.

**CenturyLink** has underground communication lines within the project limits on both sides of Little Sand Bay Road with crossings throughout the length of the project.

From Sta. 100+16.09 to Sta. 186+00 all existing CenturyLink facilities will remain in place.

From Sta. 186+00 to Sta. 187+80 the existing cable will be replaced and moved to within 3 feet of the south right-of-way line. The new cable will be bored to a minimum of 8 feet deep.

From Sta. 187+80 to Sta. 190+30 the existing facilities will remain in place.

From Sta. 190+30 to Sta. 194+00 the existing facilities will be replaced and moved to within 3 feet of the north right-of-way line. The new cable will be bored at a minimum of 8 feet deep.

From Sta. 194+00 to Sta. 239+06.45 all existing facilities will remain in place.

Conflicting cables will be moved prior to construction.

The contact for CenturyLink is Alan Nickell – Office: (715) 378-2131.