

2040-20-00/70

Ryan Road, City of Oak Creek

Bridge Over CNW RR

STH 100

Milwaukee County

BRRHB - Bridge Deck Replacement

Rev'd: 5/9/17- 8/23/17 -2/21/18 5/9/18 10/23/19

Milestones	Dates
CDR:	August 29, 2016
Scoping:	April 29, 2017
1077 Notice:	March 12, 2018
OPM:	May 3, 2018
DNR Coordination: (Native American Indian Letters send out)	April 23, 2018
Traffic Study (ICE, Crash or Capacity Analysis):	
Local Officials Meeting (LOM): #1	xx/xx/xx
Public Involvement Meeting (PIM): #1	xx/xx/xx
30 % Plan:	November 2, 2019
30 % Plan Review Comments Due: No Meeting	December 2, 2019
Arch/Hist Investigation: (Section 106) On Screening List	June 27, 2019
Hazardous Waste: Per Asbestos Report - None Found	July 3, 2019
Soil Borings and Investigation:	
Pavement Design:	
Enviro Doc (CEC, PCE, ER, EA, EIS, etc.): 2A -PCE (per CDR)	May 4, 2020
50% TMP Meeting (Transportation Management Plan):	August 1, 2020
Local Officials Meeting (LOM): #2	xx/xx/xx
Public Involvement Meeting (PIM): PI Mailers (No Meeting)	February 1, 2020
60 % Plan:	September 1, 2020
60 % Plan Review Meeting:	October 1, 2020
Structure Survey Reports:(Forward to BOS 18 months prior to PSE)	November 7, 2020
Hydraulic Report:	N/A
Exception to Standards:	N/A
Complete Street:	July 1, 2019
Design Study Report (DSR):	November 30, 2020
R/W Plat - Preliminary:	NA
R/W Plat - Final:	NA
Relocation/Real Estate Clear:	NA
1078 Plan Sent (Util Plan):	April 6, 2021
1078 Plan Approved (Util Plan):	October 3, 2021
Railroad Crossing Report:	N/A
Local Officials Meeting (LOM):	xx/xx/xx
Public Involvement Meeting (PIM): PI Mailers (as needed)	xx/xx/xx
90% TMP:	December 1, 2021
Draft PS&E :	February 1, 2022
Draft PS&E Review Meeting:	March 3, 2022
PS&E :	May 1, 2022
LET :	September 13, 2022

Orange Dates - Actual submittal dates