

QUANTITIES DATA UPDATE FORM

CONST. PROJECT ID	RESPONSIBLE PERSON	TODAY'S DATE
3140-00-72	Gary Stark	7/1/2020

DIRECTIONS:

- Fill in the general information above.
- Enter the updated quantity in the appropriate cell, using the correct unit. For categories with no quantities on the project, enter "0".
- For quantity updates **prior to PS&E**, save the file in the project directory (P:drive). For the file name, use the construction project ID (with no hyphens), followed by the date, followed by **_quantities.docx**. Example "11112272_03242016_quantities.docx". **Once completed, e-mail copy to the following PS&E Coordinator:**
On-System Edgerton Projects - Sara Schmitz/Paul Wydeven, On-System La Crosse Projects – Sharayah Sikkema, On-System Madison Projects - Brandi Workman, All Local Projects - Brandi Workman.
- For quantity updates **submitted at PS&E**, follow the instructions listed in [SWIG 7-40-1](#). For other programs, follow the appropriate established process.

QUANTITY	CATEGORY	DEFINITION
35,206	ASPHALT	Includes all TONS of plant and road mixes including recycled and experimental mixes. It does not include asphaltic materials (oils) or other additives.
NA	CONCRETE	Includes SQUARE YARDS of street/road pavements including full-depth concrete patching, gaps, and concrete base course. It does not include sidewalks, driveways, curb and gutter, etc.
NA	EXCAVATION	Includes all CUBIC YARDS of excavation including common, rock, unclassified, marsh, borrow, etc.
1,422	BASE COURSE	Includes all TONS of gravel or crushed aggregate base course including all open-graded base courses, breaker run stone, and all truck-hauled pavement material recycled as base course.
NA	BRIDGE DECK AREA	Includes all SQUARE FEET of concrete deck area for bridge deck replacement, superstructure replacement, and bridge deck overlays. It does not include bridge painting projects and box culverts or multiple pipe installations even if classified as a bridge, or the application of an epoxy/polymer overlay.
139,701	MILLING	Includes SQUARE YARDS of milling items for: removing pavement (concrete), butt joints; removing asphaltic surface, milling; removing asphaltic surface, butt joints; salvaged asphaltic pavement, milling; mill and relay asphaltic pavement, and pulverize and relay existing asphaltic pavement.
NA	DIAMOND GRINDING	Includes SQUARE YARDS of continuous diamond grinding.
248,078	TRAFFIC STRIPING	Includes LINEAR FEET of permanent and temporary pavement marking for lane lines, edge lines, and centerlines. It does not include pavement markings for incidental items such as crosswalks, stop lines, curbs, arrows, etc.
NA	RUBBLIZING	Includes SQUARE YARDS of rubblizing existing concrete pavement.