



Daar Engineering
22 E Mifflin St
Madison, WI 53703

File Name : (69)STH441_USH10-STH441(OneidaSt)(SB)bramp
Site Code : 00000069
Start Date : 1/17/2008
Page No : 1

Groups Printed- Total

Start Time	Oneida St From North			STH 441 and USH 10 (SB) From East			Oneida St From South			STH 441 and USH 10 (SB) From West			Int. Total
	Right	Thru	Left	Right	Thru	Left	Right	Thru	Left	Right	Thru	Left	
07:00 AM	63	77	0	23	0	17	0	132	76	0	0	0	388
07:15 AM	62	91	0	23	0	23	0	185	114	0	0	0	498
07:30 AM	86	104	0	26	0	25	0	224	123	0	0	0	588
07:45 AM	74	95	0	42	0	36	0	233	110	0	0	0	590
Total	285	367	0	114	0	101	0	774	423	0	0	0	2064
08:00 AM	58	66	0	27	0	23	0	195	85	0	0	0	454
08:15 AM	55	92	0	26	0	18	0	135	91	0	0	0	417
08:30 AM	49	72	0	11	0	45	0	124	72	0	0	0	373
08:45 AM	28	74	0	10	0	14	0	98	45	0	0	0	269
Total	190	304	0	74	0	100	0	552	293	0	0	0	1513
*** BREAK ***													
04:00 PM	71	176	0	23	0	23	0	161	54	0	0	0	508
04:15 PM	72	163	0	28	0	37	0	132	74	0	0	0	506
04:30 PM	52	149	0	19	0	34	0	173	32	0	0	0	459
04:45 PM	86	201	0	19	1	42	0	187	45	0	0	0	581
Total	281	689	0	89	1	136	0	653	205	0	0	0	2054
05:00 PM	64	203	0	30	0	30	0	171	55	0	0	0	553
05:15 PM	57	198	0	32	0	56	0	183	53	0	0	0	579
05:30 PM	45	167	0	16	0	34	0	162	35	0	0	0	459
05:45 PM	60	139	0	13	0	52	0	141	46	0	0	0	451
Total	226	707	0	91	0	172	0	657	189	0	0	0	2042
Grand Total	982	2067	0	368	1	509	0	2636	1110	0	0	0	7673
Apprch %	32.2	67.8	0	41.9	0.1	58	0	70.4	29.6	0	0	0	
Total %	12.8	26.9	0	4.8	0	6.6	0	34.4	14.5	0	0	0	