

**POTENTIAL UTILITY CONFLICTS**  
**PROJECT ID 6590-02-76**  
**STH 22**  
**CTH N – USH 45**  
**WAUPACA COUNTY**

ALL AREAS OF EXCAVATION

CULVERTS

STA 92+50 - 24-Inch Concrete Pipe Replacement

- Underground telephone
- Overhead power lines

STA 93+80 - 36-Inch Concrete Pipe Construction

- Underground telephone
- Overhead power lines

STA 132+20 – Apron End-walls Added

- Overhead power lines

STA 222+80 - Replace 30-Foot 24-Inch Concrete Pipe (LT)

- Underground telephone
- Overhead power lines

STA 337+70 – Apron End-walls Added

- Overhead power lines

STA 344+00 – Apron End-walls Added

- Overhead power lines

STA 348+50 – Apron End-walls Added

- Overhead power lines

STA 398+30 – 30-Inch Concrete Pipe Replaced

- Overhead power lines

STA 415+50 – 36-Inch Concrete Pipe Replaced

- Overhead power lines

STA 486+85 – 24-Inch Concrete Pipes Replaced

- Overhead power lines

STA 594+80 – Apron End-walls Added

- Overhead power lines

#### BEAM GUARD

STA 144+00 – Beam guard EAT's Constructed at Four Quadrants

- Overhead power lines

STA 215+00 – Beam guard EAT's Constructed at Two Quadrants – North side of Highway 22

- Overhead power lines
- Light poles behind existing beam guard – move out of the clear zone

#### CURB RAMPS

STA 208+00 RT – Reconstruct Curb Ramp

- Telephone
- Overhead power lines

STA 217+00 RT – Reconstruct Curb Ramp

- Telephone
- Overhead power lines