



SER Quantity and Estimate Update Form

Wisconsin Department of Transportation
DTSD - SE Region Office
141 NW Barstow Street, Waukesha, WI 53188

Date Form Submitted:

Construction ID:	<input type="text"/>	Form Timing:	<input type="text"/>
Project Manager:	<input type="text"/>	Program:	<input type="text"/>
Highway/Street:	<input type="text"/>	County:	<input type="text"/>

LET Estimate:	<input type="text"/>	LET Date:	<input type="text"/>
---------------	----------------------	-----------	----------------------

Asphalt (TON) *Includes all plant and road mixes including recycles and experimental mixes. Does not include asphaltic materials (oil) or other additives.*

Concrete (S.Y.) *Includes street/road pavements including full-depth concrete patching, gaps, and concrete base course. Does not include sidewalks, driveways, curb and gutter, diamond grinding, etc.*

Excavation (C.Y.) *Includes all excavation including common, rock, marsh, borrow, etc.*

Borrow (C.Y.) *Includes soil quantities brought onto the job site, from outside sources.*

Waste (C.Y.) *Includes soil quantities which originated on the job site, which are suitable for backfill (non-contaminated) but will be hauled off the job site.*

Contaminated Soils:

Low Level (C.Y.) *Reuse with DNR concurrence*

Landfill (C.Y.)

Base Course (TON) *Includes all gravel or crushed aggregate base course including all open-graded base courses, breaker run stone and all truck hauled pavement material recycled as base course.*

Bridge (S.F.) *Includes all concrete deck area for bridge deck replacement, superstructure replacement, and bridge deck overlays. Does not include box culverts, multiple pipe installations as a bridge, or bridge painting projects.*

Milling (S.Y.) *Includes square yards of milling items for: removing pavement (concrete), butt joints; removing asphaltic surface, milling; removing asphaltic surface, butt joints; salvaged asphaltic pavement, milling; mill and overlay asphaltic pavement; and pulverize and relay existing asphaltic pavement.*

Diamond Grinding (S.Y.) *Includes square yards of continuous diamond grinding.*

Traffic Striping (L.F.) *Includes lineal feet of permanent and temporary pavement marking for lane lines, edge lines, and center lines. Does not include pavement marking for incidental items such as crosswalks, stop lines, curbs, arrows, etc.*

Rubblizing (S.Y.) *Includes square yards of rubblizing existing concrete pavement.*