**From:** Peg Hawley
**To:** Kintz, Gerald C - DOT
**Cc:** Edwards, Brian - DOT; Glen, Rich; NE Local Program (NELP@jt-engineering.com)
**Subject:** RE: Project ID 4854-03-71 Final Review
**Date:** Monday, July 23, 2018 11:24:38 AM
**Attachments:** 48540371_est 2018-07-23.pdf
48540371_est.pdf

---

Gerald,

Below is a summary of the changes OMNNI made to the estimate in Estimator and AASHTOWare. A new Estimator printout (48540371_est 2018-07-23) and AASHTOWare printout (48540371_est) are attached. Let me know if I need to e-submit anything.

- Added item 416.0180, Concrete Driveway 8-Inch, 290 SY at a cost of $50/SY
- Added item 618.0100, Maintenance and Repair of Haul Roads, 1 EA at $100/EA
- Revised the quantity for the following items. No unit price change.
    - 205.0501.S Excavation, Hauling, and Disposal of Petroleum Contaminated Soil, new quantity 1098 Ton,
    - 416.0260 Concrete Driveway 6-Inch HES, new quantity 162.00 SY,
    - 416.0270 Concrete Driveway 7-Inch HES, new quantity 259.00 SY.
    - 628.7015 Inlet Protection Type C, new quantity 40 EA.
- Updated liquidated damages to $4,140.
- Filled out the "SPV Item Classification" field (AASHTOWare only)

Based on recent information about rising costs OMNNI reviewed the items below and updated the price notes in Estimator and AASHTOWare.

- 205.0100 Common Excavation, no price change
- 305.0120, Base Aggregate Dense 1 ¼-Inch: price increased from $10 to $11.
- 311.0110, Breaker Run, no price change
- 460.5223, HMA Pavement 3 LT 58-28S: price increased from $55 to $63.
- 460.5224, HMA Pavement 4 LT 58-28S: price increased from $55 to $67.
- 602.0405, Concrete Sidewalk 4-Inch: no price change.
- 416.0160, Concrete Driveway 6-Inch, no price change.

Let me know if you have any questions or concerns.
Peg

---

**From:** Kintz, Gerald C - DOT <Gerald.Kintz@dot.wi.gov>
**Sent:** Monday, July 23, 2018 9:03 AM
**To:** Peg Hawley <Peg.Hawley@omnni.com>
**Subject:** RE: Project ID 4854-03-71 Final Review

Peg,

Go ahead and make the changes. Please submit a list of what items have changed and the change

made.

Thank you.

Jerry

---

**From:** Peg Hawley [mailto:Peg.Hawley@omnni.com]
**Sent:** Monday, July 23, 2018 8:58 AM
**To:** Kintz, Gerald C - DOT <Gerald.Kintz@dot.wi.gov>
**Cc:** Glen, Rich <richglen@jt-engineering.com>; NE Local Program (NELP@jt-engineering.com) <NELP@jt-engineering.com>; Betker, Ryan <Ryan.Betker@omnni.com>
**Subject:** RE: Project ID 4854-03-71 Final Review

Gerald,
Due to an increased in costs, we have been asked to review our estimates and update accordingly. Since we need to update AASHTOWare, OMNNI will make the updates to quantities and prices listed below. Let me know if you have any questions or concerns.
Peg

---

**From:** Peg Hawley
**Sent:** Friday, July 20, 2018 9:07 AM
**To:** Kintz, Gerald C - DOT <Gerald.Kintz@dot.wi.gov>
**Cc:** Rich Glen (richglen@jt-engineering.com) <richglen@jt-engineering.com>; Uitenbroek, Nicholas S. <Uitenbroek_NS@co.brown.wi.us>; NE Local Program (NELP@jt-engineering.com) <NELP@jt-engineering.com>; Ryan Betker <Ryan.Betker@omnni.com>
**Subject:** RE: Project ID 4854-03-71 Final Review

Gerald,

See below in red for how we addressed your comments. Besides the comments below we have made the following changes

- Added 8" concrete driveway per the Villages request at the fire station. This resulted in changes to the paving detail sheets and MQ table. Please add item 416.0180, 290 SY at a cost if $50/SY
- Revised the quantity for the following items. No unit price change.
    - 205.0501.S Excavation, Hauling, and Disposal of Petroleum Contaminated Soil, new quantity 1098 Ton,
    - 416.0260 Concrete driveway 6-Inch HES, new quantity 162.00 SY,
    - 416.0270 Concrete driveway 7-Inch HES, new quantity 259.00 SY.
- Update from Charter. This is covered in the Revised part of the Insert.
- Update to the Excavation, Hauling and Disposal of Petroleum Contaminated Soil, Item 205.0501.S. This is covered in the Remove and Add part of the insert.

Please let us know if you have any other questions or concerns. I will be e-submitting the plans and insert shortly.

Peg

**MARGARET (PEGGY) HAWLEY, P.E.**
*Project Manager*

OMNNI ASSOCIATES, INC.
ONE SYSTEMS DRIVE, APPLETON, WI 54914
P:920-830-6176 |F:920-830-6100

Check us out on:
Website | Facebook | Twitter

---

**From:** Kintz, Gerald C - DOT <Gerald.Kintz@dot.wi.gov>
**Sent:** Tuesday, July 17, 2018 3:46 PM
**To:** Peg Hawley <Peg.Hawley@omnni.com>
**Subject:** Project ID 4854-03-71 Final Review

Peggy,

I have completed the review of the CTH G project and have the following questions/comments:

1. AASHTOWare shows the liquidated damages as $3080, but I think it should be $4140. If you agree, I will update AASHTOWare. Please update AASHTOWare to show $4140.

2. Add a detail for "Culvert Pipe Check" in the Construction Details pages in the plan set. Be sure to show the placement of the Rock Bags as part of that detail. Detail added

3. On future projects, please fill in the "SPV Item Classification". This is in AASHTOWare under "Categories & Items" then under "Items". Each SPV Item should have this filled in. When you open the SPV item, it's located in the bottom right corner. We will fill this out on future projects.

4. You have bid item 460.4110.S in the estimate, but it is not included in the Special Provisions. Please e-submit it as an insert. 460-015 is included in the insert.

5. Do you need "Maintenance and Repair of Haul Roads" for this project? I noticed it was not in the estimate. If you want to add this item I will need a cost, otherwise just let me know that we are going to leave it out. Please add this item with a cost of $100.00

6. On the Typical Sections sheets, there is a reference to "Asphaltic Surface" but there is no bid item for this. Should this be a reference for "Asphaltic Surface Driveways and Field Entrances" or should you add the bid item and MQ table for "Asphaltic Surface"? Referenced changed to "Asphaltic Surface Driveways and Field Entrances"

7. On the Construction Details sheet, in the "Detail for Extension of Underdrain Outfalls" there is a reference to install "Pipe Underdrain Unperforated 4-Inch, Special", but there is no special for this, only a regular bid item. Remove the word "Special" or add the bid item. "special" removed

8. On the Erosion Control sheets, under the Legend, remove the word "Ditch" from the bid item title "Culvert Pipe Check". Changed

9. On the first and second Storm Sewer sheets, at Inlet #2B there is a reference to "Manhole 4S-C". Should this be "Manhole 4-C"? No This shows up on the second to last Storm Sewer sheet also. The manhole is Manhole Variable Special 4-Ft Diameter.

10. On the Traffic Control General Notes sheet, in paragraph 3, there is a reference to "Covering" signs. There is no bid item for "Covering Signs" so this reference should be removed. The reference is not to covering regulatory signs but to traffic control devices including signs and barricades. In case the contractor decides to cover the traffic control item instead of taking it down. We feel the note should stay.

11. The quantity for "Inlet Protection Type C" does not match between the Estimate and the MQ tables. MQ table is correct. Please update AASHTOWare to 40 each and keep the unit cost the same.

12. The quantity for Common Excavation should match between the Earthwork Summary MQ table, Estimate, and the Computer Earthwork Table. The Computer Earthwork sheets (Section 9 sheets) match the Earthwork Summary MQ before the undistributed EBS is included. Since it is undistributed it is not included in the Computer Earthwork sheets. We feel no change is needed here.

Please complete the revisions by Tuesday, July 24th, 2018 if possible. Please e-submit a new revised plan set. If you provide bid item number, quantity, and unit cost information, I will update AASHTOWare. If there are changes to the Special Provisions, e-submit them as an insert.

Thank you.

*Gerald C. Kintz*
Wisconsin Department of Transportation
Bureau of Project Development
Plans and Contracts Examiner
Phone: 608-266-8657

This email is subject to OMNNI Associates, Inc. Electronic File Disclaimer. For full disclaimer see http://www.omnni.org/legal/OMNNI_Email_Disclaimer.pdf
This email is subject to OMNNI Associates, Inc. Electronic File Disclaimer. For full disclaimer see http://www.omnni.org/legal/OMNNI_Email_Disclaimer.pdf