From: Michael Van Henkelum <mikev@v2g-surveying.com>
Sent: Wednesday, March 25, 2020 5:16 PM
To: Krummel, Charles L - DOT
Cc: Ed Anastas; Paul Watry; Dmitriy Guzikov; Lipsky, Thomas - DOT
Subject: STH 11 Control
Attachments: 2260-00-71 Control .xlsx

I have attached what I come up with out there. The section corners fit fairly well in a calibration I also checked that our plan 2260-00-71 and 2260-07-70 matched both in alignment and in the field this seems to mostly be the case(5" difference in plan and less than .1' in the field). So going forward I am going to use the section corners as the base for the calibration and then I will check some of the curb line matches. I do not see any pipes found on the right of way plat over towards 31 the only thing I would be concerned about is if the Right of way and CL are matching where the CL does not run along the section line.

V2G SURVEYING, LLC

Michael Van Henkelum P.L.S.
Vice-President
Cell: 262 206 0720
Office: 262 378 5097
Fax: 262 378 5096
123 Wolf Run Suite 4
Mukwonago, WI 53149