**From:** Carpenter, Sandra - DOT
**To:** Edwards, Brian - DOT; Glen, Rich
**Cc:** Calliari, Carol - DOT
**Subject:** CTH M Bridge Outagamie Co and CTH D roadway reconstruct Fond du Lac Co
**Date:** Monday, July 27, 2015 7:29:04 AM

---

Good Morning

I had two late draft application submittals last week from Outagamie and Fond du Lac Counties. I looked at the projects on Thursday afternoon. I took some pictures located here

N:\spo\programming\local program\2015-2020 BRIDGE, STP PROGRAMS\STP RURAL\DRAFT APPS\3876 05 00_71 FOND DU LAC CO V OAKFIELD CTH D\photos

N:\spo\programming\local program\2015-2020 BRIDGE, STP PROGRAMS\BRIDGE\DRAFT APPS\6019 04 00_71 OUTAGAMIE CO CTH M BRIDGE B-44-0896\Photos

Rich I put these on the FTP site located

ftp://ftp.dot.wi.gov/dtsd/ne-region/ne-planning/CTH%20M%20Outagamie%20Co/

ftp://ftp.dot.wi.gov/dtsd/ne-region/ne-planning/CTH%20D%20Fond%20du%20Lac%20Co/

CTH M Bridge – This is the bridge that is over the damn that Hortonville is replacing. I wasn't able to get on site to take pictures but as able to zoom in a bit. Tight constraints with large utilities hanging under and on side of bridge.

CTH D – my notes from the review are:

Urban cross sections that transitions from rural at the east project limits.

School at east end of project

Existing parking and sidewalks. Small terrace on north side.

Very large mature trees tight to back of sidewalk.

OVHD utilities on south side with multiple crossings

Park land and state trail crossing.

Very flat vertical.

Park acts as dry detention area during heavy rain events.

Large box culvert at west end of project.

Tight buildings at west end of project.

Oakfield Elevator Company in SW quadrant of CTH D & CTH Y, mountable curb/driveway curb along both CTH D & CTH Y for truck access

Gas station on north side midway through project with large driveway opening.

*Sandy*

Sandra D. Carpenter, P.E.

NE Region Local Program Manager

Wisconsin Deparment of Transportation

944 Vanderperren Way

Green Bay, WI  54304

920-492-5681